

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2018

User: ocdavis

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0024

Pay Period: 12/01/2017
to 12/31/2017

Contract Location:

I-20/SR 402 IN COBB, DOUGLAS AND FULTON

Time Allowed: 1006 Days

Elapsed Calender Days: 963 Days

Percent Time: 95.73

District: 7

Area: 03

Contractor:

BROOKS-BERRY-HAYNIE & ASSOC., INC.
600 DISCOVERY PLACE

Date Let: 03/20/2015

Date Awarded: 04/03/2015

Date Contract Executed: 05/08/2015

Date Notice to Proceed: 05/14/2015

MABLETON GA 30126-4680

Date Work Began: 11/03/2015

Phone: (770)874-1162

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/12/2018

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$8,055,795.13

Original Contract Amount \$6,386,819.02

Funds Available \$1,706,579.30

Percent Complete 78.82%

Counties:

Cobb

Douglas

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013226	\$8,055,795.13	\$6,386,819.02	\$1,706,579.30	78.82%	\$397,642.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2018

User: ocdavis

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0024

Pay Period: 12/01/2017
to 12/31/2017

Project Number: 0013226 I-20/SR 402 - INSTALLATION OF ITS NAVIGATION S

Federal State Project Number: 0013226

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,349,215.83	\$5,951,573.54	\$397,642.29
Total Earnings	\$6,349,215.83	\$5,951,573.54	\$397,642.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,349,215.83	\$5,951,573.54	\$397,642.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,349,215.83	\$5,951,573.54	

Total Payable: **\$397,642.29**

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2018

User: ocdavis

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0024

Pay Period: 12/01/2017
to 12/31/2017

Project Number 0013226

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.885		
				220000.000	.104		
					.989	\$22,880.00	\$217,580.00
		0013226					
0006	150-1000	TRAFFIC CONTROL -	LS	.000	.885		
				33464.090	.104		
					.989	\$3,480.27	\$33,095.99
		SA #1					
		SA #1					
0040	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	180,000.000	4,810.500		
				1.950	1,334.750		
					6,145.250	\$2,602.76	\$11,983.24
0180	647-2141	PULL BOX, PB-4S	EA	192.000	163.000		
				730.000	3.000		
					166.000	\$2,190.00	\$121,180.00
0185	647-2170	PULL BOX, PB-7	EA	52.000	62.000		
				1065.000	1.000		
					63.000	\$1,065.00	\$67,095.00
0210	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	160,445.000	156,963.000		
				15.670	535.000		
					157,498.000	\$8,383.45	\$2,467,993.66
0216	682-6236	CONDUIT, NONMETL, TP 2 - POWER SERVICE, 2 LF		.000	55,868.000		
				22.750	1,427.000		
					57,295.000	\$32,464.25	\$1,303,461.25
		SA #1					
		SA #1					
0221	682-6520	CONDUIT, FIBERGLASS, 2 IN	LF	.000	452.000		
				200.000	458.000		
					910.000	\$91,600.00	\$182,000.00
		SA #1					
		SA #1					
0240	935-1117	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF		224,370.000	56,482.000		
		FIBER		1.630	76,764.000		
					133,246.000	\$125,125.32	\$217,190.98

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2018

User: ocdavis

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0024

Pay Period: 12/01/2017
to 12/31/2017

Project Number 0013226

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0255	935-3107	FIBER OPTIC CLOSURE, UNDERGROUND, 96 FII EA		74.000 587.550	.000 18.000 18.000	\$10,575.90	\$10,575.90
0265	935-3603	FIBER OPTIC CLOSURE, FDC PRE-TERMINATED EA WALL-MOUNT		60.000 374.000	.000 16.000 16.000	\$5,984.00	\$5,984.00
0270	935-4010	FIBER OPTIC SPLICE, FUSION	EA	2,160.000 37.390	.000 306.000 306.000	\$11,441.34	\$11,441.34
0280	937-6000	MICROWAVE RADAR DETECTION ASSEMBLY	EA	44.000 7490.000	40.000 2.000 42.000	\$14,980.00	\$314,580.00
0295	939-2300	FIELD SWITCH, TYPE A	EA	59.000 1485.000	39.000 12.000 51.000	\$17,820.00	\$75,735.00
0300	939-4040	TYPE D CABINET	EA	56.000 4750.000	47.000 9.000 56.000	\$42,750.00	\$266,000.00
0325	939-2237	GBIC, TYPE D	EA	120.000 215.000	78.000 20.000 98.000	\$4,300.00	\$21,070.00
Category Amount:						\$397,642.29	\$5,326,966.36
Project Total Amount:						\$397,642.29	\$6,349,215.83