

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B34922-15-T00-0

Estimate Number: 0017

Pay Period: 01/01/2017
to 01/31/2017

Contract Location: GETTIS ST (CS 502) BEGINNING AT SR 15 AND EXTENDING `

Time Allowed: 219 **Days**
Elapsed Calender Days: 525 **Days**
Percent Time: 239.73

District: 0

Area: 07

Contractor: MATRIARCH CONSTRUCTION CO., INC.
P. O. BOX 91816

Date Let: 06/19/2015
Date Awarded: 06/19/2015
Date Contract Executed: 08/11/2015
Date Notice to Proceed: 08/26/2015
Date Work Began: 11/07/2015
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/31/2016

ATLANTA GA 30364-1816
Phone: (770)486-6573

Escrow Agent:
Surety Co: AMERICAN SOUTHERN INSURANCE CO.

Current Contract Amount \$791,999.35
Original Contract Amount \$791,999.35
Funds Available \$184,833.63
Percent Complete 82.50%

Counties:
Hancock

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011374	\$791,999.35	\$791,999.35	\$184,833.63	76.66%	\$46,953.99

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B34922-15-T00-0

Estimate Number: 0017

Pay Period: 01/01/2017
to 01/31/2017

Project Number: 0011374 GETTIS ST (CS 502) - SAFETY IMPROVEMENTS

Federal State Project Number: 0011374

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$653,371.72	\$601,736.73	\$51,634.99
Total Earnings	\$653,371.72	\$601,736.73	\$51,634.99
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$653,371.72	\$601,736.73	\$51,634.99
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$46,206.00)	(\$41,525.00)	(\$4,681.00)
Total:	\$607,165.72	\$560,211.73	

Total Payable: **\$46,953.99**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B34922-15-T00-0

Estimate Number: 0017

Pay Period: 01/01/2017
to 01/31/2017

Project Number 0011374

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.768		
				168694.870	.189		
					.957	\$31,883.33	\$161,440.99
		0011374					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	919.000	504.100		
				22.370	157.550		
					661.650	\$3,524.39	\$14,801.11
0060	441-0104	CONC SIDEWALK, 4 IN	SY	1,260.000	1,035.499		
				26.330	277.742		
					1,313.241	\$7,312.95	\$34,577.64
0064	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	55.000	55.000		
				32.410	120.222		
					175.222	\$3,896.40	\$5,678.95
0065	441-4020	CONC VALLEY GUTTER, 6 IN	SY	223.000	81.017		
				31.680	9.323		
					90.340	\$295.35	\$2,861.97
0070	441-4030	CONC VALLEY GUTTER, 8 IN	SY	39.000	111.111		
				38.090	12.230		
					123.341	\$465.84	\$4,698.06
0075	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	2,540.000	2,540.000		
				9.650	45.000		
					2,585.000	\$434.25	\$24,945.25
0085	634-1200	RIGHT OF WAY MARKERS	EA	17.000	.000		
				95.000	11.000		
					11.000	\$1,045.00	\$1,045.00
Category Amount:						\$48,857.51	\$250,048.97

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B34922-15-T00-0

Estimate Number: 0017

Pay Period: 01/01/2017
to 01/31/2017

Project Number 0011374

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0165	668-2100	DROP INLET, GP 1	EA	2.000 1765.050	1.600 .400 2.000	\$706.02	\$3,530.10
Category Amount:						\$706.02	\$3,530.10
Category Number: 0030 SIGNING & MARKING							
0179	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, T SF		10.000 25.000	.000 10.000 10.000	\$250.00	\$250.00
0180	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, T SF		36.000 24.000	.000 36.000 36.000	\$864.00	\$864.00
0185	636-2070	GALV STEEL POSTS, TP 7	LF	56.000 9.000	.000 56.000 56.000	\$504.00	\$504.00
Category Amount:						\$1,618.00	\$1,618.00
Category Number: 0040 EROSION CONTROL							
0233	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE	EA	26.000 85.000	.000 4.500 4.500	\$382.50	\$382.50
0234	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	26.000 1.000	.000 6.000 6.000	\$6.00	\$6.00
0235	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM /SAND BAGS	EA	5.000 71.280	2.250 .750 3.000	\$53.46	\$213.84
0250	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	350.000 0.750	.000 14.000 14.000	\$10.50	\$10.50

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B34922-15-T00-0

Estimate Number: 0017

Pay Period: 01/01/2017
to 01/31/2017

Project Number 0011374

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0040	EROSION CONTROL				
0260	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	20.000	.000		
				0.500	2.000		
					2.000	\$1.00	\$1.00
Category Amount:						\$453.46	\$613.84
Project Total Amount:						\$51,634.99	\$653,371.72