

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2016

User: c0002844

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0008

Pay Period: 07/01/2016
to 08/31/2016

Contract Location:

SOUTH GEORGIA TECH PARKWAY BEGINNING AT US 19/SR

Time Allowed: 1388 Days

Elapsed Calender Days: 385 Days

Percent Time: 27.74

District: 0

Area: 08

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 06/19/2015

Date Awarded: 06/19/2015

Date Contract Executed: 08/11/2015

Date Notice to Proceed: 08/13/2015

Date Work Began: 00/00/0000

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2019

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$9,061,480.31

Original Contract Amount \$8,496,315.31

Funds Available \$7,725,283.88

Percent Complete 14.75%

Counties:

Sumter

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011438	\$9,061,480.30	\$8,496,315.30	\$7,725,283.87	14.75%	\$419,221.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2016

User: c0002844

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0008

Pay Period: 07/01/2016
to 08/31/2016

Project Number: 0011438 SOUTH GEORGIA TECH PKWY - RESURFACING & :

Federal State Project Number: 0011438

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,336,196.43	\$916,974.55	\$419,221.88
Total Earnings	\$1,336,196.43	\$916,974.55	\$419,221.88
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,336,196.43	\$916,974.55	\$419,221.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,336,196.43	\$916,974.55	

Total Payable: **\$419,221.88**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2016

User: c0002844

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0008

Pay Period: 07/01/2016
to 08/31/2016

Project Number 0011438

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.349		
				185980.000	.002		
					.351	\$371.96	\$65,278.98
		0011438					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.240		
				1890410.000	.100		
					.340	\$189,041.00	\$642,739.40
		0011438					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	47,910.000	.000		
				25.750	7,855.820		
					7,855.820	\$202,287.37	\$202,287.37
Category Amount:						\$391,700.33	\$910,305.75
Category Number: 0020 DRAINAGE							
0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	518.000	24.000		
				30.000	218.000		
					242.000	\$6,540.00	\$7,260.00
0190	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	507.000	95.600		
				47.500	232.000		
					327.600	\$11,020.00	\$15,561.00
0195	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	171.000	103.600		
				69.000	40.000		
					143.600	\$2,760.00	\$9,908.40
Category Amount:						\$20,320.00	\$32,729.40
Category Number: 0030 TEMPORARY EROSION CONTROL							
0280	163-0240	MULCH	TN	1,280.000	78.940		
				300.000	11.690		
					90.630	\$3,507.00	\$27,189.00
0290	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		7,500.000	.000		
				5.000	683.910		
					683.910	\$3,419.55	\$3,419.55

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2016

User: c0002844

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0008

Pay Period: 07/01/2016
to 08/31/2016

Project Number 0011438

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0030	TEMPORARY EROSION CONTROL				
0345	167-1500	WATER QUALITY INSPECTIONS	MO	15.000	9.000		
				275.000	1.000		
					10.000	\$275.00	\$2,750.00
Category Amount:						\$7,201.55	\$33,358.55
Project Total Amount:						\$419,221.88	\$1,336,196.43