

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2017

User: dcoleman

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0018

Pay Period: 06/01/2017
to 06/30/2017

Contract Location:

SOUTH GEORGIA TECH PARKWAY BEGINNING AT US 19/SR

Time Allowed: 1388 Days

Elapsed Calender Days: 688 Days

Percent Time: 49.57

District: 0

Area: 08

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 06/19/2015

Date Awarded: 06/19/2015

Date Contract Executed: 08/11/2015

Date Notice to Proceed: 08/13/2015

Date Work Began: 10/27/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2019

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$9,061,480.31

Original Contract Amount \$8,496,315.31

Funds Available \$2,909,037.63

Percent Complete 67.90%

Counties:

Sumter

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011438	\$9,061,480.30	\$8,496,315.30	\$2,909,037.62	67.90%	\$220,390.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2017

User: dcoleman

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0018

Pay Period: 06/01/2017
to 06/30/2017

Project Number: 0011438 SOUTH GEORGIA TECH PKWY - RESURFACING &

Federal State Project Number: 0011438

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,152,442.68	\$5,932,052.05	\$220,390.63
Total Earnings	\$6,152,442.68	\$5,932,052.05	\$220,390.63
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,152,442.68	\$5,932,052.05	\$220,390.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,152,442.68	\$5,932,052.05	

Total Payable: **\$220,390.63**

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2017

User: dcoleman

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0018

Pay Period: 06/01/2017
to 06/30/2017

Project Number 0011438

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.849		
				185980.000	.056		
					.905	\$10,414.88	\$168,311.90
		0011438					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	47,910.000	42,888.100		
				25.750	933.930		
					43,822.030	\$24,048.70	\$1,128,417.27
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		980.000	3,304.810		
				74.750	1,296.630		
					4,601.440	\$96,923.09	\$343,957.64
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,790.000	10,834.030		
				63.200	229.010		
					11,063.040	\$14,473.43	\$699,184.13
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,610.000	9,755.740		
				69.150	215.960		
					9,971.700	\$14,933.63	\$689,543.06
0055	413-1000	BITUM TACK COAT	GL	14,290.000	4,645.000		
				2.400	970.000		
					5,615.000	\$2,328.00	\$13,476.00
0100	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,490.000	8,122.000		
				18.000	127.000		
					8,249.000	\$2,286.00	\$148,482.00
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	560.000	45.000		
				285.000	4.700		
					49.700	\$1,339.50	\$14,164.50

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2017

User: dcoleman

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0018

Pay Period: 06/01/2017
to 06/30/2017

Project Number 0011438

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,000.000 25.000	375.000 369.750 744.750	\$9,243.75	\$18,618.75
Category Amount:						\$175,990.98	\$3,224,155.25
Category Number: 0020 DRAINAGE							
0210	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	726.000 30.000	547.000 73.000 620.000	\$2,190.00	\$18,600.00
0240	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		24.000 500.000	15.000 2.000 17.000	\$1,000.00	\$8,500.00
Category Amount:						\$3,190.00	\$27,100.00
Category Number: 0070 LIGHTING							
0530	681-4348	LIGHTING STD, 35 FT MH, 6 FT ARM	EA	16.000 2500.000	14.000 2.000 16.000	\$5,000.00	\$40,000.00
0535	681-6318	LUMINAIRE, TP 3, 150 W, LED	EA	16.000 1350.000	14.000 2.000 16.000	\$2,700.00	\$21,600.00
0540	682-1304	CABLE, TP THW, AWG NO 10	LF	6,725.000 1.050	3,942.000 2,783.000 6,725.000	\$2,922.15	\$7,061.25
0545	682-6218	CONDUIT, NONMETL, TP 2, 3/4 IN	LF	2,175.000 10.500	.000 2,175.000 2,175.000	\$22,837.50	\$22,837.50

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2017

User: dcoleman

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0018

Pay Period: 06/01/2017
to 06/30/2017

Project Number 0011438

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0070 LIGHTING					
0555	682-9950	DIRECTIONAL BORE -	LF	117.000	.000		
				15.500	350.000		
					350.000	\$5,425.00	\$5,425.00
		1 IN					
					Category Amount:	\$38,884.65	\$96,923.75
	Category Number:	0010 ROADWAY					
0565	682-6224	CONDUIT, NONMETL, TP 2, 4 IN	LF	300.000	.000		
				15.500	150.000		
					150.000	\$2,325.00	\$2,325.00
					Category Amount:	\$2,325.00	\$2,325.00
					Project Total Amount:	\$220,390.63	\$6,152,442.68