

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0013

Pay Period: 01/01/2017
to 01/31/2017

Contract Location:

US 27/US 280/SR 1 AT CUSTER RD 2 BRIDGES OVER CUSTE

Time Allowed: 641 Days

Elapsed Calender Days: 425 Days

Percent Time: 66.30

District: 0

Area: 08

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 12/02/2015

Date Notice to Proceed: 12/04/2015

NEWNAN GA 30263-2214

Date Work Began: 01/06/2016

Phone: (678)423-7770

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/04/2017

Surety Co: UNITED STATES SURETY COMPANY (MD)

Current Contract Amount \$13,994,987.97

Original Contract Amount \$13,720,477.82

Funds Available \$6,663,037.61

Percent Complete 52.39%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011437	\$13,994,987.97	\$13,720,477.82	\$6,663,037.61	52.39%	\$415,677.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0013

Pay Period: 01/01/2017
to 01/31/2017

Project Number: 0011437 US 27/US 280/SR 1 - WIDENING & RCNST

Federal State Project Number: 0011437

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,331,950.36	\$6,916,272.89	\$415,677.47
Total Earnings	\$7,331,950.36	\$6,916,272.89	\$415,677.47
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,331,950.36	\$6,916,272.89	\$415,677.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,331,950.36	\$6,916,272.89	

Total Payable: **\$415,677.47**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0013

Pay Period: 01/01/2017
to 01/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.718		
				199115.080	.026		
					.744	\$5,176.99	\$148,141.62
		0011437					
0045	210-0100	GRADING COMPLETE -	LS	1.000	.709		
				2750133.640	.023		
					.732	\$63,253.07	\$2,013,097.82
		0011437					
0133	550-1182	STORM DRAIN PIPE, 18 IN, H 15-20	LF	161.000	48.000		
				41.290	61.000		
					109.000	\$2,518.69	\$4,500.61
0165	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,847.000	1,758.416		
				38.530	691.000		
					2,449.416	\$26,624.23	\$94,376.00
0170	603-7000	PLASTIC FILTER FABRIC	SY	5,306.000	1,758.416		
				2.120	691.000		
					2,449.416	\$1,464.92	\$5,192.76
0179	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	3.000	1.500		
				1580.320	.750		
					2.250	\$1,185.24	\$3,555.72
Category Amount:						\$100,223.14	\$2,268,864.53
Category Number: 0020 PERMANENT EROSION CONTROL							
0270	700-6910	PERMANENT GRASSING	AC	21.000	2.588		
				2083.300	.807		
					3.395	\$1,681.22	\$7,072.80
0280	700-8000	FERTILIZER MIXED GRADE	TN	22.000	1.104		
				716.480	1.617		
					2.721	\$1,158.55	\$1,949.54

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0013

Pay Period: 01/01/2017
to 01/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 PERMANENT EROSION CONTROL							
0300	716-2000	EROSION CONTROL MATS, SLOPES	SY	17,653.000	11,417.665		
				1.510	3,135.410		
					14,553.075	\$4,734.47	\$21,975.14
Category Amount:						\$7,574.24	\$30,997.48
Category Number: 0030 TEMPORARY EROSION CONTROL							
0305	163-0232	TEMPORARY GRASSING	AC	11.000	4.741		
				1317.220	7.010		
					11.751	\$9,233.71	\$15,478.65
0310	163-0240	MULCH	TN	302.000	226.533		
				309.740	38.160		
					264.693	\$11,819.68	\$81,986.01
0330	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		1,085.000	372.000		
				7.030	337.500		
					709.500	\$2,372.63	\$4,987.79
0335	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		161.000	47.000		
				185.190	3.000		
					50.000	\$555.57	\$9,259.50
0365	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,926.000	1,464.000		
				0.800	631.000		
					2,095.000	\$504.80	\$1,676.00
0370	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		3,200.000	208.000		
				1.360	225.000		
					433.000	\$306.00	\$588.88
0375	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALED LF		3,742.000	322.000		
				2.050	172.000		
					494.000	\$352.60	\$1,012.70

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0013

Pay Period: 01/01/2017
to 01/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0384	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	1.000 135.730	1.000 1.000 2.000	\$135.73	\$271.46
0390	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	99.000 119.050	3.000 6.000 9.000	\$714.30	\$1,071.45
0400	167-1500	WATER QUALITY INSPECTIONS	MO	22.000 551.140	11.000 2.000 13.000	\$1,102.28	\$7,164.82
0410	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	17,882.000 4.120	12,284.750 151.500 12,436.250	\$624.18	\$51,237.35
Category Amount:						\$27,721.48	\$174,734.61
Category Number: 0060 WALL#2							
0605	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,015.000 50.690	3,267.200 408.400 3,675.600	\$20,701.80	\$186,316.16
	2						
Category Amount:						\$20,701.80	\$186,316.16
Category Number: 0070 WALL#3							
0640	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NO SF	SF	10,549.000 50.340	1,680.900 2,241.200 3,922.100	\$112,822.01	\$197,438.51
	3						
Category Amount:						\$112,822.01	\$197,438.51
Category Number: 0080 WALL#4							
0655	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	64.000 54.500	.000 33.000 33.000	\$1,798.50	\$1,798.50
	4						

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: c0002844

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0013

Pay Period: 01/01/2017
to 01/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 WALL#4							
0660	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,761.000	.000		
				50.300	556.800		
					556.800	\$28,007.04	\$28,007.04
	4						
Category Amount:						\$29,805.54	\$29,805.54
Category Number: 0090 WALL#5							
0690	627-1100	COPING A, WALL NO -	LF	152.000	140.000		
				102.520	11.700		
					151.700	\$1,199.48	\$15,552.28
	5						
Category Amount:						\$1,199.48	\$15,552.28
Category Number: 0100 WALL#6							
0715	627-1100	COPING A, WALL NO -	LF	123.000	110.000		
				102.520	24.000		
					134.000	\$2,460.48	\$13,737.68
	6						
Category Amount:						\$2,460.48	\$13,737.68
Category Number: 0110 WALL#7							
0735	627-1100	COPING A, WALL NO -	LF	110.000	90.000		
				102.520	17.500		
					107.500	\$1,794.10	\$11,020.90
	7						
Category Amount:						\$1,794.10	\$11,020.90
Category Number: 0140 BRIDGE#2							
0820	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.330		
				151050.000	.620		
					.950	\$93,651.00	\$143,497.50
	2						
0845	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.270		
				26065.000	.680		
					.950	\$17,724.20	\$24,761.75
	2						
Category Amount:						\$111,375.20	\$168,259.25
Project Total Amount:						\$415,677.47	\$7,331,950.36