

Rpt-ID: RCPESPRJ

Georgia

Date: 09/14/2017

User: C0004520

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0020

Pay Period: 08/01/2017
to 08/31/2017

Contract Location:

US 27/US 280/SR 1 AT CUSTER RD 2 BRIDGES OVER CUSTE

Time Allowed: 641 Days

Elapsed Calender Days: 637 Days

Percent Time: 99.38

District: 0

Area: 08

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 12/02/2015

Date Notice to Proceed: 12/04/2015

NEWNAN GA 30263-2214

Date Work Began: 01/06/2016

Phone: (678)423-7770

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/04/2017

Surety Co: UNITED STATES SURETY COMPANY (MD)

Current Contract Amount \$13,994,987.97

Original Contract Amount \$13,720,477.82

Funds Available \$3,848,689.47

Percent Complete 72.50%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011437	\$13,994,987.97	\$13,720,477.82	\$3,848,689.47	72.50%	\$234,615.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/14/2017

User: C0004520

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0020

Pay Period: 08/01/2017
to 08/31/2017

Project Number: 0011437 US 27/US 280/SR 1 - WIDENING & RCNST

Federal State Project Number: 0011437

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$10,146,298.50	\$9,911,682.58	\$234,615.92
Total Earnings	\$10,146,298.50	\$9,911,682.58	\$234,615.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$10,146,298.50	\$9,911,682.58	\$234,615.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,146,298.50	\$9,911,682.58	

Total Payable: **\$234,615.92**

Rpt-ID: RCPEsprj

Georgia

Date: 09/14/2017

User: C0004520

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0020

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.936		
				199115.080	.022		
					.958	\$4,380.53	\$190,752.25
		0011437					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	22,042.000	8,833.810		
				20.830	1,187.020		
					10,020.830	\$24,725.63	\$208,733.89
0045	210-0100	GRADING COMPLETE -	LS	1.000	.883		
				2750133.640	.026		
					.909	\$71,503.47	\$2,499,871.48
		0011437					
0115	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	484.000	313.000		
				20.790	148.500		
					461.500	\$3,087.32	\$9,594.59
0118	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	3,754.000	321.000		
				3.330	2,689.000		
					3,010.000	\$8,954.37	\$10,023.30
0130	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,735.000	1,626.500		
				43.470	84.000		
					1,710.500	\$3,651.48	\$74,355.44
0154	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	26.000	25.000		
				587.630	2.000		
					27.000	\$1,175.26	\$15,866.01
0165	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,847.000	2,479.749		
				38.530	129.223		
					2,608.972	\$4,978.96	\$100,523.69
0170	603-7000	PLASTIC FILTER FABRIC	SY	5,306.000	2,479.749		
				2.120	129.223		
					2,608.972	\$273.95	\$5,531.02

Rpt-ID: RCPESPRJ

Georgia

Date: 09/14/2017

User: C0004520

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0020

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0220	668-2100	DROP INLET, GP 1	EA	28.000 2706.430	17.250 2.250 19.500	\$6,089.47	\$52,775.39
0225	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	63.000 161.130	6.000 2.500 8.500	\$402.83	\$1,369.61
0245	668-4313	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		45.000 226.830	35.000 24.000 59.000	\$5,443.92	\$13,382.97
0265	999-3155	DRY SWALE EDGE DRAIN	LF	1,957.000 48.150	935.000 464.000 1,399.000	\$22,341.60	\$67,361.85
Category Amount:						\$157,008.79	\$3,250,141.49
Category Number: 0020 PERMANENT EROSION CONTROL							
0270	700-6910	PERMANENT GRASSING	AC	21.000 2083.300	5.348 2.582 7.930	\$5,379.08	\$16,520.57
0280	700-8000	FERTILIZER MIXED GRADE	TN	22.000 716.480	2.971 .647 3.618	\$463.56	\$2,592.22
0300	716-2000	EROSION CONTROL MATS, SLOPES	SY	17,653.000 1.510	17,710.891 2,513.112 20,224.003	\$3,794.80	\$30,538.24
Category Amount:						\$9,637.44	\$49,651.03
Category Number: 0030 TEMPORARY EROSION CONTROL							
0310	163-0240	MULCH	TN	302.000 309.740	323.658 4.110 327.768	\$1,273.03	\$101,522.86

Rpt-ID: RCPEsprj

Georgia

Date: 09/14/2017

User: C0004520

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0020

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0330	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,085.000	844.500		
				7.030	120.000		
					964.500	\$843.60	\$6,780.44
0335	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA		161.000	70.000		
		/SAND BAGS		185.190	15.000		
					85.000	\$2,777.85	\$15,741.15
0340	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,200.000	780.375		
				6.140	171.375		
					951.750	\$1,052.24	\$5,843.75
0355	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		99.000	16.500		
				209.430	2.250		
					18.750	\$471.22	\$3,926.81
0365	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		8,926.000	2,671.000		
				0.800	45.000		
					2,716.000	\$36.00	\$2,172.80
0370	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		3,200.000	523.000		
				1.360	61.000		
					584.000	\$82.96	\$794.24
0400	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	19.000		
				551.140	1.000		
					20.000	\$551.14	\$11,022.80
0410	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	17,882.000	13,056.500		
				4.120	18.750		
					13,075.250	\$77.25	\$53,870.03
Category Amount:						\$7,165.29	\$201,674.88

Rpt-ID: RCPESPRJ

Georgia

Date: 09/14/2017

User: C0004520

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0020

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 WALL#3							
0640	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		10,549.000	10,645.700		
				50.340	560.300		
					11,206.000	\$28,205.50	\$564,110.04
	3						
Category Amount:						\$28,205.50	\$564,110.04
Category Number: 0130 BRIDGES							
0765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.130		
				297200.000	.090		
					.220	\$26,748.00	\$65,384.00
	1						
0795	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.130		
				65010.000	.090		
					.220	\$5,850.90	\$14,302.20
	1						
Category Amount:						\$32,598.90	\$79,686.20
Project Total Amount:						\$234,615.92	\$10,146,298.50