

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2016

User: c0002844

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B34992-15-T00-0

Estimate Number: 0004

Pay Period: 04/12/2016
to 04/30/2016

Contract Location:

SR 388 (LEWISTON RD) AND EXTENDING TO SR 223 (ROBIN

Time Allowed:

483 Days

Elapsed Calender Days:

118 Days

Percent Time:

24.43

District: 0

Area: 07

Contractor:

BEAM'S CONTRACTING, INC.
15030 ATOMIC RD.

Date Let:

08/21/2015

Date Awarded:

09/04/2015

Date Contract Executed:

12/28/2015

Date Notice to Proceed:

01/04/2016

Date Work Began:

01/28/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2017

BEECH ISLAND

SC 29842-8319

Phone: (803)827-0136

Escrow Agent:

Surety Co: HUDSON INSURANCE CO

Current Contract Amount \$1,958,860.71

Original Contract Amount \$1,912,869.61

Funds Available \$1,583,134.64

Percent Complete 19.18%

Counties:

Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008347	\$1,958,860.71	\$1,912,869.61	\$1,583,134.64	19.18%	\$80,940.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2016

User: c0002844

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B34992-15-T00-0

Estimate Number: 0004

Pay Period: 04/12/2016
to 04/30/2016

Project Number: 0008347 SR 388 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSSTP-0008-00(347)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$375,726.07	\$294,785.60	\$80,940.47
Total Earnings	\$375,726.07	\$294,785.60	\$80,940.47
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$375,726.07	\$294,785.60	\$80,940.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$375,726.07	\$294,785.60	
		Total Payable:	\$80,940.47

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2016

User: c0002844

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B34992-15-T00-0

Estimate Number: 0004

Pay Period: 04/12/2016
to 04/30/2016

Project Number 0008347

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY ITEMS							
0085	210-0100	GRADING COMPLETE -	LS	1.000	.350		
				361138.000	.100		
					.450	\$36,113.80	\$162,512.10
		CSSTP-0008-00(347)					
0090	150-1000	TRAFFIC CONTROL -	LS	1.000	.334		
				168198.000	.067		
					.401	\$11,269.27	\$67,447.40
		CSSTP-0008-00(347)					
Category Amount:						\$47,383.07	\$229,959.50
Category Number: 0040 DRAINAGE ITEMS							
0155	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,500.000	.000		
				42.700	30.500		
					30.500	\$1,302.35	\$1,302.35
0185	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	96.000	.000		
				70.650	100.000		
					100.000	\$7,065.00	\$7,065.00
0190	603-7000	PLASTIC FILTER FABRIC	SY	39.000	.000		
				2.820	100.000		
					100.000	\$282.00	\$282.00
Category Amount:						\$8,649.35	\$8,649.35
Category Number: 0050 CULVERT ITEMS							
0240	511-1000	BAR REINF STEEL	LB	9,758.000	11,000.000		
				1.080	-2,398.500		
					8,601.500	\$-2,590.38	\$9,289.62
0245	500-3101	CLASS A CONCRETE	CY	95.000	73.333		
				835.570	10.902		
					84.235	\$9,109.38	\$70,384.24
0250	207-0203	FOUND BKFILL MATL, TP II	CY	47.000	44.444		
				35.600	38.226		
					82.670	\$1,360.85	\$2,943.05

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2016

User: c0002844

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B34992-15-T00-0

Estimate Number: 0004

Pay Period: 04/12/2016
to 04/30/2016

Project Number 0008347

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 CULVERT ITEMS							
0264	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		1.000 7544.000	1.000 -1.000 .000	\$-7,544.00	\$0.00
0265	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	200.000 27.660	150.000 50.000 200.000	\$1,383.00	\$5,532.00
Category Amount:						\$1,718.85	\$88,148.91
Category Number: 0060 RETAINING WALL ITEMS							
0270	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	12.000 674.220	11.111 18.729 29.840	\$12,627.47	\$20,118.72
0279	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	12.000 674.220	11.111 13.309 24.420	\$8,973.19	\$16,464.45
Category Amount:						\$21,600.66	\$36,583.17
Category Number: 0090 EROSION CONTROL ITEMS							
0420	167-1500	WATER QUALITY INSPECTIONS	MO	6.000 1146.750	2.000 1.000 3.000	\$1,146.75	\$3,440.25
0425	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	8,392.000 3.570	1,726.500 123.750 1,850.250	\$441.79	\$6,605.39
Category Amount:						\$1,588.54	\$10,045.64
Project Total Amount:						\$80,940.47	\$375,726.07