

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2016

User: c0002844

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0003

Pay Period: 03/01/2016
to 04/11/2016

Contract Location: SR 223 (ROBINSON AVE) BEGINNING AT SR 388 AND EXTEN
Time Allowed: 613 Days
Elapsed Calender Days: 76 Days
Percent Time: 12.40

District: 0

Area: 07

Contractor:
C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/18/2015
Date Awarded: 12/17/2015
Date Contract Executed: 01/25/2016
Date Notice to Proceed: 01/27/2016
Date Work Began: 01/28/2016
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 09/30/2017

THOMSON GA 30824
Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$4,439,714.11
Original Contract Amount \$4,346,987.65
Funds Available \$3,913,927.11
Percent Complete 11.84%

Counties:

Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011414	\$4,439,714.10	\$4,346,987.64	\$3,913,927.10	11.84%	\$235,750.25

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2016

User: c0002844

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0003

Pay Period: 03/01/2016
to 04/11/2016

Project Number: 0011414 SR 223 (ROBINSON AVE) - PLMX RESURF & WIDEI

Federal State Project Number: 0011414

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$525,787.00	\$290,036.75	\$235,750.25
Total Earnings	\$525,787.00	\$290,036.75	\$235,750.25
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$525,787.00	\$290,036.75	\$235,750.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$525,787.00	\$290,036.75	

Total Payable: **\$235,750.25**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2016

User: c0002844

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0003

Pay Period: 03/01/2016
to 04/11/2016

Project Number 0011414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0001 ROADWAY							
1001	150-1000	TRAFFIC CONTROL -	LS	1.000	.296		
				239000.000	.019		
					.315	\$4,541.00	\$75,285.00
		0011414					
Category Amount:						\$4,541.00	\$75,285.00
Category Number: 0004 TEMPORARY EROSION CONTROL							
1004	163-0240	MULCH	TN	90.000	1.305		
				550.000	4.920		
					6.225	\$2,706.00	\$3,423.75
1013	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	1.000		
				1600.000	2.000		
					3.000	\$3,200.00	\$4,800.00
Category Amount:						\$5,906.00	\$8,223.75
Category Number: 0001 ROADWAY							
1018	210-0100	GRADING COMPLETE -	LS	1.000	.350		
				545000.000	.080		
					.430	\$43,600.00	\$234,350.00
		0011414					
1022	318-3000	AGGR SURF CRS	TN	1,000.000	.000		
				19.540	299.250		
					299.250	\$5,847.35	\$5,847.35
Category Amount:						\$49,447.35	\$240,197.35
Category Number: 0002 DRAINAGE							
1054	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	3,637.000	.000		
				45.440	88.000		
					88.000	\$3,998.72	\$3,998.72
1056	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,023.000	.000		
				58.330	49.000		
					49.000	\$2,858.17	\$2,858.17

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2016

User: c0002844

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0003

Pay Period: 03/01/2016
to 04/11/2016

Project Number 0011414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0002 DRAINAGE							
1152	668-1100	CATCH BASIN, GP 1	EA	62.000 2000.000	.000 1.000 1.000	\$2,000.00	\$2,000.00
1154	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	30.500 100.000	.000 2.000 2.000	\$200.00	\$200.00
Category Amount:						\$9,056.89	\$9,056.89
Category Number: 0007 UTILITY - WATER AND SEWER							
1166	670-1120	WATER MAIN, 12 IN	LF	4,698.000 60.000	.000 1,442.000 1,442.000	\$86,520.00	\$86,520.00
1168	670-2060	GATE VALVE, 6 IN	EA	8.000 1517.780	.000 7.000 7.000	\$10,624.46	\$10,624.46
1170	670-2120	GATE VALVE, 12 IN	EA	11.000 1794.440	.000 8.000 8.000	\$14,355.52	\$14,355.52
1172	670-4000	FIRE HYDRANT	EA	6.000 4905.560	.000 2.000 2.000	\$9,811.12	\$9,811.12
1174	670-5000	WATER SERVICE LINE - 1.25 IN	LF	1,870.000 26.330	.000 1,711.000 1,711.000	\$45,050.63	\$45,050.63
1234	670-1060	WATER MAIN, 6 IN	LF	215.000 36.440	.000 12.000 12.000	\$437.28	\$437.28
Category Amount:						\$166,799.01	\$166,799.01
Project Total Amount:						\$235,750.25	\$525,787.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/12/2016

User: c0002844

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0003

Pay Period: 03/01/2016
to 04/11/2016
