

Rpt-ID: RCPESPRJ

Georgia

Date: 02/19/2018

User: c0004453

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0015

Pay Period: 12/31/2017
to 01/31/2018

Contract Location:

SR 223 (ROBINSON AVE) BEGINNING AT SR 388 AND EXTEN

Time Allowed:

978 Days

Elapsed Calender Days:

736 Days

Percent Time:

75.26

District: 0

Area: 07

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let:

09/18/2015

Date Awarded:

12/17/2015

Date Contract Executed:

01/25/2016

Date Notice to Proceed:

01/27/2016

Date Work Began:

01/28/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/30/2018

THOMSON

GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$4,621,670.11

Original Contract Amount \$4,346,987.65

Funds Available \$2,455,645.30

Percent Complete 46.87%

Counties:

Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011414	\$4,621,670.10	\$4,346,987.64	\$2,455,645.29	46.87%	\$203,475.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/19/2018

User: c0004453

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0015

Pay Period: 12/31/2017
to 01/31/2018

Project Number: 0011414 SR 223 (ROBINSON AVE) - PLMX RESURF & WIDEI

Federal State Project Number: 0011414

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,166,024.81	\$1,962,549.70	\$203,475.11
Total Earnings	\$2,166,024.81	\$1,962,549.70	\$203,475.11
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,166,024.81	\$1,962,549.70	\$203,475.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,166,024.81	\$1,962,549.70	

Total Payable: \$203,475.11

Rpt-ID: RCPESPRJ

Georgia

Date: 02/19/2018

User: c0004453

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0015

Pay Period: 12/31/2017
to 01/31/2018

Project Number 0011414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0001 ROADWAY							
1001	150-1000	TRAFFIC CONTROL -	LS	1.000	.631		
				239000.000	.044		
					.675	\$10,516.00	\$161,325.00
		0011414					
Category Amount:						\$10,516.00	\$161,325.00
Category Number: 0004 TEMPORARY EROSION CONTROL							
1007	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		90.000	23.250		
				310.000	9.000		
					32.250	\$2,790.00	\$9,997.50
1008	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,655.000	675.000		
				1.100	50.000		
					725.000	\$55.00	\$797.50
1011	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	90.000	5.000		
				100.000	10.000		
					15.000	\$1,000.00	\$1,500.00
1013	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	23.000		
				1600.000	1.000		
					24.000	\$1,600.00	\$38,400.00
Category Amount:						\$5,445.00	\$50,695.00
Category Number: 0001 ROADWAY							
1020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	10,058.000	5,730.680		
				24.790	3,362.190		
					9,092.870	\$83,348.69	\$225,412.25
1022	318-3000	AGGR SURF CRS	TN	1,000.000	741.720		
				19.540	38.650		
					780.370	\$755.22	\$15,248.43

Rpt-ID: RCPESPRJ

Georgia

Date: 02/19/2018

User: c0004453

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0015

Pay Period: 12/31/2017
to 01/31/2018

Project Number 0011414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0001 ROADWAY							
1024	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,448.000 82.250	.000 20.350 20.350	\$1,673.79	\$1,673.79
Category Amount:						\$85,777.70	\$242,334.47
Category Number: 0002 DRAINAGE							
1054	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	3,637.000 45.440	928.000 1,103.000 2,031.000	\$50,120.32	\$92,288.64
1056	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,023.000 58.330	2,162.000 357.000 2,519.000	\$20,823.81	\$146,933.27
1060	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	698.000 84.020	590.000 64.000 654.000	\$5,377.28	\$54,949.08
1074	611-8050	ADJUST MANHOLE TO GRADE	EA	2.000 325.000	.000 3.000 3.000	\$975.00	\$975.00
Category Amount:						\$77,296.41	\$295,145.99
Category Number: 0007 UTILITY - WATER AND SEWER							
1078	611-8140	ADJUST WATER VALVE BOX TO GRADE	EA	11.000 325.000	.000 1.000 1.000	\$325.00	\$325.00
Category Amount:						\$325.00	\$325.00
Category Number: 0002 DRAINAGE							
1152	668-1100	CATCH BASIN, GP 1	EA	62.000 2000.000	20.000 9.000 29.000	\$18,000.00	\$58,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/19/2018

User: c0004453

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0015

Pay Period: 12/31/2017
to 01/31/2018

Project Number 0011414

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0002 DRAINAGE					
1162	668-4300	STORM SEWER MANHOLE, TP 1	EA	15.000	7.000		
				2000.000	3.000		
					10.000	\$6,000.00	\$20,000.00
1164	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, 1 LF		4.500	3.000		
				115.000	1.000		
					4.000	\$115.00	\$460.00
Category Amount:						\$24,115.00	\$78,460.00
Project Total Amount:						\$203,475.11	\$2,166,024.81