

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: hfreeman

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1600742-1

Estimate Number: 0020

Pay Period: 10/01/2018
to 10/31/2018

Contract Location:

SR 113 BEGINNING AT OLD ALABAMA RD AND EXTENDING 1

Time Allowed: 1138 Days

Elapsed Calender Days: 743 Days

Percent Time: 65.29

District: 6

Area: 01

Contractor:

BARTOW PAVING COMPANY, INC.
P. O. BOX 2045

Date Let: 07/22/2016

Date Awarded: 08/05/2016

Date Contract Executed: 10/18/2016

Date Notice to Proceed: 10/19/2016

CARTERSVILLE

GA 30120-1685

Date Work Began: 01/10/2017

Phone: (770)382-2025

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2019

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$6,501,012.88

Original Contract Amount \$6,331,489.48

Funds Available \$967,810.42

Percent Complete 85.11%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008382	\$6,501,012.89	\$6,331,489.49	\$967,810.43	85.11%	\$1,482,959.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: hfreeman

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1600742-1

Estimate Number: 0020

Pay Period: 10/01/2018
to 10/31/2018

Project Number: 0008382 SR 113 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0008-00(382)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,533,202.46	\$4,050,242.98	\$1,482,959.48
Total Earnings	\$5,533,202.46	\$4,050,242.98	\$1,482,959.48
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,533,202.46	\$4,050,242.98	\$1,482,959.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,533,202.46	\$4,050,242.98	

Total Payable: **\$1,482,959.48**

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2018

User: hfreeman

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1600742-1

Estimate Number: 0020

Pay Period: 10/01/2018
to 10/31/2018

Project Number 0008382

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	163-0240	MULCH	TN	400.000 484.440	331.225 2.700 333.925	\$1,307.99	\$161,766.63
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		11,500.000 2.280	4,508.000 220.000 4,728.000	\$501.60	\$10,779.84
0080	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000 1090.000	1.000 3.000 4.000	\$3,270.00	\$4,360.00
0100	167-1500	WATER QUALITY INSPECTIONS	MO	25.000 102.940	21.000 1.000 22.000	\$102.94	\$2,264.68
0129	210-0100	GRADING COMPLETE - CSSTP-0008-00(382)	LS	1.000 825000.000	.925 .025 .950	\$20,625.00	\$783,750.00
0130	310-1101	GR AGGR BASE CRS, INCL MATL	TN	21,167.000 25.360	22,841.380 5,182.320 28,023.700	\$131,423.64	\$710,681.03
0140	318-3000	AGGR SURF CRS	TN	500.000 25.360	711.380 113.130 824.510	\$2,868.98	\$20,909.57
0172	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		32,380.000 81.830	16,750.272 15,932.889 32,683.161	\$1,303,788.31	\$2,674,463.06
0230	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	424.000 16.780	300.000 120.000 420.000	\$2,013.60	\$7,047.60

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: hfreeman

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1600742-1

Estimate Number: 0020

Pay Period: 10/01/2018
to 10/31/2018

Project Number 0008382

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0240	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1 EA		2.000 2357.620	4.000 4.000 8.000	\$9,430.48	\$18,860.96
0480	700-6910	PERMANENT GRASSING	AC	25.000 1332.220	5.442 .060 5.502	\$79.93	\$7,329.87
0485	700-7000	AGRICULTURAL LIME	TN	50.000 183.180	18.800 .600 19.400	\$109.91	\$3,553.69
0490	700-8000	FERTILIZER MIXED GRADE	TN	25.000 1347.360	6.900 .500 7.400	\$673.68	\$9,970.46
0505	716-2000	EROSION CONTROL MATS, SLOPES	SY	9,400.000 1.600	17,274.612 292.000 17,566.612	\$467.20	\$28,106.58
0530	550-3536	SAFETY END SECTION 36 IN, STORM DRAIN, 6:1 EA		2.000 3148.110	.000 2.000 2.000	\$6,296.22	\$6,296.22
Category Amount:						\$1,482,959.48	\$4,450,140.19
Project Total Amount:						\$1,482,959.48	\$5,533,202.46