

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2019

User: jahines

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0030

Pay Period: 02/01/2019
to 02/28/2019

Contract Location:

SR 982 (TALBOTTON RD/WARM SPRINGS RD) BEGINNING A

Time Allowed: 1780 Days

Elapsed Calender Days: 938 Days

Percent Time: 52.70

District: 3

Area: 02

Contractor:

ROBINSON PAVING COMPANY
P. O. BOX 12266

Date Let: 06/17/2016

Date Awarded: 06/17/2016

Date Contract Executed: 08/05/2016

Date Notice to Proceed: 08/05/2016

COLUMBUS GA 31917-2266

Date Work Began: 09/26/2016

Phone: (706)507-7968

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/19/2021

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$29,952,236.24

Original Contract Amount \$29,438,708.00

Funds Available \$8,762,546.70

Percent Complete 70.74%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
350730-	\$29,952,236.24	\$29,438,708.00	\$8,762,546.70	70.74%	\$279,271.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2019

User: jahines

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0030

Pay Period: 02/01/2019
to 02/28/2019

Project Number: 350730- SR 982 - CNST & WIDENING

Federal State Project Number: STP00-8016-00(003)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,189,689.54	\$20,910,417.65	\$279,271.89
Total Earnings	\$21,189,689.54	\$20,910,417.65	\$279,271.89
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$21,189,689.54	\$20,910,417.65	\$279,271.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,189,689.54	\$20,910,417.65	
		Total Payable:	\$279,271.89

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2019

User: jahines

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0030

Pay Period: 02/01/2019

to 02/28/2019

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1000	150-1000	TRAFFIC CONTROL -	LS	1.000	.700		
				1079204.000	.015		
					.715	\$16,188.06	\$771,630.86
		STP00-8016-00(003)					
1010	210-0100	GRADING COMPLETE -	LS	1.000	.590		
				6047525.000	.011		
					.601	\$66,522.78	\$3,634,562.53
		STP00-8016-00(003)					
1015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	56,929.000	34,011.930		
				32.100	360.860		
					34,372.790	\$11,583.61	\$1,103,366.56
1020	318-3000	AGGR SURF CRS	TN	2,000.000	1,918.640		
				27.200	38.280		
					1,956.920	\$1,041.22	\$53,228.22
1060	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	508.000	186.815		
				69.450	73.666		
					260.481	\$5,116.10	\$18,090.41
1065	441-0104	CONC SIDEWALK, 4 IN	SY	10,293.000	4,312.558		
				41.350	832.166		
					5,144.724	\$34,410.06	\$212,734.34
1070	441-0108	CONC SIDEWALK, 8 IN	SY	3,395.000	1,549.800		
				60.900	75.444		
					1,625.244	\$4,594.54	\$98,977.36
1095	441-4050	CONC VALLEY GUTTER WITH CURB, 8 IN	SY	1,873.000	524.334		
				71.600	88.167		
					612.501	\$6,312.76	\$43,855.07

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2019

User: jahines

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0030

Pay Period: 02/01/2019
to 02/28/2019

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	27,897.000 18.450	13,259.700 994.000 14,253.700	\$18,339.30	\$262,980.77
Category Amount:						\$164,108.43	\$6,199,426.12
Category Number: 0020 DRAINAGE							
1235	660-0818	SAN SEWER PIPE, 18 IN, DUCTILE IRON	LF	456.000 228.000	286.080 26.900 312.980	\$6,133.20	\$71,359.44
Category Amount:						\$6,133.20	\$71,359.44
Category Number: 0040 EROSION CONTROL TEMPORARY							
1335	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		172.000 545.000	73.250 4.500 77.750	\$2,452.50	\$42,373.75
1380	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	11,734.000 3.350	10,077.875 465.750 10,543.625	\$1,560.26	\$35,321.14
1395	700-9300	SOD	SY	10,534.000 10.850	1,320.400 3,641.000 4,961.400	\$39,504.85	\$53,831.19
Category Amount:						\$43,517.61	\$131,526.08
Category Number: 0070 UTILITIES							
2550	660-2043	SEWER LATERAL, 6 IN	LF	440.000 117.000	385.650 23.700 409.350	\$2,772.90	\$47,893.95
2620	668-3300	SAN SEWER MANHOLE, TP 1	EA	6.000 8938.000	5.000 1.000 6.000	\$8,938.00	\$53,628.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2019

User: jahines

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0030

Pay Period: 02/01/2019
to 02/28/2019

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 UTILITIES							
2630	668-3300	SAN SEWER MANHOLE, TP 1	EA	15.000	45.000		
				8938.000	2.000		
					47.000	\$17,876.00	\$420,086.00
Category Amount:						\$29,586.90	\$521,607.95
Category Number: 0020 DRAINAGE							
2635	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL LF		44.000	12.550		
				90.000	4.100		
					16.650	\$369.00	\$1,498.50
Category Amount:						\$369.00	\$1,498.50
Category Number: 0010 ROADWAY							
3290	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	5,788.000	4,067.500		
				160.650	150.000		
					4,217.500	\$24,097.50	\$677,541.38
		- COMBINED STORM/SANITARY SEWER					
3305	668-1100	CATCH BASIN, GP 1	EA	56.000	27.750		
				4167.000	2.750		
					30.500	\$11,459.25	\$127,093.50
		- COMBINED STORM/SANITARY SEWER					
Category Amount:						\$35,556.75	\$804,634.88
Project Total Amount:						\$279,271.89	\$21,189,689.54