

Estimate Summary By Project

Contract ID: B3CBA1601156-0

Estimate Number: 0006

Pay Period: 03/02/2017

to 03/16/2017

Contract Location: VARIOUS LOCATIONS IN COWETA, CRAWFORD, HARRIS, M/
Time Allowed: 1095 Days
Elapsed Calender Days: 224 Days
Percent Time: 20.46

District: 0 Area: 0

Contractor: C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970
MARIETTA GA 30061-0970
Phone: (770)422-7520

Date Let: 06/17/2016
Date Awarded: 06/17/2016
Date Contract Executed: 08/04/2016
Date Notice to Proceed: 08/05/2016
Date Work Began: 08/05/2016
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/04/2019

Escrow Agent:
Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$7,524,011.57
Original Contract Amount \$7,514,011.57
Funds Available \$7,043,868.00
Percent Complete 6.38%

Counties: All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014176	\$7,524,011.57	\$7,514,011.57	\$7,043,868.00	6.38%	\$124,039.34

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1601156-0

Estimate Number: 0006

Pay Period: 03/02/2017

to 03/16/2017

Project Number: 0014176 DESIGN-BUILD BRIDGE REPLACEMENT PROJECT

Federal State Project Number: 0014176

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$480,143.57	\$356,104.23	\$124,039.34
Total Earnings	\$480,143.57	\$356,104.23	\$124,039.34
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$480,143.57	\$356,104.23	\$124,039.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$480,143.57	\$356,104.23	

Total Payable:	\$124,039.34
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B3CBA1601156-0

Estimate Number: 0006

Pay Period: 03/02/2017

to 03/16/2017

Project Number 0014176

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1203496.300	.128 .033 .161	\$39,715.38	\$193,762.90
		STRUCTURE ID 077-5050-0 (COWETA COUNTY)					
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1405888.660	.077 .022 .099	\$30,929.55	\$139,182.98
		STRUCTURE ID 079-5025-0 (CRAWFORD COUNTY)					
0015	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1225340.090	.029 .005 .034	\$6,126.70	\$41,661.56
		STRUCTURE ID 145-5031-0 (HARRIS COUNTY)					
0020	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1063762.800	.017 .027 .044	\$28,721.60	\$46,805.56
		STRUCTURE ID 197-5001-0 (MARION COUNTY)					
0025	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1189040.180	.017 .006 .023	\$7,134.24	\$27,347.92
		STRUCTURE ID 199-5028-0 (MERIWETHER COUNTY)					
0030	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1426483.540	.014 .008 .022	\$11,411.87	\$31,382.64
		STRUCTURE ID 231-5003-0 (PIKE COUNTY)					
Category Amount:						\$124,039.34	\$480,143.56
Project Total Amount:						\$124,039.34	\$480,143.57