

Estimate Summary By Project

Contract ID: B3CBA1601159-0

Estimate Number: 0005

Pay Period: 03/16/2017

to 04/19/2017

Contract Location:

VARIOUS LOCATIONS IN ATKINSON, BEN HILL, GRADY, TIFT

Time Allowed: 1095 **Days**

Elapsed Calender Days: 260 **Days**

Percent Time: 23.74

District: 0

Area: 0

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 06/17/2016

Date Awarded: 06/17/2016

Date Contract Executed: 07/27/2016

Date Notice to Proceed: 08/03/2016

Date Work Began: 08/03/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/02/2019

ALBANY GA 31703-0157

Phone: (229)435-0786

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$9,355,000.00

Original Contract Amount \$9,345,000.00

Funds Available \$8,719,185.00

Percent Complete 6.80%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014177	\$9,355,000.00	\$9,345,000.00	\$8,719,185.00	6.80%	\$53,200.00

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1601159-0

Estimate Number: 0005

Pay Period: 03/16/2017

to 04/19/2017

Project Number: 0014177 DESIGN-BUILD BRIDGE REPLACEMENT PROJECT

Federal State Project Number: 0014177

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$635,815.00	\$582,615.00	\$53,200.00
Total Earnings	\$635,815.00	\$582,615.00	\$53,200.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$635,815.00	\$582,615.00	\$53,200.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$635,815.00	\$582,615.00	

Total Payable:	\$53,200.00
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B3CBA1601159-0

Estimate Number: 0005

Pay Period: 03/16/2017
to 04/19/2017

Project Number 0014177

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1725000.000	.127 .007 .134	\$12,075.00	\$231,150.00
		STRUCTURE ID 003-5026-0 (ATKINSON COUNTY)					
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1825000.000	.059 .021 .080	\$38,325.00	\$146,000.00
		STRUCTURE ID 017-0020-0 (BEN HILL COUNTY)					
0020	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1500000.000	.036 .001 .037	\$1,500.00	\$55,500.00
		STRUCTURE ID 277-5043-0 (TIFT COUNTY)					
0025	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1300000.000	.047 .001 .048	\$1,300.00	\$62,400.00
		STRUCTURE ID 299-0032-0 (WARE COUNTY)					
Category Amount:						\$53,200.00	\$495,050.00
Project Total Amount:						\$53,200.00	\$635,815.00