

Estimate Summary By Project

Contract ID: B3CBA1601159-0

Estimate Number: 0015

Pay Period: 02/01/2018

to 02/27/2018

Contract Location:

VARIOUS LOCATIONS IN ATKINSON, BEN HILL, GRADY, TIFT

Time Allowed: 1095 **Days**

Elapsed Calender Days: 574 **Days**

Percent Time: 52.42

District: 0

Area: 00

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 06/17/2016

Date Awarded: 06/17/2016

Date Contract Executed: 07/27/2016

Date Notice to Proceed: 08/03/2016

ALBANY GA 31703-0157

Date Work Began: 08/03/2016

Phone: (229)435-0786

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/02/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$9,355,000.00

Original Contract Amount \$9,345,000.00

Funds Available \$7,889,515.00

Percent Complete 15.67%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014177	\$9,355,000.00	\$9,345,000.00	\$7,889,515.00	15.67%	\$336,370.00

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1601159-0

Estimate Number: 0015

Pay Period: 02/01/2018

to 02/27/2018

Project Number: 0014177 DESIGN-BUILD BRIDGE REPLACEMENT PROJECT

Federal State Project Number: 0014177

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,465,485.00	\$1,129,115.00	\$336,370.00
Total Earnings	\$1,465,485.00	\$1,129,115.00	\$336,370.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,465,485.00	\$1,129,115.00	\$336,370.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,465,485.00	\$1,129,115.00	

Total Payable:	\$336,370.00
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B3CBA1601159-0

Estimate Number: 0015

Pay Period: 02/01/2018
to 02/27/2018

Project Number 0014177

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1725000.000	.187 .183 .370	\$315,675.00	\$638,250.00
		STRUCTURE ID 003-5026-0 (ATKINSON COUNTY)					
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1825000.000	.147 .004 .151	\$7,300.00	\$275,575.00
		STRUCTURE ID 017-0020-0 (BEN HILL COUNTY)					
0015	999-2015	CONSTRUCTION COMPLETE	LS	1.000 2995000.000	.087 .001 .088	\$2,995.00	\$263,560.00
		STRUCTURE ID 131-0052-0 (GRADY COUNTY)					
0025	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1300000.000	.119 .008 .127	\$10,400.00	\$165,100.00
		STRUCTURE ID 299-0032-0 (WARE COUNTY)					
Category Amount:						\$336,370.00	\$1,342,485.00
Project Total Amount:						\$336,370.00	\$1,465,485.00