

Estimate Summary By Project

Contract ID: B3CBA1601159-0

Estimate Number: 0030

Pay Period: 04/19/2019

to 05/20/2019

Contract Location:

VARIOUS LOCATIONS IN ATKINSON, BEN HILL, GRADY, TIFT

Time Allowed: 1095 **Days**
Elapsed Calender Days: 1021 **Days**
Percent Time: 93.24

District: 0

Area: 00

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 06/17/2016
Date Awarded: 06/17/2016
Date Contract Executed: 07/27/2016
Date Notice to Proceed: 08/03/2016
Date Work Began: 08/03/2016
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/02/2019

ALBANY GA 31703-0157

Phone: (229)435-0786

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$9,355,000.00
Original Contract Amount \$9,345,000.00
Funds Available \$932,610.00
Percent Complete 90.03%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014177	\$9,355,000.00	\$9,345,000.00	\$932,610.00	90.03%	\$788,560.00

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1601159-0

Estimate Number: 0030

Pay Period: 04/19/2019

to 05/20/2019

Project Number: 0014177 DESIGN-BUILD BRIDGE REPLACEMENT PROJECT

Federal State Project Number: 0014177

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,422,390.00	\$7,633,830.00	\$788,560.00
Total Earnings	\$8,422,390.00	\$7,633,830.00	\$788,560.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,422,390.00	\$7,633,830.00	\$788,560.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,422,390.00	\$7,633,830.00	

Total Payable:	\$788,560.00
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B3CBA1601159-0

Estimate Number: 0030

Pay Period: 04/19/2019
to 05/20/2019

Project Number 0014177

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	999-2015	CONSTRUCTION COMPLETE	LS	1.000 2995000.000	.774 .088 .862	\$263,560.00	\$2,581,690.00
		STRUCTURE ID 131-0052-0 (GRADY COUNTY)					
0020	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1500000.000	.333 .350 .683	\$525,000.00	\$1,024,500.00
		STRUCTURE ID 277-5043-0 (TIFT COUNTY)					
Category Amount:						\$788,560.00	\$3,606,190.00
Project Total Amount:						\$788,560.00	\$8,422,390.00