

Estimate Summary By Project

Contract ID: B3CBA1601161-0

Estimate Number: 0004

Pay Period: 03/04/2017
to 03/28/2017

Contract Location: VARIOUS LOCATIONS IN BACON, LAURENS, TELFAIR, TREU
Time Allowed: 1095 Days
Elapsed Calender Days: 238 Days
Percent Time: 21.74

District: 0 Area: 0

Contractor: SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157
ALBANY GA 31703-0157
Phone: (229)435-0786

Date Let: 06/17/2016
Date Awarded: 06/17/2016
Date Contract Executed: 07/20/2016
Date Notice to Proceed: 08/03/2016
Date Work Began: 08/03/2016
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/02/2019

Escrow Agent:
Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$9,806,000.00
Original Contract Amount \$9,796,000.00
Funds Available \$9,217,923.00
Percent Complete 6.00%

Counties:
All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014178	\$9,806,000.00	\$9,796,000.00	\$9,217,923.00	6.00%	\$93,736.00

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1601161-0

Estimate Number: 0004

Pay Period: 03/04/2017

to 03/28/2017

Project Number: 0014178 DESIGN-BUILD BRIDGE REPLACEMENT PROJECT

Federal State Project Number: 0014178

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$588,077.00	\$494,341.00	\$93,736.00
Total Earnings	\$588,077.00	\$494,341.00	\$93,736.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$588,077.00	\$494,341.00	\$93,736.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$588,077.00	\$494,341.00	

Total Payable:	\$93,736.00
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B3CBA1601161-0

Estimate Number: 0004

Pay Period: 03/04/2017

to 03/28/2017

Project Number 0014178

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1997000.000	.028 .013 .041	\$25,961.00	\$81,877.00
		STRUCTURE ID 005-0020-0 (BACON COUNTY)					
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1225000.000	.043 .004 .047	\$4,900.00	\$57,575.00
		STRUCTURE ID 175-5108-0 (LAURENS COUNTY)					
0015	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1500000.000	.132 .029 .161	\$43,500.00	\$241,500.00
		STRUCTURE ID 271-0048-0 (TELFAIR COUNTY)					
0020	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1450000.000	.067 .010 .077	\$14,500.00	\$111,650.00
		STRUCTURE ID 283-5012-0 (TREUTLEN COUNTY)					
0030	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1625000.000	.025 .003 .028	\$4,875.00	\$45,500.00
		STRUCTURE ID 309-0024-0 (WHEELER COUNTY)					

Category Amount:	\$93,736.00	\$538,102.00
Project Total Amount:	\$93,736.00	\$588,077.00