

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: mjarrard

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0024

Pay Period: 11/01/2018
to 11/30/2018

Contract Location:

SR 142 BEGINNING AT I-20/SR 402 AND EXTENDING TO ALC

Time Allowed:

1208 Days

Elapsed Calender Days:

764 Days

Percent Time:

63.25

District: 2

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let:

09/16/2016

Date Awarded:

09/30/2016

Date Contract Executed:

10/25/2016

Date Notice to Proceed:

10/28/2016

Date Work Began:

12/02/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/17/2020

NEWNAN

GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: INSURANCE COMPANY OF NORTH AMERICA

Current Contract Amount \$14,256,178.73

Original Contract Amount \$13,650,814.32

Funds Available \$6,181,876.73

Percent Complete 55.65%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
242230-	\$14,256,178.73	\$13,650,814.32	\$6,181,876.73	56.64%	\$183,030.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2018

User: mjarrard

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0024

Pay Period: 11/01/2018
to 11/30/2018

Project Number: 242230- SR 142 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-1418-00(003)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,934,094.13	\$7,751,063.65	\$183,030.48
Total Earnings	\$7,934,094.13	\$7,751,063.65	\$183,030.48
Stockpiled Materials	\$140,207.87	\$140,207.87	\$0.00
Gross Earnings	\$8,074,302.00	\$7,891,271.52	\$183,030.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,074,302.00	\$7,891,271.52	
		Total Payable:	\$183,030.48

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2018

User: mjarrard

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0024

Pay Period: 11/01/2018
to 11/30/2018

Project Number 242230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING ITEMS							
0045	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	990.000 3.620	.000 826.000 826.000	\$2,990.12	\$2,990.12
0050	639-4003	STRAIN POLE, TP III	EA	6.000 8487.000	2.000 4.000 6.000	\$33,948.00	\$50,922.00
Category Amount:						\$36,938.12	\$53,912.12
Category Number: 0010 ROADWAY							
0180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	53,074.000 26.380	31,353.450 19.080 31,372.530	\$503.33	\$827,607.34
0190	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		93.000 115.360	3,501.720 54.510 3,556.230	\$6,288.27	\$410,246.69
0210	413-0750	TACK COAT	GL	12,252.000 2.210	6,606.000 18.000 6,624.000	\$39.78	\$14,639.04
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,197.000 18.630	4,236.000 447.000 4,683.000	\$8,327.61	\$87,244.29
0270	634-1200	RIGHT OF WAY MARKERS	EA	80.000 151.740	.000 34.000 34.000	\$5,159.16	\$5,159.16
0305	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL	EA	12.000 2605.220	3.000 3.000 6.000	\$7,815.66	\$15,631.32
Category Amount:						\$28,133.81	\$1,360,527.84

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2018

User: mjarrard

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0024

Pay Period: 11/01/2018
to 11/30/2018

Project Number 242230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL ITEMS							
0340	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		33.000 210.500	20.250 .750 21.000	\$157.88	\$4,420.50
0355	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,303.000 1.260	2,198.500 686.000 2,884.500	\$864.36	\$3,634.47
0410	167-1500	WATER QUALITY INSPECTIONS MO		31.000 931.500	23.000 1.000 24.000	\$931.50	\$22,356.00
Category Amount:						\$1,953.74	\$30,410.97
Category Number: 0020 DRAINAGE ITEMS							
0554	668-4300	STORM SEWER MANHOLE, TP 1 EA		1.000 1699.470	2.500 -.500 2.000	\$-849.74	\$3,398.94
Category Amount:						\$-849.74	\$3,398.94
Category Number: 0060 TEMPORARY EROSION CONTROL ITEMS							
0645	165-0110	MAINTENANCE OF ROCK FILTER DAM EA		9.000 127.030	5.000 2.000 7.000	\$254.06	\$889.21
Category Amount:						\$254.06	\$889.21
Category Number: 0010 ROADWAY							
0696	620-0100	TEMPORARY BARRIER, METHOD NO. 1 LF		3,085.000 19.380	2,063.250 249.750 2,313.000	\$4,840.16	\$44,825.94
Category Amount:						\$4,840.16	\$44,825.94

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2018

User: mjarrard

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0024

Pay Period: 11/01/2018
to 11/30/2018

Project Number 242230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 WALLS							
0720	627-1180	ADDITIONAL MSE BACKFILL	CY	568.000 45.810	.000 568.000 568.000	\$26,020.08	\$26,020.08
Category Amount:						\$26,020.08	\$26,020.08
Category Number: 0010 ROADWAY							
0750	150-1000	TRAFFIC CONTROL -	LS	1.000 460436.940	.732 .072 .804	\$33,151.46	\$370,191.30
		STP00-1418-00(003)					
Category Amount:						\$33,151.46	\$370,191.30
Category Number: 0070 PERMANENT EROSION CONTROL ITEMS							
0805	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	1,000.000 0.920	241.000 156.000 397.000	\$143.52	\$365.24
Category Amount:						\$143.52	\$365.24
Category Number: 0010 ROADWAY							
1005	210-0100	GRADING COMPLETE -	LS	1.000 2323444.100	.625 .020 .645	\$46,468.88	\$1,498,621.44
		STP00-1418-00(003)					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	181,314.620 5,976.390 187,291.010	\$5,976.39	\$187,291.01
		(IN# 1)					
Category Amount:						\$52,445.27	\$1,685,912.45
Project Total Amount:						\$183,030.48	\$7,934,094.13