

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: mjarrard

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0028

Pay Period: 03/01/2019
to 03/31/2019

Contract Location:

SR 142 BEGINNING AT I-20/SR 402 AND EXTENDING TO ALC

Time Allowed:

1238 Days

Elapsed Calender Days:

885 Days

Percent Time:

71.49

District: 2

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let:

09/16/2016

Date Awarded:

09/30/2016

Date Contract Executed:

10/25/2016

Date Notice to Proceed:

10/28/2016

Date Work Began:

12/02/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/18/2020

NEWNAN

GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: INSURANCE COMPANY OF NORTH AMERICA

Current Contract Amount \$14,333,900.90

Original Contract Amount \$13,650,814.32

Funds Available \$5,370,756.09

Percent Complete 61.55%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
242230-	\$14,333,900.90	\$13,650,814.32	\$5,370,756.09	62.53%	\$592,132.07

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: mjarrard

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0028

Pay Period: 03/01/2019
to 03/31/2019

Project Number: 242230- SR 142 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-1418-00(003)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,822,936.94	\$8,230,804.87	\$592,132.07
Total Earnings	\$8,822,936.94	\$8,230,804.87	\$592,132.07
Stockpiled Materials	\$140,207.87	\$140,207.87	\$0.00
Gross Earnings	\$8,963,144.81	\$8,371,012.74	\$592,132.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,963,144.81	\$8,371,012.74	
		Total Payable:	\$592,132.07

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: mjarrard

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0028

Pay Period: 03/01/2019
to 03/31/2019

Project Number 242230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	53,074.000 26.380	32,376.900 3,375.940 35,752.840	\$89,057.30	\$943,159.92
0185	318-3000	AGGR SURF CRS	TN	1,000.000 26.690	652.130 19.250 671.380	\$513.78	\$17,919.13
0225	441-0104	CONC SIDEWALK, 4 IN	SY	2,866.000 30.070	1,870.686 294.622 2,165.308	\$8,859.28	\$65,110.81
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,197.000 18.630	5,923.000 629.000 6,552.000	\$11,718.27	\$122,063.76
Category Amount:						\$110,148.63	\$1,148,253.62
Category Number: 0060 TEMPORARY EROSION CONTROL ITEMS							
0325	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		124.000 214.170	62.500 1.500 64.000	\$321.26	\$13,706.88
0338	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 268+00 LT		1.000 15430.090	.000 .750 .750	\$11,572.57	\$11,572.57
0350	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		30,445.000 0.850	2,769.000 230.000 2,999.000	\$195.50	\$2,549.15
0390	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		40.000 63.520	23.000 1.000 24.000	\$63.52	\$1,524.48

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: mjarrard

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0028

Pay Period: 03/01/2019
to 03/31/2019

Project Number 242230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL ITEMS							
0410	167-1500	WATER QUALITY INSPECTIONS	MO	31.000 931.500	27.000 1.000 28.000	\$931.50	\$26,082.00
Category Amount:						\$13,084.35	\$55,435.08
Category Number: 0070 PERMANENT EROSION CONTROL ITEMS							
0445	700-7000	AGRICULTURAL LIME	TN	76.000 82.800	1.725 .038 1.763	\$3.15	\$145.98
0455	700-8000	FERTILIZER MIXED GRADE	TN	12.000 724.500	3.123 .200 3.323	\$144.90	\$2,407.51
0465	716-2000	EROSION CONTROL MATS, SLOPES	SY	30,855.000 0.890	17,894.056 1,379.861 19,273.917	\$1,228.08	\$17,153.79
Category Amount:						\$1,376.13	\$19,707.28
Category Number: 0020 DRAINAGE ITEMS							
0485	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,838.000 47.800	2,228.400 20.000 2,248.400	\$956.00	\$107,473.52
0490	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,074.000 71.250	1,008.700 75.300 1,084.000	\$5,365.13	\$77,235.00
0545	668-1100	CATCH BASIN, GP 1	EA	26.000 2505.740	21.000 .500 21.500	\$1,252.87	\$53,873.41
Category Amount:						\$7,574.00	\$238,581.93

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: mjarrard

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0028

Pay Period: 03/01/2019
to 03/31/2019

Project Number 242230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER CSX RAILROAD							
0605	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.260		
				389267.670	.720		
					.980	\$280,272.72	\$381,482.32
		207+40					
Category Amount:						\$280,272.72	\$381,482.32
Category Number: 0010 ROADWAY							
0615	643-2156	CH LK FENCE W/EXT ARMS & BARBED WIRE, ZC LF		1,065.000	.000		
				16.300	559.000		
					559.000	\$9,111.70	\$9,111.70
Category Amount:						\$9,111.70	\$9,111.70
Category Number: 0060 TEMPORARY EROSION CONTROL ITEMS							
0640	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		9.000	4.500		
				290.310	.750		
					5.250	\$217.73	\$1,524.13
Category Amount:						\$217.73	\$1,524.13
Category Number: 0010 ROADWAY							
0680	610-0200	REM CH LK FENCE, ALL SIZES & TYPES	LF	1,879.000	101.000		
				12.500	891.000		
					992.000	\$11,137.50	\$12,400.00
0685	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	3.000	38.789		
				223.330	6.699		
					45.488	\$1,496.09	\$10,158.84
0750	150-1000	TRAFFIC CONTROL -	LS	1.000	.820		
				460436.940	.014		
					.834	\$6,446.12	\$384,004.41
		STP00-1418-00(003)					
Category Amount:						\$19,079.71	\$406,563.25

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2019

User: mjarrard

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0028

Pay Period: 03/01/2019
to 03/31/2019

Project Number 242230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL ITEMS							
0795	163-0232	TEMPORARY GRASSING	AC	19.000 362.250	10.606 .658 11.264	\$238.36	\$4,080.38
0800	163-0240	MULCH	TN	811.000 113.850	209.335 4.576 213.911	\$520.98	\$24,353.77
Category Amount:						\$759.34	\$28,434.15
Category Number: 0010 ROADWAY							
1005	210-0100	GRADING COMPLETE -	LS	1.000 2323444.100	.690 .060 .750	\$139,406.65	\$1,742,583.08
		STP00-1418-00(003)					
9060	210-0250	UNDERCUT EXCAVATION	CY	.000 7.500	746.667 1,480.148 2,226.815	\$11,101.11	\$16,701.11
		UNDERCUT EXCAVATION ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$150,507.76	\$1,759,284.19
Project Total Amount:						\$592,132.07	\$8,822,936.94