

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2018

User: jhines

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0018

Pay Period: 05/01/2018
to 05/31/2018

Contract Location:

US 23/SR 87 (COCHRAN BYPASS) BEGIN N. OF FOSKEY RD

Time Allowed:

1404 Days

Elapsed Calender Days:

581 Days

Percent Time:

41.38

District: 2

Area: 02

Contractor:

EVERETT DYKES GRASSING CO., INC.
1339 GA. HWY. 112

Date Let:

09/16/2016

Date Awarded:

09/30/2016

Date Contract Executed:

10/26/2016

Date Notice to Proceed:

10/28/2016

Date Work Began:

12/01/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2020

COCHRAN

GA 31014-1252

Phone: (478)934-2707

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$22,383,279.20

Original Contract Amount \$21,383,272.27

Funds Available \$10,727,803.46

Percent Complete 52.07%

Counties:

Bleckley

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0003625	\$22,383,279.20	\$21,383,272.27	\$10,727,803.46	52.07%	\$785,772.68

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2018

User: jhines

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0018

Pay Period: 05/01/2018
to 05/31/2018

Project Number: 0003625 US 23/SR 87 (COCHRAN BYPASS) - WIDENING & I

Federal State Project Number: STP00-0003-00(625)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$11,655,475.74	\$10,869,703.06	\$785,772.68
Total Earnings	\$11,655,475.74	\$10,869,703.06	\$785,772.68
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$11,655,475.74	\$10,869,703.06	\$785,772.68
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,655,475.74	\$10,869,703.06	
		Total Payable:	\$785,772.68

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2018

User: jhines

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0018

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0003625

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.718		
				900000.000	.018		
					.736	\$16,200.00	\$662,400.00
		STP00-0003-00(625)					
0030	207-0203	FOUND BKFILL MATL, TP II	CY	50.000	596.260		
				93.360	73.333		
					669.593	\$6,846.37	\$62,513.20
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	118,580.000	15,829.430		
				22.000	1,946.410		
					17,775.840	\$42,821.02	\$391,068.48
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		34,694.000	3,118.030		
				55.000	1,458.550		
					4,576.580	\$80,220.25	\$251,711.90
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,391.000	.000		
				70.000	3,708.580		
					3,708.580	\$259,600.60	\$259,600.60
0105	500-3200	CLASS B CONCRETE	CY	53.000	3.610		
				713.960	12.690		
					16.300	\$9,060.15	\$11,637.55
0115	511-1000	BAR REINF STEEL	LB	16,623.050	18,131.260		
				1.370	256.038		
					18,387.298	\$350.77	\$25,190.60
0120	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,066.000	258.000		
				71.720	321.400		
					579.400	\$23,050.81	\$41,554.57
0125	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	276.000	305.800		
				84.720	24.300		
					330.100	\$2,058.70	\$27,966.07

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2018

User: jhines

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0018

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0003625

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0140	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	234.000 129.650	148.800 97.000 245.800	\$12,576.05	\$31,867.97
0175	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	8.000 1595.540	4.000 4.000 8.000	\$6,382.16	\$12,764.32
0185	603-6006	SAND-CEMENT BAG RIP RAP, 6 IN	SY	14.000 92.530	.000 9.333 9.333	\$863.58	\$863.58
0200	641-1100	GUARDRAIL, TP T	LF	65.000 76.890	.000 42.000 42.000	\$3,229.38	\$3,229.38
0205	641-1200	GUARDRAIL, TP W	LF	2,986.000 19.770	.000 2,195.000 2,195.000	\$43,395.15	\$43,395.15
0210	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	3.000 1098.400	.000 3.000 3.000	\$3,295.20	\$3,295.20
0215	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	2.000 2416.490	.000 1.000 1.000	\$2,416.49	\$2,416.49
0220	668-5000	JUNCTION BOX	EA	19.000 3020.610	16.000 3.000 19.000	\$9,061.83	\$57,391.59

Category Amount:	\$521,428.51	\$1,888,866.65
-------------------------	--------------	----------------

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2018

User: jhines

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0018

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0003625

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMP EROSION CONTROL							
0255	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,010.000 10.160	2,630.250 269.250 2,899.500	\$2,735.58	\$29,458.92
0265	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		25,268.000 0.040	14,000.000 10,600.000 24,600.000	\$424.00	\$984.00
0270	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		31,620.000 0.030	7,760.000 1,000.000 8,760.000	\$30.00	\$262.80
0285	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 1092.910	16.000 1.000 17.000	\$1,092.91	\$18,579.47
0290	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	50,535.000 3.790	44,118.000 330.750 44,448.750	\$1,253.54	\$168,460.76
Category Amount:						\$5,536.03	\$217,745.95
Category Number: 0030 EROSION CONTROL							
0295	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	575.000 32.810	688.056 40.444 728.500	\$1,326.97	\$23,902.09
0300	603-7000	PLASTIC FILTER FABRIC	SY	575.000 1.980	688.056 40.444 728.500	\$80.08	\$1,442.43
0305	700-6910	PERMANENT GRASSING	AC	104.000 988.560	.000 11.400 11.400	\$11,269.58	\$11,269.58

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2018

User: jhines

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0018

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0003625

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0320	700-8000	FERTILIZER MIXED GRADE	TN	125.000	8.880		
				439.360	7.000		
					15.880	\$3,075.52	\$6,977.04
Category Amount:						\$15,752.15	\$43,591.14
Category Number: 0020 TEMP EROSION CONTROL							
0575	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		5,500.000	1,826.000		
				10.000	371.000		
					2,197.000	\$3,710.00	\$21,970.00
Category Amount:						\$3,710.00	\$21,970.00
Category Number: 0030 EROSION CONTROL							
0630	163-0240	MULCH	TN	1,350.000	183.930		
				100.000	21.480		
					205.410	\$2,148.00	\$20,541.00
0645	713-3002	WOOD FIBER BLANKET, TP II, SLOPES	SY	500.000	.000		
				3.570	31,852.000		
					31,852.000	\$113,711.64	\$113,711.64
Category Amount:						\$115,859.64	\$134,252.64
Category Number: 0010 ROADWAY							
0850	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	44.000	22.417		
				1318.090	23.636		
					46.053	\$31,154.38	\$60,702.00
0900	413-0750	TACK COAT	GL	34,040.000	884.000		
				1.550	1,142.000		
					2,026.000	\$1,770.10	\$3,140.30
0910	205-0001	UNCLASS EXCAV	CY	62,280.000	51,564.732		
				7.000	800.000		
					52,364.732	\$5,600.00	\$366,553.12

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2018

User: jhines

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0018

Pay Period: 05/01/2018

to 05/31/2018

Project Number 0003625

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0915	206-0002	BORROW EXCAV, INCL MATL	CY	436,684.000 7.000	330,418.000 270.000 330,688.000	\$1,890.00	\$2,314,816.00
0920	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	118.000 104.590	24.300 24.300 48.600	\$2,541.54	\$5,083.07
0925	550-1302	STORM DRAIN PIPE, 30 IN, H 15-20	LF	162.000 69.260	157.000 128.400 285.400	\$8,892.98	\$19,766.80
Category Amount:						\$51,849.00	\$2,770,061.29
Category Number: 0030 EROSION CONTROL							
0990	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	563.000 46.510	.000 1,009.120 1,009.120	\$46,934.17	\$46,934.17
Category Amount:						\$46,934.17	\$46,934.17
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	12,003.260 24,703.180 36,706.440	\$24,703.18	\$36,706.44
		(IN# 1)					
Category Amount:						\$24,703.18	\$36,706.44
Project Total Amount:						\$785,772.68	\$11,655,475.74