

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: cphillip

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1601554-0

Estimate Number: 0017

Pay Period: 08/04/2018
to 09/04/2018

Contract Location:

BRIDGE AND APPROACHES ON SR 323 OVER GROVE CREEK

Time Allowed:

915 Days

Elapsed Calendar Days:

677 Days

Percent Time:

73.99

District: 1

Area: 03

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let:

09/16/2016

Date Awarded:

09/30/2016

Date Contract Executed:

10/25/2016

Date Notice to Proceed:

10/28/2016

Date Work Began:

04/11/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2019

ROSSVILLE

GA 30741-0357

Phone: (706)866-0596

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$3,134,444.23

Original Contract Amount \$3,087,863.83

Funds Available \$1,756,106.44

Percent Complete 43.84%

Counties:

Banks

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007157	\$3,134,444.23	\$3,087,863.83	\$1,756,106.44	43.97%	\$7,590.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: cphillip

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1601554-0

Estimate Number: 0017

Pay Period: 08/04/2018
to 09/04/2018

Project Number: 0007157 SR 323 - BRIDGE REPLACEMENT

Federal State Project Number: CSBRG-0007-00(157)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,374,104.82	\$1,366,514.68	\$7,590.14
Total Earnings	\$1,374,104.82	\$1,366,514.68	\$7,590.14
Stockpiled Materials	\$4,232.97	\$4,232.97	\$0.00
Gross Earnings	\$1,378,337.79	\$1,370,747.65	\$7,590.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,378,337.79	\$1,370,747.65	
		Total Payable:	\$7,590.14

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: cphillip

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1601554-0

Estimate Number: 0017

Pay Period: 08/04/2018
to 09/04/2018

Project Number 0007157

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.674		
				22275.000	.013		
					.687	\$289.58	\$15,302.93
		CSBRG-0007-00(157)					
Category Amount:						\$289.58	\$15,302.93
Category Number: 0020 EROSION CONTROL ITEMS							
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,820.000	1,296.000		
				0.900	102.000		
					1,398.000	\$91.80	\$1,258.20
0356	163-0240	MULCH	TN	59.000	31.047		
				305.000	3.270		
					34.317	\$997.35	\$10,466.69
0396	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,000.000	255.000		
				13.210	32.250		
					287.250	\$426.02	\$3,794.57
0496	167-1500	WATER QUALITY INSPECTIONS	MO	29.000	16.000		
				600.000	1.000		
					17.000	\$600.00	\$10,200.00
Category Amount:						\$2,115.17	\$25,719.46
Category Number: 0040 BRIDGE NO. 1 - OVER GROVE CREEK							
0561	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.980		
				192041.040	.020		
					1.000	\$3,840.82	\$192,041.04
		1					
0591	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.980		
				56676.320	.020		
					1.000	\$1,133.53	\$56,676.32
		1					
Category Amount:						\$4,974.35	\$248,717.36

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: cphillip

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1601554-0

Estimate Number: 0017

Pay Period: 08/04/2018
to 09/04/2018

Project Number 0007157

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020	EROSION CONTROL ITEMS				
0691	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,540.000	225.500		
				13.190	16.000		
					241.500	\$211.04	\$3,185.39
				Category Amount:		\$211.04	\$3,185.39
				Project Total Amount:		\$7,590.14	\$1,374,104.82