

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2018

User: 01071257

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1601637-3

Estimate Number: 0008

Pay Period: 10/01/2018
to 10/31/2018

Contract Location:

2 BRIDGES&APPROACHES ON SR45 OVER CORDRAY'S PO

Time Allowed:

630 Days

Elapsed Calender Days:

357 Days

Percent Time:

56.67

District: 4

Area: 05

Contractor:

KIEWIT INFRASTRUCTURE SOUTH CO.
KIEWIT PLAZA

Date Let:

09/22/2017

Date Awarded:

09/22/2017

Date Contract Executed:

11/09/2017

Date Notice to Proceed:

11/09/2017

Date Work Began:

02/20/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2019

OMAHA

NB 68131-3302

Phone: (402)342-2052

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$9,530,633.62

Original Contract Amount \$9,478,520.60

Funds Available \$4,543,191.55

Percent Complete 51.41%

Counties:

Calhoun

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009862	\$9,530,633.62	\$9,478,520.60	\$4,543,191.55	52.33%	\$1,206,166.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2018

User: 01071257

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1601637-3

Estimate Number: 0008

Pay Period: 10/01/2018
to 10/31/2018

Project Number: 0009862 SR 45 - BRIDGE REPLACEMENT

Federal State Project Number: 0009862

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,899,756.11	\$3,693,589.58	\$1,206,166.53
Total Earnings	\$4,899,756.11	\$3,693,589.58	\$1,206,166.53
Stockpiled Materials	\$87,685.96	\$87,685.96	\$0.00
Gross Earnings	\$4,987,442.07	\$3,781,275.54	\$1,206,166.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,987,442.07	\$3,781,275.54	

Total Payable: \$1,206,166.53

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2018

User: 01071257

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1601637-3

Estimate Number: 0008

Pay Period: 10/01/2018
to 10/31/2018

Project Number 0009862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.578		
				91000.000	.069		
					.647	\$6,279.00	\$58,877.00
		0009862					
0009	210-0100	GRADING COMPLETE -	LS	1.000	.480		
				961000.000	.080		
					.560	\$76,880.00	\$538,160.00
		0009862					
Category Amount:						\$83,159.00	\$597,037.00
Category Number: 0020 TEMPORARY EROSION CONTROL							
0135	167-1500	WATER QUALITY INSPECTIONS	MO	20.000	7.000		
				1650.000	1.000		
					8.000	\$1,650.00	\$13,200.00
Category Amount:						\$1,650.00	\$13,200.00
Category Number: 0060 BRIDGES							
0335	520-0353	H-PILE POINTS, HP 12 X 53	EA	40.000	36.000		
				375.000	4.000		
					40.000	\$1,500.00	\$15,000.00
0340	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	1,090.000	1,072.800		
				200.000	56.300		
					1,129.100	\$11,260.00	\$225,820.00
0360	525-1000	COFFERDAM	EA	2.000	.750		
				250000.000	.750		
					1.500	\$187,500.00	\$375,000.00
0365	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.000		
				500000.000	1.000		
					1.000	\$500,000.00	\$500,000.00
		15+65					
Category Amount:						\$700,260.00	\$1,115,820.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2018

User: 01071257

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1601637-3

Estimate Number: 0008

Pay Period: 10/01/2018
to 10/31/2018

Project Number 0009862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0385	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.100		
				405000.000	.650		
					.750	\$263,250.00	\$303,750.00
	2						
0400	507-9001	PSC BEAMS, AASHTO TYPE I, BR NO -	LF	1,344.000	1,312.810		
				177.000	31.090		
					1,343.900	\$5,502.93	\$237,870.30
	2						
0410	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.100		
				65000.000	.900		
					1.000	\$58,500.00	\$65,000.00
	2						
8116	511-1000	BAR REINF STEEL	LB	41,702.000	17,963.400		
				1.000	7,698.600		
					25,662.000	\$7,698.60	\$25,662.00
Category Amount:						\$334,951.53	\$632,282.30
Category Number: 0060 BRIDGES							
8151	500-3002	CLASS AA CONCRETE	CY	301.000	157.640		
				1900.000	45.040		
					202.680	\$85,576.00	\$385,092.00
Category Amount:						\$85,576.00	\$385,092.00
Category Number: 0020 TEMPORARY EROSION CONTROL							
9001	170-1000	FLOATING SILT RETENTION BARRIER	LF	.000	1,925.000		
				15.000	38.000		
					1,963.000	\$570.00	\$29,445.00
		FLOATING SILT DETENTION BARRIER ADDED BY SA					
Category Amount:						\$570.00	\$29,445.00
Project Total Amount:						\$1,206,166.53	\$4,899,756.11