

Estimate Summary By Project

Contract ID: B3CBA1601667-0

Estimate Number: 0003

Pay Period: 08/03/2017

to 09/01/2017

**Contract Location:** SR 38 BEGINNING NORTH OF US 27/SR 1 & EXTENDING TC  
**Time Allowed:** 282 Days  
**Elapsed Calender Days:** 192 Days  
**Percent Time:** 68.09

District: 4 Area: 03

**Contractor:** PEAVY & SON CONSTRUCTION CO., INC.  
P.O. BOX 2369  
HAVANA FL 32333-2369  
**Phone:** (850)539-5019

**Date Let:** 12/16/2016  
**Date Awarded:** 12/16/2016  
**Date Contract Executed:** 02/20/2017  
**Date Notice to Proceed:** 02/22/2017  
**Date Work Began:** 06/05/2017  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 11/30/2017

**Escrow Agent:**  
**Surety Co:** TRAVELERS CASUALTY AND SURETY CO OF AMERICA

**Current Contract Amount** \$5,392,809.00  
**Original Contract Amount** \$5,392,809.00  
**Funds Available** \$2,799,197.01  
**Percent Complete** 48.09%

**Counties:**  
Decatur

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004895	\$5,392,809.00	\$5,392,809.00	\$2,799,197.01	48.09%	\$908,864.86

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1601667-0

Estimate Number: 0003

Pay Period: 08/03/2017  
to 09/01/2017

Project Number: M004895 SR 38 - PLMX RESF

Federal State Project Number: M004895

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,593,611.99	\$1,684,747.13	\$908,864.86
<b>Total Earnings</b>	<b>\$2,593,611.99</b>	<b>\$1,684,747.13</b>	<b>\$908,864.86</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$2,593,611.99</b>	<b>\$1,684,747.13</b>	<b>\$908,864.86</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$2,593,611.99</b>	<b>\$1,684,747.13</b>	
		<b>Total Payable:</b>	<b>\$908,864.86</b>

Estimate Summary By Project

Contract ID: B3CBA1601667-0

Estimate Number: 0003

Pay Period: 08/03/2017

to 09/01/2017

Project Number M004895

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 235000.500	.440 .122 .562	\$28,670.06	\$132,070.28
		M004895					
0025	402-4514	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN MODIFIED BITUM MATL & H LIME		23,230.000 95.000	12,878.321 7,488.680 20,367.001	\$711,424.60	\$1,934,865.10
0030	413-0750	TACK COAT	GL	23,790.000 3.000	9,984.000 3,090.000 13,074.000	\$9,270.00	\$39,222.00
0040	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	237,875.000 2.500	115,822.159 63,800.078 179,622.237	\$159,500.20	\$449,055.59
<b>Category Amount:</b>						\$908,864.86	\$2,555,212.97
<b>Project Total Amount:</b>						\$908,864.86	\$2,593,611.99