

Estimate Summary By Project

Contract ID: B3CBA1601667-0

Estimate Number: 0008

Pay Period: 06/12/2018

to 10/22/2018

Contract Location:

SR 38 BEGINNING NORTH OF US 27/SR 1 & EXTENDING TC

Time Allowed: 282 Days
Elapsed Calender Days: 306 Days
Percent Time: 108.51

District: 4

Area: 03

Contractor:

PEAVY & SON CONSTRUCTION CO., INC.
P.O. BOX 2369

Date Let: 12/16/2016
Date Awarded: 12/16/2016
Date Contract Executed: 02/20/2017
Date Notice to Proceed: 02/22/2017
Date Work Began: 06/05/2017
Date Time Stopped: 12/24/2017
Date Accepted: 03/13/2018
Adjusted Completion Date: 11/30/2017

HAVANA FL 32333-2369

Phone: (850)539-5019

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$5,392,809.00
Original Contract Amount \$5,392,809.00
Funds Available \$764,206.36
Percent Complete 86.08%

Counties:

Decatur

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004895	\$5,392,809.00	\$5,392,809.00	\$764,206.36	85.83%	\$0.00

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1601667-0

Estimate Number: 0008

Pay Period: 06/12/2018

to 10/22/2018

Project Number: M004895 SR 38 - PLMX RESF

Federal State Project Number: M004895

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,642,149.64	\$4,642,149.64	\$0.00
Total Earnings	\$4,642,149.64	\$4,642,149.64	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,642,149.64	\$4,642,149.64	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$13,547.00)	(\$13,547.00)	\$0.00
Total:	\$4,628,602.64	\$4,628,602.64	

Total Payable:	\$0.00
-----------------------	---------------