

Estimate Summary By Project

Contract ID: B3CBA1700755-0

Estimate Number: 0023

Pay Period: 04/01/2019

to 04/30/2019

Contract Location:

BRIDGE AND APPROACHES ON SR 49 OVER NORFOLK SOL

Time Allowed: 626 **Days**
Elapsed Calender Days: 626 **Days**
Percent Time: 100.00

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 01/20/2017
Date Awarded: 01/20/2017
Date Contract Executed: 02/22/2017
Date Notice to Proceed: 03/07/2017
Date Work Began: 04/06/2017
Date Time Stopped: 11/22/2018
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/22/2018

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$8,772,088.67
Original Contract Amount \$8,640,663.18
Funds Available \$140,145.55
Percent Complete 98.40%

Counties:

Jones

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010412	\$8,772,088.67	\$8,640,663.18	\$140,145.55	98.40%	\$2,724.00

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1700755-0

Estimate Number: 0023

Pay Period: 04/01/2019

to 04/30/2019

Project Number: 0010412 SR 49 - BRIDGE REPLACEMENT

Federal State Project Number: 0010412

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,631,943.12	\$8,629,219.12	\$2,724.00
Total Earnings	\$8,631,943.12	\$8,629,219.12	\$2,724.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,631,943.12	\$8,629,219.12	\$2,724.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,631,943.12	\$8,629,219.12	

Total Payable:	\$2,724.00
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B3CBA1700755-0

Estimate Number: 0023

Pay Period: 04/01/2019

to 04/30/2019

Project Number 0010412

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0285	603-7000	PLASTIC FILTER FABRIC	SY	1,034.000 4.470	2,440.819 475.167 2,915.986	\$2,124.00	\$13,034.46
0865	702-7410	LIVE STAKES AND PLANTING	EA	30.000 20.000	.000 30.000 30.000	\$600.00	\$600.00
Category Amount:						\$2,724.00	\$13,634.46
Project Total Amount:						\$2,724.00	\$8,631,943.12