

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2020

User: 01007710

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0030

Pay Period: 12/26/2019
to 01/24/2020

Contract Location:

SR 54 BEGIN AT MCDONOUGH RD & EXTEND TO US 19/US 4

Time Allowed: 1666 Days

Elapsed Calender Days: 975 Days

Percent Time: 58.52

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/17/2017

Date Awarded: 02/17/2017

Date Contract Executed: 04/07/2017

Date Notice to Proceed: 05/25/2017

Date Work Began: 06/08/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/15/2021

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$44,729,380.52

Original Contract Amount \$43,243,974.87

Funds Available \$29,542,386.43

Percent Complete 33.95%

Counties:

Clayton Fayette

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721440-	\$44,729,380.51	\$43,243,974.86	\$29,542,386.42	33.95%	\$85,539.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2020

User: 01007710

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0030

Pay Period: 12/26/2019
to 01/24/2020

Project Number: 721440- SR 54 - RDWAY WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0164-01(029)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,186,994.09	\$15,101,454.12	\$85,539.97
Total Earnings	\$15,186,994.09	\$15,101,454.12	\$85,539.97
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,186,994.09	\$15,101,454.12	\$85,539.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,186,994.09	\$15,101,454.12	

Total Payable: **\$85,539.97**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2020

User: 01007710

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0030

Pay Period: 12/26/2019
to 01/24/2020

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	318-3000	AGGR SURF CRS	TN	3,660.000 19.470	1,869.500 125.800 1,995.300	\$2,449.33	\$38,848.49
0090	441-0104	CONC SIDEWALK, 4 IN	SY	30,295.000 21.910	3,677.772 383.145 4,060.917	\$8,394.71	\$88,974.69
0105	441-4020	CONC VALLEY GUTTER, 6 IN	SY	912.000 48.920	.000 71.167 71.167	\$3,481.49	\$3,481.49
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	64,219.000 14.000	11,401.000 66.000 11,467.000	\$924.00	\$160,538.00
Category Amount:						\$15,249.53	\$291,842.67
Category Number: 0020 DRAINAGE							
0270	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	845.000 48.420	585.664 32.000 617.664	\$1,549.44	\$29,907.29
0275	603-7000	PLASTIC FILTER FABRIC	SY	380.000 6.760	970.667 32.000 1,002.667	\$216.32	\$6,778.03
0290	668-1100	CATCH BASIN, GP 1	EA	312.000 2348.000	82.750 .750 83.500	\$1,761.00	\$196,058.00
0295	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	260.000 190.000	.000 9.240 9.240	\$1,755.60	\$1,755.60
Category Amount:						\$5,282.36	\$234,498.92

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2020

User: 01007710

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0030

Pay Period: 12/26/2019
to 01/24/2020

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0580	163-0240	MULCH	TN	2,500.000 170.000	1,033.503 2.813 1,036.316	\$478.21	\$176,173.72
0615	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		403.000 125.000	132.000 .750 132.750	\$93.75	\$16,593.75
0625	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,500.000 0.550	29,934.000 3,819.000 33,753.000	\$2,100.45	\$18,564.15
0660	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	403.000 45.000	58.000 12.000 70.000	\$540.00	\$3,150.00
0670	167-1500	WATER QUALITY INSPECTIONS	MO	37.000 300.000	31.000 1.000 32.000	\$300.00	\$9,600.00
0685	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	141,000.000 2.700	64,527.250 243.000 64,770.250	\$656.10	\$174,879.68
Category Amount:						\$4,168.51	\$398,961.30
Category Number: 0060 BRIDGE NO. 2							
0855	500-3002	CLASS AA CONCRETE	CY	98.000 1076.600	89.671 7.872 97.543	\$8,475.00	\$105,014.79
0870	511-1000	BAR REINF STEEL	LB	10,164.000 0.720	9,505.000 1,030.258 10,535.258	\$741.79	\$7,585.39

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2020

User: 01007710

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0030

Pay Period: 12/26/2019
to 01/24/2020

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0060 BRIDGE NO. 2					
0890	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	530.000 58.720	366.860 113.785 480.645	\$6,681.46	\$28,223.47
Category Amount:						\$15,898.25	\$140,823.65
Category Number:		0070 BRIDGE NO. 3					
0955	500-3002	CLASS AA CONCRETE	CY	243.000 1076.600	130.625 15.867 146.492	\$17,082.41	\$157,713.29
0960	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 3	LF	2,072.000 101.030	785.043 195.835 980.878	\$19,785.21	\$99,098.10
0965	511-1000	BAR REINF STEEL	LB	30,253.000 0.720	19,744.846 2,658.323 22,403.169	\$1,913.99	\$16,130.28
Category Amount:						\$38,781.61	\$272,941.67
Category Number:		0010 ROADWAY					
1520	441-0108	CONC SIDEWALK, 8 IN	SY	1,610.000 51.740	.000 93.829 93.829	\$4,854.71	\$4,854.71
1915	206-0002	BORROW EXCAV, INCL MATL	CY	248,045.000 8.700	66,454.700 150.000 66,604.700	\$1,305.00	\$579,460.89
Category Amount:						\$6,159.71	\$584,315.60
Project Total Amount:						\$85,539.97	\$15,186,994.09