

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2020

User: 01007710

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0031

Pay Period: 01/25/2020
to 02/25/2020

Contract Location:

SR 54 BEGIN AT MCDONOUGH RD & EXTEND TO US 19/US 4

Time Allowed:

1666 Days

Elapsed Calender Days:

1007 Days

Percent Time:

60.44

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

04/07/2017

Date Notice to Proceed:

05/25/2017

Date Work Began:

06/08/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/15/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$44,729,380.52

Original Contract Amount \$43,243,974.87

Funds Available \$29,191,708.98

Percent Complete 34.74%

Counties:

Clayton

Fayette

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721440-	\$44,729,380.51	\$43,243,974.86	\$29,191,708.97	34.74%	\$350,677.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2020

User: 01007710

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0031

Pay Period: 01/25/2020
to 02/25/2020

Project Number: 721440- SR 54 - RDWAY WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0164-01(029)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,537,671.54	\$15,186,994.09	\$350,677.45
Total Earnings	\$15,537,671.54	\$15,186,994.09	\$350,677.45
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,537,671.54	\$15,186,994.09	\$350,677.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,537,671.54	\$15,186,994.09	

Total Payable: **\$350,677.45**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2020

User: 01007710

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0031

Pay Period: 01/25/2020
to 02/25/2020

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.533		
				785383.700	.057		
					.590	\$44,766.87	\$463,376.38
		STP00-0164-00(029)					
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	213,257.000	51,758.220		
				19.160	72.900		
					51,831.120	\$1,396.76	\$993,084.26
0090	441-0104	CONC SIDEWALK, 4 IN	SY	30,295.000	4,060.917		
				21.910	936.668		
					4,997.585	\$20,522.40	\$109,497.09
0110	441-4030	CONC VALLEY GUTTER, 8 IN	SY	34.000	.000		
				63.330	24.667		
					24.667	\$1,562.16	\$1,562.16
Category Amount:						\$68,248.19	\$1,567,519.89
Category Number: 0020 DRAINAGE							
0175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	26,033.000	12,945.907		
				41.750	50.000		
					12,995.907	\$2,087.50	\$542,579.12
0270	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	845.000	617.664		
				48.420	-.444		
					617.220	\$-21.50	\$29,885.79
0275	603-7000	PLASTIC FILTER FABRIC	SY	380.000	1,002.667		
				6.760	-.444		
					1,002.223	\$-3.00	\$6,775.03
0290	668-1100	CATCH BASIN, GP 1	EA	312.000	83.500		
				2348.000	5.250		
					88.750	\$12,327.00	\$208,385.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2020

User: 01007710

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0031

Pay Period: 01/25/2020
to 02/25/2020

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0295	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	260.000 190.000	9.240 .170 9.410	\$32.30	\$1,787.90
0310	668-2100	DROP INLET, GP 1	EA	51.000 1186.000	9.000 1.500 10.500	\$1,779.00	\$12,453.00
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	25.000 1667.000	5.500 1.000 6.500	\$1,667.00	\$10,835.50
Category Amount:						\$17,868.30	\$812,701.34
Category Number: 0040 EROSION CONTROL							
0575	163-0232	TEMPORARY GRASSING	AC	100.000 200.000	75.420 1.751 77.171	\$350.20	\$15,434.20
0580	163-0240	MULCH	TN	2,500.000 170.000	1,036.316 6.392 1,042.708	\$1,086.64	\$177,260.36
0625	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,500.000 0.550	33,753.000 .000 33,753.000	\$.00	\$18,564.15
0685	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	141,000.000 2.700	64,770.250 11.250 64,781.500	\$30.38	\$174,910.05
0690	700-6910	PERMANENT GRASSING	AC	62.000 775.000	9.008 1.362 10.370	\$1,055.55	\$8,036.75

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2020

User: 01007710

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0031

Pay Period: 01/25/2020
to 02/25/2020

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0695	700-7000	AGRICULTURAL LIME	TN	124.000 150.000	7.780 1.400 9.180	\$210.00	\$1,377.00
0705	700-8000	FERTILIZER MIXED GRADE	TN	62.000 475.000	10.420 .620 11.040	\$294.50	\$5,244.00
Category Amount:						\$3,027.27	\$400,826.51
Category Number: 0050 BRIDGES							
0815	540-1201	REMOVAL OF PARTS OF EXISTING BR, STA NO - LS		1.000 76970.000	.000 .500 .500	\$38,485.00	\$38,485.00
		104+65					
Category Amount:						\$38,485.00	\$38,485.00
Category Number: 0060 BRIDGE NO. 2							
0850	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 406840.710	.530 .130 .660	\$52,889.29	\$268,514.87
		2					
0865	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,397.000 99.030	1,280.751 116.063 1,396.814	\$11,493.72	\$138,326.49
		2					
0875	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 90222.620	.500 .160 .660	\$14,435.62	\$59,546.93
		2					
Category Amount:						\$78,818.63	\$466,388.29
Category Number: 0070 BRIDGE NO. 3							
0960	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	2,072.000 101.030	980.878 391.683 1,372.561	\$39,571.73	\$138,669.84
		3					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2020

User: 01007710

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0031

Pay Period: 01/25/2020
to 02/25/2020

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGE NO. 3							
0980	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	480.000 58.720	.000 145.585 145.585	 \$8,548.75	 \$8,548.75
1000	540-1201	REMOVAL OF PARTS OF EXISTING BR, STA NO - LS 157+11		1.000 76970.000	.750 .250 1.000	 \$19,242.50	 \$76,970.00
Category Amount:						\$67,362.98	\$224,188.59
Category Number: 0040 EROSION CONTROL							
1275	700-9300	SOD	SY	8,540.000 6.500	.000 3,238.039 3,238.039	 \$21,047.25	 \$21,047.25
Category Amount:						\$21,047.25	\$21,047.25
Category Number: 0090 STAGING							
1735	668-2100	DROP INLET, GP 1	EA	43.000 1186.000	4.000 .500 4.500	 \$593.00	 \$5,337.00
Category Amount:						\$593.00	\$5,337.00
Category Number: 0040 EROSION CONTROL							
1755	713-0400	COCONUT FIBER BLANKET, SLOPES	SY	52,766.000 2.350	34,927.224 6,596.778 41,524.002	 \$15,502.43	 \$97,581.40
Category Amount:						\$15,502.43	\$97,581.40
Category Number: 0010 ROADWAY							
1910	205-0001	UNCLASS EXCAV	CY	111,779.000 8.380	71,559.564 4,730.000 76,289.564	 \$39,637.40	 \$639,306.55

Rpt-ID: RCPEsprj

Georgia

Date: 02/28/2020

User: 01007710

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0031

Pay Period: 01/25/2020
to 02/25/2020

Project Number 721440-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0010 ROADWAY					
1915	206-0002	BORROW EXCAV, INCL MATL	CY	248,045.000	66,604.700		
				8.700	10.000		
					66,614.700	\$87.00	\$579,547.89
Category Amount:						\$39,724.40	\$1,218,854.44
Project Total Amount:						\$350,677.45	\$15,537,671.54