

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01007710

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0044

Pay Period: 02/26/2021
to 03/25/2021

Contract Location:

SR 54 BEGIN AT MCDONOUGH RD & EXTEND TO US 19/US 4

Time Allowed:

1671 Days

Elapsed Calender Days:

1401 Days

Percent Time:

83.84

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

04/07/2017

Date Notice to Proceed:

05/25/2017

Date Work Began:

06/08/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/20/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$44,763,393.16

Original Contract Amount \$43,243,974.87

Funds Available \$19,876,832.13

Percent Complete 55.60%

Counties:

Clayton

Fayette

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721440-	\$44,763,393.15	\$43,243,974.86	\$19,876,832.12	55.60%	\$537,183.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01007710

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0044

Pay Period: 02/26/2021
to 03/25/2021

Project Number: 721440- SR 54 - RDWAY WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0164-01(029)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,886,561.03	\$24,349,377.39	\$537,183.64
Total Earnings	\$24,886,561.03	\$24,349,377.39	\$537,183.64
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,886,561.03	\$24,349,377.39	\$537,183.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,886,561.03	\$24,349,377.39	
		Total Payable:	\$537,183.64

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2021

User: 01007710

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0044

Pay Period: 02/26/2021
to 03/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.680		
				785383.700	.010		
					.690	\$7,853.84	\$541,914.75
		STP00-0164-00(029)					
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	213,257.000	146,570.421		
				19.160	282.890		
					146,853.311	\$5,420.17	\$2,813,709.44
0040	318-3000	AGGR SURF CRS	TN	3,660.000	2,938.540		
				19.470	47.790		
					2,986.330	\$930.47	\$58,143.85
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,460.000	8,866.580		
				72.180	272.190		
					9,138.770	\$19,646.67	\$659,636.42
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		64,860.000	30,237.800		
				56.620	327.530		
					30,565.330	\$18,544.75	\$1,730,608.98
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		36,375.000	16,024.750		
				59.820	773.926		
					16,798.676	\$46,296.25	\$1,004,896.80
0065	413-0750	TACK COAT	GL	44,787.000	12,855.000		
				1.590	608.000		
					13,463.000	\$966.72	\$21,406.17
0080	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	682.000	768.028		
				44.960	36.111		
					804.139	\$1,623.55	\$36,154.09
0090	441-0104	CONC SIDEWALK, 4 IN	SY	30,295.000	15,419.337		
				21.910	568.334		
					15,987.671	\$12,452.20	\$350,289.87

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2021

User: 01007710

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0044

Pay Period: 02/26/2021
to 03/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0105	441-4020	CONC VALLEY GUTTER, 6 IN	SY	912.000 48.920	506.004 66.167 572.171	\$3,236.89	\$27,990.61
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	64,219.000 14.000	32,129.000 549.750 32,678.750	\$7,696.50	\$457,502.50
Category Amount:						\$124,668.01	\$7,702,253.48
Category Number: 0020 DRAINAGE							
0175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	26,033.000 41.750	19,089.307 262.000 19,351.307	\$10,938.50	\$807,917.07
0290	668-1100	CATCH BASIN, GP 1	EA	312.000 2348.000	184.000 .750 184.750	\$1,761.00	\$433,793.00
0310	668-2100	DROP INLET, GP 1	EA	51.000 1186.000	16.500 3.500 20.000	\$4,151.00	\$23,720.00
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	25.000 1667.000	11.500 3.000 14.500	\$5,001.00	\$24,171.50
0335	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		28.000 207.000	.000 5.150 5.150	\$1,066.05	\$1,066.05
0340	668-4312	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		16.000 287.000	.000 6.500 6.500	\$1,865.50	\$1,865.50
Category Amount:						\$24,783.05	\$1,292,533.12

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01007710

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0044

Pay Period: 02/26/2021
to 03/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0580	163-0240	MULCH	TN	2,500.000 170.000	1,118.293 4.016 1,122.309	\$682.72	\$190,792.53
0605	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,120.000 16.500	644.250 3.750 648.000	\$61.88	\$10,692.00
0625	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,500.000 0.550	55,711.000 1,957.000 57,668.000	\$1,076.35	\$31,717.40
Category Amount:						\$1,820.95	\$233,201.93
Category Number: 0050 BRIDGES							
0765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 409091.720	.760 .080 .840	\$32,727.34	\$343,637.04
0785	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 90043.320	.900 .100 1.000	\$9,004.33	\$90,043.32
Category Amount:						\$41,731.67	\$433,680.36
Category Number: 0060 BRIDGE NO. 2							
0935	603-7000	PLASTIC FILTER FABRIC	SY	1,006.000 3.830	2,147.777 684.000 2,831.777	\$2,619.72	\$10,845.71
Category Amount:						\$2,619.72	\$10,845.71
Category Number: 0070 BRIDGE NO. 3							
1015	603-7000	PLASTIC FILTER FABRIC	SY	2,260.000 3.830	2,650.334 816.000 3,466.334	\$3,125.28	\$13,276.06
Category Amount:						\$3,125.28	\$13,276.06

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01007710

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0044

Pay Period: 02/26/2021
to 03/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1520	441-0108	CONC SIDEWALK, 8 IN	SY	1,610.000 51.740	254.245 30.556 284.801	\$1,580.97	\$14,735.60
Category Amount:						\$1,580.97	\$14,735.60
Category Number: 0090 STAGING							
1735	668-2100	DROP INLET, GP 1	EA	43.000 1186.000	6.500 .500 7.000	\$593.00	\$8,302.00
Category Amount:						\$593.00	\$8,302.00
Category Number: 0010 ROADWAY							
1785	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	97.000 96.960	1,745.379 1,186.494 2,931.873	\$115,042.46	\$284,274.41
1915	206-0002	BORROW EXCAV, INCL MATL	CY	248,045.000 8.700	94,035.700 2,950.000 96,985.700	\$25,665.00	\$843,775.59
1980	208-0200	ROCK EMBANKMENT	CY	15,334.000 56.120	9,872.418 3,000.000 12,872.418	\$168,360.00	\$722,400.10
Category Amount:						\$309,067.46	\$1,850,450.10
Category Number: 0020 DRAINAGE							
8900	550-2999	PIPE ARCH -	LF	.000 126.630	.000 123.000 123.000	\$15,575.49	\$15,575.49
		Storm Drain Arch Pipe 18"					
Category Amount:						\$15,575.49	\$15,575.49

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2021

User: 01007710

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0044

Pay Period: 02/26/2021

to 03/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	276,157.190		
				1.000	7,434.820		
					283,592.010	\$7,434.82	\$283,592.01
		(IN# 1)					
Category Amount:						\$7,434.82	\$283,592.01
Category Number: 0020 DRAINAGE							
9300	004-0022	EXTRA WORK -	LS	.000	.000		
				8366.440	.500		
					.500	\$4,183.22	\$4,183.22
		Arch Pipe Extra Work					
Category Amount:						\$4,183.22	\$4,183.22
Project Total Amount:						\$537,183.64	\$24,886,561.03