

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2021

User: c0004157

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0047

Pay Period: 05/26/2021
to 06/25/2021

Contract Location:

SR 54 BEGIN AT MCDONOUGH RD & EXTEND TO US 19/US 4

Time Allowed:

1681 Days

Elapsed Calender Days:

1493 Days

Percent Time:

88.82

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

04/07/2017

Date Notice to Proceed:

05/25/2017

Date Work Began:

06/08/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/30/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$44,793,704.34

Original Contract Amount \$43,243,974.87

Funds Available \$18,547,506.57

Percent Complete 58.59%

Counties:

Clayton

Fayette

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721440-	\$44,793,704.33	\$43,243,974.86	\$18,547,506.56	58.59%	\$620,528.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2021

User: c0004157

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0047

Pay Period: 05/26/2021
to 06/25/2021

Project Number: 721440- SR 54 - RDWAY WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0164-01(029)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$26,246,197.77	\$25,625,669.58	\$620,528.19
Total Earnings	\$26,246,197.77	\$25,625,669.58	\$620,528.19
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$26,246,197.77	\$25,625,669.58	\$620,528.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,246,197.77	\$25,625,669.58	

Total Payable: **\$620,528.19**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2021

User: c0004157

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0047

Pay Period: 05/26/2021
to 06/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.710		
				785383.700	.010		
					.720	\$7,853.84	\$565,476.26
		STP00-0164-00(029)					
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	213,257.000	149,612.021		
				19.160	18,200.680		
					167,812.701	\$348,725.03	\$3,215,291.35
0075	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,860.000	453.333		
				172.910	561.667		
					1,015.000	\$97,117.84	\$175,503.65
0135	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	28.000	37.060		
				909.000	2.920		
					39.980	\$2,654.28	\$36,341.82
Category Amount:						\$456,350.99	\$3,992,613.08
Category Number: 0020 DRAINAGE							
0175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	26,033.000	21,162.807		
				41.750	218.000		
					21,380.807	\$9,101.50	\$892,648.69
0190	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	930.000	1,069.400		
				75.780	45.000		
					1,114.400	\$3,410.10	\$84,449.23
0290	668-1100	CATCH BASIN, GP 1	EA	312.000	199.250		
				2348.000	1.000		
					200.250	\$2,348.00	\$470,187.00
0310	668-2100	DROP INLET, GP 1	EA	51.000	20.500		
				1186.000	1.000		
					21.500	\$1,186.00	\$25,499.00
Category Amount:						\$16,045.60	\$1,472,783.92

Rpt-ID: RCPEsprj

Georgia

Date: 07/02/2021

User: c0004157

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0047

Pay Period: 05/26/2021
to 06/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0580	163-0240	MULCH	TN	2,500.000 170.000	1,142.949 9.874 1,152.823	\$1,678.58	\$195,979.91
0615	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		403.000 125.000	220.500 3.000 223.500	\$375.00	\$27,937.50
0670	167-1500	WATER QUALITY INSPECTIONS	MO	37.000 300.000	40.000 1.000 41.000	\$300.00	\$12,300.00
0690	700-6910	PERMANENT GRASSING	AC	62.000 775.000	31.367 2.233 33.600	\$1,730.58	\$26,040.00
0695	700-7000	AGRICULTURAL LIME	TN	124.000 150.000	29.680 2.200 31.880	\$330.00	\$4,782.00
0705	700-8000	FERTILIZER MIXED GRADE	TN	62.000 475.000	16.800 .560 17.360	\$266.00	\$8,246.00
Category Amount:						\$4,680.16	\$275,285.41
Category Number: 0050 BRIDGES							
0820	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000 64073.400	.250 .500 .750	\$32,036.70	\$48,055.05
Category Amount:						\$32,036.70	\$48,055.05

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2021

User: c0004157

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0047

Pay Period: 05/26/2021
to 06/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE NO. 2							
0920	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000 94435.750	.500 .250 .750	\$23,608.94	\$70,826.81
		2					
Category Amount:						\$23,608.94	\$70,826.81
Category Number: 0070 BRIDGE NO. 3							
1005	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000 39703.600	.250 .500 .750	\$19,851.80	\$29,777.70
		3					
Category Amount:						\$19,851.80	\$29,777.70
Category Number: 0010 ROADWAY							
1250	600-0001	FLOWABLE FILL	CY	800.000 220.630	17.000 16.000 33.000	\$3,530.08	\$7,280.79
Category Amount:						\$3,530.08	\$7,280.79
Category Number: 0040 EROSION CONTROL							
1755	713-0400	COCONUT FIBER BLANKET, SLOPES	SY	52,766.000 2.350	87,937.325 1,272.222 89,209.547	\$2,989.72	\$209,642.44
Category Amount:						\$2,989.72	\$209,642.44
Category Number: 0010 ROADWAY							
1910	205-0001	UNCLASS EXCAV	CY	111,779.000 8.380	128,062.564 4,040.000 132,102.564	\$33,855.20	\$1,107,019.49
1915	206-0002	BORROW EXCAV, INCL MATL	CY	248,045.000 8.700	103,815.700 3,170.000 106,985.700	\$27,579.00	\$930,775.59
Category Amount:						\$61,434.20	\$2,037,795.08
Project Total Amount:						\$620,528.19	\$26,246,197.77