

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2022

User: 01007710

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0060

Pay Period: 06/26/2022
to 07/25/2022

Contract Location:

SR 54 BEGIN AT MCDONOUGH RD & EXTEND TO US 19/US 4

Time Allowed: 2047 Days

Elapsed Calender Days: 1888 Days

Percent Time: 92.23

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.

P. O. DRAWER 970

Date Let: 02/17/2017

Date Awarded: 02/17/2017

Date Contract Executed: 04/07/2017

Date Notice to Proceed: 05/25/2017

Date Work Began: 06/08/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$45,261,388.07

Original Contract Amount \$43,243,974.87

Funds Available \$8,741,833.59

Percent Complete 80.69%

Counties:

Clayton

Fayette

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721440-	\$45,261,388.06	\$43,243,974.86	\$8,741,833.58	80.69%	\$168,978.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2022

User: 01007710

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0060

Pay Period: 06/26/2022
to 07/25/2022

Project Number: 721440- SR 54 - RDWAY WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0164-01(029)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$36,519,554.48	\$36,350,576.44	\$168,978.04
Total Earnings	\$36,519,554.48	\$36,350,576.44	\$168,978.04
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$36,519,554.48	\$36,350,576.44	\$168,978.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$36,519,554.48	\$36,350,576.44	
		Total Payable:	\$168,978.04

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2022

User: 01007710

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0060

Pay Period: 06/26/2022

to 07/25/2022

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0080	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	682.000 44.960	1,194.187 107.889 1,302.076	\$4,850.69	\$58,541.34
0090	441-0104	CONC SIDEWALK, 4 IN	SY	30,295.000 21.910	27,378.152 423.889 27,802.041	\$9,287.41	\$609,142.72
0095	441-0740	CONCRETE MEDIAN, 4 IN	SY	26,200.000 27.700	2,959.031 147.556 3,106.587	\$4,087.30	\$86,052.46
0105	441-4020	CONC VALLEY GUTTER, 6 IN	SY	912.000 48.920	1,238.675 114.667 1,353.342	\$5,609.51	\$66,205.49
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	64,219.000 14.000	54,441.750 56.000 54,497.750	\$784.00	\$762,968.50
0120	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	48,424.000 14.000	37,890.000 1,732.000 39,622.000	\$24,248.00	\$554,708.00
0145	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,100.000 131.130	32.325 160.035 192.360	\$20,985.39	\$25,224.17
Category Amount:						\$69,852.30	\$2,162,842.68
Category Number: 0020 DRAINAGE							
0175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	26,033.000 41.750	22,545.307 40.000 22,585.307	\$1,670.00	\$942,936.57

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2022

User: 01007710

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0060

Pay Period: 06/26/2022
to 07/25/2022

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0240	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	19.000 532.130	18.000 1.000 19.000	\$532.13	\$10,110.47
0290	668-1100	CATCH BASIN, GP 1	EA	312.000 2348.000	266.500 7.500 274.000	\$17,610.00	\$643,352.00
0310	668-2100	DROP INLET, GP 1	EA	51.000 1186.000	23.750 1.000 24.750	\$1,186.00	\$29,353.50
Category Amount:						\$20,998.13	\$1,625,752.54
Category Number: 0040 EROSION CONTROL							
0625	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,500.000 0.550	59,489.000 409.000 59,898.000	\$224.95	\$32,943.90
0670	167-1500	WATER QUALITY INSPECTIONS	MO	37.000 300.000	59.000 1.000 60.000	\$300.00	\$18,000.00
0685	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	141,000.000 2.700	72,187.000 217.500 72,404.500	\$587.25	\$195,492.15
0690	700-6910	PERMANENT GRASSING	AC	62.000 775.000	42.794 .135 42.929	\$104.63	\$33,269.98
0695	700-7000	AGRICULTURAL LIME	TN	124.000 150.000	40.680 .140 40.820	\$21.00	\$6,123.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2022

User: 01007710

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0060

Pay Period: 06/26/2022
to 07/25/2022

Project Number 721440-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0040 EROSION CONTROL							
0705	700-8000	FERTILIZER MIXED GRADE	TN	62.000	19.860		
				475.000	.040		
					19.900	\$19.00	\$9,452.50
Category Amount:						\$1,256.83	\$295,281.53
Category Number: 0090 STAGING							
1735	668-2100	DROP INLET, GP 1	EA	43.000	7.500		
				1186.000	1.000		
					8.500	\$1,186.00	\$10,081.00
Category Amount:						\$1,186.00	\$10,081.00
Category Number: 0010 ROADWAY							
1915	206-0002	BORROW EXCAV, INCL MATL	CY	248,045.000	180,091.000		
				8.700	8,699.400		
					188,790.400	\$75,684.78	\$1,642,476.48
Category Amount:						\$75,684.78	\$1,642,476.48
Project Total Amount:						\$168,978.04	\$36,519,554.48