

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2018

User: 00924036

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1700915-0

Estimate Number: 0012

Pay Period: 05/01/2018
to 05/31/2018

Contract Location:

A BRIDGE AND APPROACHES ON SR 369 OVER SIX MILE CI

Time Allowed: 785 Days

Elapsed Calender Days: 420 Days

Percent Time: 53.50

District: 1

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 02/17/2017

Date Awarded: 02/17/2017

Date Contract Executed: 04/07/2017

Date Notice to Proceed: 04/07/2017

SNELLVILLE GA 30078-0306

Date Work Began: 06/26/2017

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$11,200,532.55

Original Contract Amount \$11,200,532.55

Funds Available \$5,339,852.36

Percent Complete 51.41%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010211	\$11,200,532.55	\$11,200,532.55	\$5,339,852.36	52.33%	\$390,069.59

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2018

User: 00924036

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1700915-0

Estimate Number: 0012

Pay Period: 05/01/2018
to 05/31/2018

Project Number: 0010211 SR 369 - BRIDGE REPLACEMENT

Federal State Project Number: 0010211

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,757,981.44	\$5,367,911.85	\$390,069.59
Total Earnings	\$5,757,981.44	\$5,367,911.85	\$390,069.59
Stockpiled Materials	\$102,698.75	\$102,698.75	\$0.00
Gross Earnings	\$5,860,680.19	\$5,470,610.60	\$390,069.59
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,860,680.19	\$5,470,610.60	

Total Payable: **\$390,069.59**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2018

User: 00924036

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1700915-0

Estimate Number: 0012

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0010211

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.705		
				42700.000	.033		
		0010211			.738	\$1,409.10	\$31,512.60
0025	210-0100	GRADING COMPLETE -	LS	1.000	.450		
				1482800.000	.050		
		0010211			.500	\$74,140.00	\$741,400.00
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	6,535.000	822.930		
				27.500	520.550		
					1,343.480	\$14,315.13	\$36,945.70
Category Amount:						\$89,864.23	\$809,858.30
Category Number: 0040 EROSION CONTROL							
0170	163-0240	MULCH	TN	106.000	21.486		
				112.000	1.659		
					23.145	\$185.81	\$2,592.24
0180	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		600.000	384.250		
				15.000	75.000		
					459.250	\$1,125.00	\$6,888.75
0205	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,000.000	726.000		
				0.930	56.000		
					782.000	\$52.08	\$727.26
0215	165-0050	MAINTENANCE OF SILT RETENTION BARRIER LF		820.000	1,050.000		
				11.000	200.000		
					1,250.000	\$2,200.00	\$13,750.00
0230	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	4.000	4.000		
				309.000	1.000		
					5.000	\$309.00	\$1,545.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2018

User: 00924036

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1700915-0

Estimate Number: 0012

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0010211

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0245	167-1500	WATER QUALITY INSPECTIONS	MO	22.000 2790.000	10.000 2.000 12.000	\$5,580.00	\$33,480.00
0250	170-1000	FLOATING SILT RETENTION BARRIER	LF	1,640.000 11.000	2,250.000 50.000 2,300.000	\$550.00	\$25,300.00
Category Amount:						\$10,001.89	\$84,283.25
Category Number: 0010 ROADWAY							
0395	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		1,300.000 8.600	501.120 679.111 1,180.231	\$5,840.35	\$10,149.99
Category Amount:						\$5,840.35	\$10,149.99
Category Number: 0020 BRIDGE NO. 1 - OVER SIX MILE CREEK							
0445	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 850900.000	.185 .035 .220	\$29,781.50	\$187,198.00
	1						
0475	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 130500.000	.185 .035 .220	\$4,567.50	\$28,710.00
	1						
0480	520-0573	H-PILE POINTS, HP 14 X 73	EA	16.000 221.000	8.000 5.000 13.000	\$1,105.00	\$2,873.00
0485	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	935.000 62.500	529.470 279.900 809.370	\$17,493.75	\$50,585.63
0495	523-1100	DYNAMIC PILE TEST	EA	2.000 7370.000	1.000 1.000 2.000	\$7,370.00	\$14,740.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2018

User: 00924036

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1700915-0

Estimate Number: 0012

Pay Period: 05/01/2018
to 05/31/2018

Project Number 0010211

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER SIX MILE CREEK							
0555	501-3000	STR STEEL, BR NO -	LS	1.000	.400		
				108200.000	.200		
					.600	\$21,640.00	\$64,920.00
	1						
Category Amount:						\$81,957.75	\$349,026.63
Category Number: 0060 MSE WALLS							
0585	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	96.000	.000		
				55.750	48.000		
					48.000	\$2,676.00	\$2,676.00
	3						
0595	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	11,232.000	.000		
				55.750	2,808.000		
					2,808.000	\$156,546.00	\$156,546.00
	3						
Category Amount:						\$159,222.00	\$159,222.00
Category Number: 0010 ROADWAY							
0620	208-0500	ROCK EMBANKMENT	TN	18,825.000	7,369.370		
				35.250	1,225.060		
					8,594.430	\$43,183.37	\$302,953.66
Category Amount:						\$43,183.37	\$302,953.66
Project Total Amount:						\$390,069.59	\$5,757,981.44