

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2018

User: 00924036

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0007

Pay Period: 04/01/2018
to 04/30/2018

Contract Location:

SR 369 OVER TWO MILE CREEK.

Time Allowed: 959 Days

Elapsed Calender Days: 197 Days

Percent Time: 20.54

District: 1

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 04/21/2017

Date Awarded: 04/21/2017

Date Contract Executed: 10/07/2017

Date Notice to Proceed: 10/16/2017

SNELLVILLE GA 30078-0306

Date Work Began: 10/24/2017

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2020

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,964,679.93

Original Contract Amount \$10,927,886.24

Funds Available \$8,077,140.94

Percent Complete 26.33%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122017-	\$10,964,679.93	\$10,927,886.24	\$8,077,140.94	26.33%	\$43,901.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2018

User: 00924036

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0007

Pay Period: 04/01/2018
to 04/30/2018

Project Number: 122017- SR 369 - BRIDGE REPLACEMENT

Federal State Project Number: BHF00-0012-01(082)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,887,538.99	\$2,843,637.54	\$43,901.45
Total Earnings	\$2,887,538.99	\$2,843,637.54	\$43,901.45
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,887,538.99	\$2,843,637.54	\$43,901.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,887,538.99	\$2,843,637.54	
		Total Payable:	\$43,901.45

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2018

User: 00924036

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0007

Pay Period: 04/01/2018
to 04/30/2018

Project Number 122017-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.503		
				74900.000	.006		
		BHF00-0012-01(082)			.509	\$449.40	\$38,124.10
0020	210-0100	GRADING COMPLETE -	LS	1.000	.130		
				1672900.000	.005		
		BHF00-0012-01(082)			.135	\$8,364.50	\$225,841.50
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,552.000	.000		
				26.500	362.310		
					362.310	\$9,601.22	\$9,601.22
Category Amount:						\$18,415.12	\$273,566.82
Category Number: 0020 DRAINAGE							
0150	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,390.000	1,951.000		
				2.600	190.000		
					2,141.000	\$494.00	\$5,566.60
Category Amount:						\$494.00	\$5,566.60
Category Number: 0030 EROSION CONTROL							
0310	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,050.000	350.000		
				0.950	60.000		
					410.000	\$57.00	\$389.50
0315	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,230.000	107.000		
				3.800	12.000		
					119.000	\$45.60	\$452.20
0320	165-0050	MAINTENANCE OF SILT RETENTION BARRIER	LF	800.000	100.000		
				12.750	100.000		
					200.000	\$1,275.00	\$2,550.00
0340	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	6.000	46.000		
				316.000	-36.000		
					10.000	\$-11,376.00	\$3,160.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2018

User: 00924036

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0007

Pay Period: 04/01/2018
to 04/30/2018

Project Number 122017-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 EROSION CONTROL							
0355	167-1500	WATER QUALITY INSPECTIONS	MO	33.000	6.000		
				5670.000	1.000		
					7.000	\$5,670.00	\$39,690.00
0360	170-1000	FLOATING SILT RETENTION BARRIER	LF	1,600.000	1,300.000		
				12.750	150.000		
					1,450.000	\$1,912.50	\$18,487.50
0365	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,100.000	7,489.750		
				5.350	773.250		
					8,263.000	\$4,136.89	\$44,207.05
Category Amount:						\$1,720.99	\$108,936.25
Category Number: 0010 ROADWAY							
0716	208-0500	ROCK EMBANKMENT	TN	12,430.000	1,410.950		
				33.250	699.890		
					2,110.840	\$23,271.34	\$70,185.43
Category Amount:						\$23,271.34	\$70,185.43
Project Total Amount:						\$43,901.45	\$2,887,538.99