

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: c0005020

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

SR 369 OVER TWO MILE CREEK.

Time Allowed: 959 Days

Elapsed Calender Days: 715 Days

Percent Time: 74.56

District: 1

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 04/21/2017

Date Awarded: 04/21/2017

Date Contract Executed: 10/07/2017

Date Notice to Proceed: 10/16/2017

SNELLVILLE GA 30078-0306

Date Work Began: 10/24/2017

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2020

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,993,414.00

Original Contract Amount \$10,927,886.24

Funds Available \$1,265,140.91

Percent Complete 88.49%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122017-	\$10,993,414.00	\$10,927,886.24	\$1,265,140.91	88.49%	\$238,848.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: c0005020

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 122017- SR 369 - BRIDGE REPLACEMENT

Federal State Project Number: BHF00-0012-01(082)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$9,728,273.09	\$9,489,424.95	\$238,848.14
Total Earnings	\$9,728,273.09	\$9,489,424.95	\$238,848.14
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$9,728,273.09	\$9,489,424.95	\$238,848.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,728,273.09	\$9,489,424.95	
		Total Payable:	\$238,848.14

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: c0005020

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number 122017-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	207-0203	FOUND BKFILL MATL, TP II	CY	25.000 61.500	41.482 5.564 47.046	\$342.19	\$2,893.33
0020	210-0100	GRADING COMPLETE - BHF00-0012-01(082)	LS	1.000 1672900.000	.880 .050 .930	\$83,645.00	\$1,555,797.00
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,552.000 26.500	5,737.480 1,775.430 7,512.910	\$47,048.90	\$199,092.12
Category Amount:						\$131,036.09	\$1,757,782.45
Category Number: 0020 DRAINAGE							
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,987.000 39.000	1,224.080 479.800 1,703.880	\$18,712.20	\$66,451.32
0165	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	403.000 39.000	193.300 97.700 291.000	\$3,810.30	\$11,349.00
0170	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	68.000 50.750	48.000 29.500 77.500	\$1,497.13	\$3,933.13
0175	550-1241	STORM DRAIN PIPE, 24 IN, H 10-15	LF	258.000 50.000	228.920 29.500 258.420	\$1,475.00	\$12,921.00
Category Amount:						\$25,494.63	\$94,654.45
Category Number: 0010 ROADWAY							
0185	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	55.000 34.500	40.000 40.000 80.000	\$1,380.00	\$2,760.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2019

User: c0005020

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number 122017-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0190	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1 EA		4.000 668.000	2.000 2.000 4.000	\$1,336.00	\$2,672.00
0200	550-4224	FLARED END SECTION 24 IN, STORM DRAIN EA		4.000 709.000	3.000 1.000 4.000	\$709.00	\$2,836.00
Category Amount:						\$3,425.00	\$8,268.00
Category Number: 0020 DRAINAGE							
0225	668-2100	DROP INLET, GP 1 EA		21.000 2270.000	10.000 6.750 16.750	\$15,322.50	\$38,022.50
Category Amount:						\$15,322.50	\$38,022.50
Category Number: 0030 EROSION CONTROL							
0305	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		28.000 142.000	10.500 3.750 14.250	\$532.50	\$2,023.50
0310	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,050.000 0.950	1,421.000 8.000 1,429.000	\$7.60	\$1,357.55
0315	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,230.000 3.800	511.000 18.000 529.000	\$68.40	\$2,010.20
0320	165-0050	MAINTENANCE OF SILT RETENTION BARRIER LF		800.000 12.750	1,342.000 140.000 1,482.000	\$1,785.00	\$18,895.50
0350	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		5.000 285.000	3.000 1.000 4.000	\$285.00	\$1,140.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2019

User: c0005020

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number 122017-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0360	170-1000	FLOATING SILT RETENTION BARRIER	LF	1,600.000 12.750	2,014.000 150.000 2,164.000	\$1,912.50	\$27,591.00
Category Amount:						\$4,591.00	\$53,017.75
Category Number: 0050 BRIDGE NO. 1 - OVER TWO MILE CREEK							
0370	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	887.000 51.000	267.056 594.444 861.500	\$30,316.64	\$43,936.50
0571	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 770200.000	.990 .010 1.000	\$7,702.00	\$770,200.00
0621	540-1101	REMOVAL OF EXISTING BR, STA NO - 218+58	LS	1.000 355600.000	.900 .050 .950	\$17,780.00	\$337,820.00
0691	603-7000	PLASTIC FILTER FABRIC	SY	504.000 5.350	267.056 594.444 861.500	\$3,180.28	\$4,609.03
Category Amount:						\$58,978.92	\$1,156,565.53
Project Total Amount:						\$238,848.14	\$9,728,273.09