

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: lalvarez

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0008

Pay Period: 06/01/2018
to 06/30/2018

Contract Location:

US 29/SR 316 AT SR 81 / OVER SR 316

Time Allowed: 1150 Days

Elapsed Calender Days: 296 Days

Percent Time: 25.74

District: 1

Area: 02

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 07/21/2017

Date Awarded: 07/21/2017

Date Contract Executed: 09/06/2017

Date Notice to Proceed: 09/08/2017

Date Work Began: 10/26/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/31/2020

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$26,759,958.68

Original Contract Amount \$26,460,429.95

Funds Available \$22,532,958.04

Percent Complete 15.80%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008429	\$26,759,958.68	\$26,460,429.95	\$22,532,958.04	15.80%	\$804,979.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: lalvarez

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0008

Pay Period: 06/01/2018
to 06/30/2018

Project Number: 0008429 SR 316/US 129 AT SR 81 INTERCHANGE - BARROV

Federal State Project Number: CSNHS-0008-00(429)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,227,000.64	\$3,422,020.78	\$804,979.86
Total Earnings	\$4,227,000.64	\$3,422,020.78	\$804,979.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,227,000.64	\$3,422,020.78	\$804,979.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,227,000.64	\$3,422,020.78	

Total Payable: **\$804,979.86**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: lalvarez

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0008

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.359		
				1785000.000	.019		
					.378	\$33,915.00	\$674,730.00
		CSNHS-0008-00(429)					
0025	201-1500	CLEARING & GRUBBING -	LS	1.000	.306		
				4753028.000	.041		
					.347	\$194,874.15	\$1,649,300.72
		CSNHS-0008-00(429)					
0030	205-0001	UNCLASS EXCAV	CY	75,000.000	41,444.595		
				4.000	19,709.109		
					61,153.704	\$78,836.44	\$244,614.82
0035	206-0002	BORROW EXCAV, INCL MATL	CY	477,000.000	.000		
				4.000	2,359.800		
					2,359.800	\$9,439.20	\$9,439.20
Category Amount:						\$317,064.79	\$2,578,084.74
Category Number: 0020 DRAINAGE							
0225	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,328.000	666.300		
				53.000	42.000		
					708.300	\$2,226.00	\$37,539.90
0226	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,494.000	513.000		
				60.000	261.500		
					774.500	\$15,690.00	\$46,470.00
0227	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	739.000	316.250		
				62.000	391.000		
					707.250	\$24,242.00	\$43,849.50
0230	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	1.000	.000		
				770.000	.750		
					.750	\$577.50	\$577.50

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: lalvarez

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0008

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0231	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	2.000 980.000	.000 .750 .750	\$735.00	\$735.00
0341	668-1100	CATCH BASIN, GP 1	EA	39.000 2500.000	6.500 1.500 8.000	\$3,750.00	\$20,000.00
0351	668-2100	DROP INLET, GP 1	EA	24.000 2100.000	.000 1.000 1.000	\$2,100.00	\$2,100.00
Category Amount:						\$49,320.50	\$151,271.90
Category Number: 0030 EROSION CONTROL-TEMPORARY							
0396	163-0232	TEMPORARY GRASSING	AC	24.000 460.000	.500 7.002 7.502	\$3,220.92	\$3,450.92
0401	163-0240	MULCH	TN	950.000 260.000	106.570 78.940 185.510	\$20,524.40	\$48,232.60
0406	163-0300	CONSTRUCTION EXIT	EA	10.000 1100.000	3.750 1.500 5.250	\$1,650.00	\$5,775.00
0416	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	13.000 550.000	4.500 .750 5.250	\$412.50	\$2,887.50
0421	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	100.000 410.000	4.500 1.500 6.000	\$615.00	\$2,460.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: lalvarez

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0008

Pay Period: 06/01/2018

to 06/30/2018

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL-TEMPORARY							
0428	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,600.000 19.000	1,519.500 215.250 1,734.750	\$4,089.75	\$32,960.25
0429	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		16.000 430.000	7.500 1.500 9.000	\$645.00	\$3,870.00
0431	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		110.000 210.000	15.000 14.250 29.250	\$2,992.50	\$6,142.50
0441	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		14,000.000 0.800	2,621.000 609.000 3,230.000	\$487.20	\$2,584.00
0466	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	110.000 93.000	7.000 9.000 16.000	\$837.00	\$1,488.00
0476	167-1500	WATER QUALITY INSPECTIONS MO	MO	37.000 460.000	8.000 1.000 9.000	\$460.00	\$4,140.00
0486	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	28,000.000 3.000	17,231.250 1,278.750 18,510.000	\$3,836.25	\$55,530.00
Category Amount:						\$39,770.52	\$169,520.77
Category Number: 0040 EROSION CONTROL-PERMANENT							
0520	700-8000	FERTILIZER MIXED GRADE TN	TN	45.000 600.000	.200 2.025 2.225	\$1,215.00	\$1,335.00
Category Amount:						\$1,215.00	\$1,335.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: lalvarez

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0008

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 UTILITIES - GAS							
1015	615-1100	DIRECTIONAL BORE PIPE -	LF	1,400.000 31.000	630.000 360.000 990.000	\$11,160.00	\$30,690.00
		PLASTIC GAS MAIN, 4-IN					
1020	665-0010	PLASTIC GAS MAIN -	LF	2,315.000 46.000	2,525.000 1,176.000 3,701.000	\$54,096.00	\$170,246.00
		4-INCH					
1025	665-0030	SHORT SIDE SERVICE -	EA	2.000 3600.000	.000 1.000 1.000	\$3,600.00	\$3,600.00
		3/4-IN, PE					
1030	665-0040	LONG SIDE SERVICE -	EA	3.000 4600.000	.000 2.000 2.000	\$9,200.00	\$9,200.00
		3/4-IN, PE					
Category Amount:						\$78,056.00	\$213,736.00
Category Number: 0100 UTILITIES - WATER							
1055	670-1120	WATER MAIN, 12 IN	LF	1,180.000 57.000	2,710.000 23.000 2,733.000	\$1,311.00	\$155,781.00
1065	670-1200	WATER MAIN, 20 IN	LF	590.000 170.000	.000 540.000 540.000	\$91,800.00	\$91,800.00
1115	670-2120	GATE VALVE, 12 IN	EA	2.000 3400.000	4.000 1.000 5.000	\$3,400.00	\$17,000.00
1205	670-8050	DBL STRAP SADDLE -	EA	1.000 1400.000	4.000 2.000 6.000	\$2,800.00	\$8,400.00
		12 IN X 1 IN					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: lalvarez

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0008

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 UTILITIES - WATER							
1240	615-1000	JACK OR BORE PIPE -	LF	545.000 400.000	.000 540.000 540.000	\$216,000.00	\$216,000.00
		STEEL, 36 IN DIA, 0.500 IN THK					
8056	670-3129	TAPPING SLEEVE & VALVE ASSEMBLY, 12 IN X 1 EA		.000 8376.340	.000 1.000 1.000	\$8,376.34	\$8,376.34
		12"X12" TAPPING SLEEVE AND VALVE ASSEMBLY ITEM ADDED BY SA					
Category Amount:						\$323,687.34	\$497,357.34
Category Number: 0010 ROADWAY							
8060	002-0010	REDUCTION OF PAY FOR -	LS	.000 -4134.290	.000 1.000 1.000	\$-4,134.29	(\$4,134.29)
		Pay Deduction Culvert 110+50 RT Failed 28 Test Extra Work					
Category Amount:						\$-4,134.29	\$-4,134.29
Project Total Amount:						\$804,979.86	\$4,227,000.64