

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: lalvarez

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0016

Pay Period: 02/01/2019
to 02/28/2019

Contract Location:

US 29/SR 316 AT SR 81 / OVER SR 316

Time Allowed: 1150 Days

Elapsed Calender Days: 539 Days

Percent Time: 46.87

District: 1

Area: 02

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 07/21/2017

Date Awarded: 07/21/2017

Date Contract Executed: 09/06/2017

Date Notice to Proceed: 09/08/2017

Date Work Began: 10/26/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/31/2020

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$26,838,051.96

Original Contract Amount \$26,460,429.95

Funds Available \$15,706,633.48

Percent Complete 40.68%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008429	\$26,838,051.96	\$26,460,429.95	\$15,706,633.48	41.48%	\$811,269.51

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: lalvarez

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0016

Pay Period: 02/01/2019
to 02/28/2019

Project Number: 0008429 SR 316/US 129 AT SR 81 INTERCHANGE - BARROV

Federal State Project Number: CSNHS-0008-00(429)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$10,916,980.28	\$10,105,710.77	\$811,269.51
Total Earnings	\$10,916,980.28	\$10,105,710.77	\$811,269.51
Stockpiled Materials	\$214,438.20	\$214,438.20	\$0.00
Gross Earnings	\$11,131,418.48	\$10,320,148.97	\$811,269.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,131,418.48	\$10,320,148.97	
		Total Payable:	\$811,269.51

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: lalvarez

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0016

Pay Period: 02/01/2019

to 02/28/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.604		
				1785000.000	.031		
					.635	\$55,335.00	\$1,133,475.00
		CSNHS-0008-00(429)					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		14.000	3.000		
				8600.000	3.000		
					6.000	\$25,800.00	\$51,600.00
0025	201-1500	CLEARING & GRUBBING -	LS	1.000	.604		
				4753028.000	.036		
					.640	\$171,109.01	\$3,041,937.92
		CSNHS-0008-00(429)					
0035	206-0002	BORROW EXCAV, INCL MATL	CY	477,000.000	93,311.082		
				4.000	19,915.794		
					113,226.876	\$79,663.18	\$452,907.50
0050	310-1101	GR AGGR BASE CRS, INCL MATL	TN	57,800.000	15,267.870		
				20.000	74.390		
					15,342.260	\$1,487.80	\$306,845.20
0065	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,000.000	294.980		
				90.000	72.530		
					367.510	\$6,527.70	\$33,075.90
0070	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		10,300.000	1,490.960		
				74.000	499.910		
					1,990.870	\$36,993.34	\$147,324.38
0080	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		6,000.000	800.990		
				84.000	335.050		
					1,136.040	\$28,144.20	\$95,427.36
0085	413-0750	TACK COAT	GL	8,400.000	3,149.000		
				2.500	359.000		
					3,508.000	\$897.50	\$8,770.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: lalvarez

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0016

Pay Period: 02/01/2019
to 02/28/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0090	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	9,600.000 5.500	3,009.477 1,458.500 4,467.977	\$8,021.75	\$24,573.87
0105	441-0104	CONC SIDEWALK, 4 IN	SY	3,200.000 30.000	1,216.134 105.278 1,321.412	\$3,158.34	\$39,642.36
0110	441-0108	CONC SIDEWALK, 8 IN	SY	700.000 49.000	.000 36.777 36.777	\$1,802.07	\$1,802.07
0130	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,600.000 16.000	2,809.000 117.000 2,926.000	\$1,872.00	\$46,816.00
0146	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		158.000 850.000	167.000 .500 167.500	\$425.00	\$142,375.00
0160	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	11,000.000 22.000	1,859.341 54.375 1,913.716	\$1,196.25	\$42,101.75
Category Amount:						\$422,433.14	\$5,568,674.31
Category Number: 0020 DRAINAGE							
0225	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,328.000 53.000	2,054.700 300.000 2,354.700	\$15,900.00	\$124,799.10
Category Amount:						\$15,900.00	\$124,799.10
Category Number: 0030 EROSION CONTROL-TEMPORARY							
0401	163-0240	MULCH	TN	950.000 260.000	582.183 57.908 640.091	\$15,056.08	\$166,423.66

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: lalvarez

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0016

Pay Period: 02/01/2019
to 02/28/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL-TEMPORARY							
0428	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,600.000 19.000	2,255.250 18.750 2,274.000	\$356.25	\$43,206.00
0429	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		16.000 430.000	19.500 .750 20.250	\$322.50	\$8,707.50
0441	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		14,000.000 0.800	8,601.000 530.000 9,131.000	\$424.00	\$7,304.80
0446	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		3,200.000 5.000	1,448.000 244.000 1,692.000	\$1,220.00	\$8,460.00
0466	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		110.000 93.000	23.000 2.000 25.000	\$186.00	\$2,325.00
0471	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		10.000 150.000	.000 5.000 5.000	\$750.00	\$750.00
0476	167-1500	WATER QUALITY INSPECTIONS MO		37.000 460.000	16.000 1.000 17.000	\$460.00	\$7,820.00
0486	171-0030	TEMPORARY SILT FENCE, TYPE C LF		28,000.000 3.000	23,303.250 225.750 23,529.000	\$677.25	\$70,587.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: lalvarez

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0016

Pay Period: 02/01/2019
to 02/28/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL-TEMPORARY							
0491	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	3,000.000 1.750	4,147.000 1,400.000 5,547.000	\$2,450.00	\$9,707.25
Category Amount:						\$21,902.08	\$325,291.21
Category Number: 0050 SIGNING & MARKING							
0546	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		111.000 19.000	.000 6.250 6.250	\$118.75	\$118.75
0547	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		249.000 20.000	.000 50.050 50.050	\$1,001.00	\$1,001.00
0551	636-2070	GALV STEEL POSTS, TP 7	LF	758.000 8.000	.000 115.000 115.000	\$920.00	\$920.00
0552	636-2080	GALV STEEL POSTS, TP 8	LF	499.000 12.000	.000 13.000 13.000	\$156.00	\$156.00
0554	636-2090	GALV STEEL POSTS, TP 9	LF	203.000 8.500	.000 14.000 14.000	\$119.00	\$119.00
Category Amount:						\$2,314.75	\$2,314.75
Category Number: 0070 BRIDGE NO. 1 - OVER SR 316							
0773	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	3,885.000 58.000	.000 1,570.130 1,570.130	\$91,067.54	\$91,067.54

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2019

User: lalvarez

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0016

Pay Period: 02/01/2019
to 02/28/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGE NO. 1 - OVER SR 316							
0783	523-1100	DYNAMIC PILE TEST	EA	2.000 9400.000	.000 1.000 1.000	\$9,400.00	\$9,400.00
Category Amount:						\$100,467.54	\$100,467.54
Category Number: 0120 MSE WALLS							
0828	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 2	SF	13,672.000 31.000	9,097.300 231.330 9,328.630	\$7,171.23	\$289,187.53
0833	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF 2	SF	22,743.000 31.000	16,981.590 815.000 17,796.590	\$25,265.00	\$551,694.29
0843	627-1160	TRAFFIC BARRIER H, WALL NO - 2	LF	696.000 260.000	156.000 228.000 384.000	\$59,280.00	\$99,840.00
Category Amount:						\$91,716.23	\$940,721.82
Category Number: 0080 TRAFFIC SIGNAL							
0901	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		147.000 22.000	.000 12.000 12.000	\$264.00	\$264.00
Category Amount:						\$264.00	\$264.00
Category Number: 0100 UTILITIES - WATER							
1240	615-1000	JACK OR BORE PIPE - STEEL, 36 IN DIA, 0.500 IN THK	LF	545.000 400.000	970.000 260.000 1,230.000	\$104,000.00	\$492,000.00
Category Amount:						\$104,000.00	\$492,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2019

User: lalvarez

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0016

Pay Period: 02/01/2019
to 02/28/2019

Project Number 0008429

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 UTILITIES - SEWER					
1265	660-0812	SAN SEWER PIPE, 12 IN, DUCTILE IRON	LF	2,027.000	.000		
				89.000	426.000		
					426.000	\$37,914.00	\$37,914.00
1285	668-3300	SAN SEWER MANHOLE, TP 1	EA	7.000	.000		
				4300.000	2.000		
					2.000	\$8,600.00	\$8,600.00
Category Amount:						\$46,514.00	\$46,514.00
Category Number:		0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	79,153.920		
				1.000	5,757.770		
					84,911.690	\$5,757.77	\$84,911.69
		ASPHALT CEMENT PRICE ADJUSTMENT					
Category Amount:						\$5,757.77	\$84,911.69
Project Total Amount:						\$811,269.51	\$10,916,980.28