

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: lalvarez

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

US 29/SR 316 AT SR 81 / OVER SR 316

Time Allowed: 1150 Days

Elapsed Calender Days: 753 Days

Percent Time: 65.48

District: 1

Area: 02

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 07/21/2017

Date Awarded: 07/21/2017

Date Contract Executed: 09/06/2017

Date Notice to Proceed: 09/08/2017

Date Work Began: 10/26/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/31/2020

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$26,866,433.46

Original Contract Amount \$26,460,429.95

Funds Available \$10,578,203.77

Percent Complete 59.00%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008429	\$26,866,433.46	\$26,460,429.95	\$10,578,203.77	60.63%	\$1,047,489.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: lalvarez

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 0008429 SR 316/US 129 AT SR 81 INTERCHANGE - BARROV

Federal State Project Number: CSNHS-0008-00(429)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,851,175.29	\$14,803,685.79	\$1,047,489.50
Total Earnings	\$15,851,175.29	\$14,803,685.79	\$1,047,489.50
Stockpiled Materials	\$437,054.40	\$437,054.40	\$0.00
Gross Earnings	\$16,288,229.69	\$15,240,740.19	\$1,047,489.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,288,229.69	\$15,240,740.19	

Total Payable: **\$1,047,489.50**

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2019

User: lalvarez

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.789		
				1785000.000	.028		
					.817	\$49,980.00	\$1,458,345.00
		CSNHS-0008-00(429)					
0025	201-1500	CLEARING & GRUBBING -	LS	1.000	.884		
				4753028.000	.036		
					.920	\$171,109.01	\$4,372,785.76
		CSNHS-0008-00(429)					
0035	206-0002	BORROW EXCAV, INCL MATL	CY	477,000.000	369,480.069		
				4.000	13,907.997		
					383,388.066	\$55,631.99	\$1,533,552.26
0050	310-1101	GR AGGR BASE CRS, INCL MATL	TN	57,800.000	24,199.490		
				20.000	8,044.030		
					32,243.520	\$160,880.60	\$644,870.40
0070	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		10,300.000	1,990.870		
				74.000	1,208.540		
					3,199.410	\$89,431.96	\$236,756.34
0076	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,625.230		
				85.250	478.200		
					2,103.430	\$40,766.55	\$179,317.41
		RECYL ASPH CONC. 12.5 MM (TEMPORARY)					
0080	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		6,000.000	1,136.040		
				84.000	542.840		
					1,678.880	\$45,598.56	\$141,025.92
0085	413-0750	TACK COAT	GL	8,400.000	3,508.000		
				2.500	581.000		
					4,089.000	\$1,452.50	\$10,222.50

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: lalvarez

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0155	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	165.000 29.000	160.000 -160.000 .000	\$-4,640.00	\$0.00
Category Amount:						\$610,211.17	\$8,576,875.59
Category Number: 0020 DRAINAGE							
0225	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,328.000 53.000	2,812.000 224.800 3,036.800	\$11,914.40	\$160,950.40
0237	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	200.000 52.000	790.624 625.067 1,415.691	\$32,503.48	\$73,615.93
0238	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	100.000 35.000	121.178 16.667 137.845	\$583.35	\$4,824.58
0239	603-7000	PLASTIC FILTER FABRIC	SY	600.000 5.500	911.802 641.734 1,553.536	\$3,529.54	\$8,544.45
0341	668-1100	CATCH BASIN, GP 1	EA	39.000 2500.000	19.000 2.000 21.000	\$5,000.00	\$52,500.00
Category Amount:						\$53,530.77	\$300,435.36
Category Number: 0030 EROSION CONTROL-TEMPORARY							
0401	163-0240	MULCH	TN	950.000 260.000	990.446 59.378 1,049.824	\$15,438.28	\$272,954.24
0420	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		4,400.000 21.000	526.875 126.750 653.625	\$2,661.75	\$13,726.13

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2019

User: lalvarez

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL-TEMPORARY							
0421	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		100.000 410.000	33.000 3.000 36.000	\$1,230.00	\$14,760.00
0428	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,600.000 19.000	3,108.000 558.750 3,666.750	\$10,616.25	\$69,668.25
0429	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		16.000 430.000	25.500 3.750 29.250	\$1,612.50	\$12,577.50
0431	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		110.000 210.000	42.750 3.750 46.500	\$787.50	\$9,765.00
0441	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		14,000.000 0.800	11,076.000 263.000 11,339.000	\$210.40	\$9,071.20
0446	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		3,200.000 5.000	3,520.000 319.000 3,839.000	\$1,595.00	\$19,195.00
0456	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		13.000 210.000	2.000 2.000 4.000	\$420.00	\$840.00
0461	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		10.000 540.000	31.000 1.000 32.000	\$540.00	\$17,280.00
0466	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		110.000 93.000	29.000 2.000 31.000	\$186.00	\$2,883.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: lalvarez

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL-TEMPORARY							
0469	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	16.000 190.000	29.000 6.000 35.000	\$1,140.00	\$6,650.00
0470	165-0111	MAINTENANCE OF STONE FILTER RING	EA	8.000 180.000	1.000 1.000 2.000	\$180.00	\$360.00
0476	167-1500	WATER QUALITY INSPECTIONS	MO	37.000 460.000	23.000 1.000 24.000	\$460.00	\$11,040.00
0486	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	28,000.000 3.000	25,423.500 2,292.000 27,715.500	\$6,876.00	\$83,146.50
Category Amount:						\$43,953.68	\$543,916.82
Category Number: 0040 EROSION CONTROL-PERMANENT							
0495	700-6910	PERMANENT GRASSING	AC	48.000 820.000	8.329 1.916 10.245	\$1,571.12	\$8,400.90
0511	700-7000	AGRICULTURAL LIME	TN	150.000 160.000	1.709 .319 2.028	\$51.04	\$324.48
0520	700-8000	FERTILIZER MIXED GRADE	TN	45.000 600.000	6.398 .398 6.796	\$238.80	\$4,077.60
0526	711-0100	TURF REINFORCING MATTING, TP 1	SY	16,200.000 3.000	685.000 1,871.000 2,556.000	\$5,613.00	\$7,668.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: lalvarez

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL-PERMANENT							
0536	716-2000	EROSION CONTROL MATS, SLOPES	SY	48,000.000	44,707.806		
				0.850	7,456.322		
					52,164.128	\$6,337.87	\$44,339.51
Category Amount:						\$13,811.83	\$64,810.49
Category Number: 0070 BRIDGE NO. 1 - OVER SR 316							
0746	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	180.000	134.996		
				50.000	44.999		
					179.995	\$2,249.95	\$8,999.75
0753	500-3002	CLASS AA CONCRETE	CY	194.000	47.610		
				880.000	114.290		
					161.900	\$100,575.20	\$142,472.00
0763	511-1000	BAR REINF STEEL	LB	36,737.000	10,543.161		
				0.700	22,249.773		
					32,792.934	\$15,574.84	\$22,955.05
0773	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	3,885.000	5,244.492		
				58.000	-44.580		
					5,199.912	\$-2,585.64	\$301,594.90
Category Amount:						\$115,814.35	\$476,021.70
Category Number: 0120 MSE WALLS							
0798	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	113.000	106.950		
				31.000	6.050		
		1			113.000	\$187.55	\$3,503.00
0808	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	35.000	47.310		
				31.000	-12.310		
		2			35.000	\$-381.61	\$1,085.00
0809	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,946.000	3,075.860		
				31.000	870.140		
		3			3,946.000	\$26,974.34	\$122,326.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2019

User: lalvarez

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0120 MSE WALLS							
0810	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	557.000 31.000	474.750 82.250 557.000	\$2,549.75	\$17,267.00
		1					
0811	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,007.000 31.000	2,741.180 265.820 3,007.000	\$8,240.42	\$93,217.00
		2					
0827	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,469.000 31.000	3,356.680 112.320 3,469.000	\$3,481.92	\$107,539.00
		1					
0828	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,672.000 31.000	12,716.600 955.400 13,672.000	\$29,617.40	\$423,832.00
		2					
0833	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		22,743.000 31.000	19,161.590 3,581.410 22,743.000	\$111,023.71	\$705,033.00
		2					
0837	627-1100	COPING A, WALL NO -	LF	200.000 77.000	201.000 -1.000 200.000	\$-77.00	\$15,400.00
		1					
0838	627-1100	COPING A, WALL NO -	LF	683.000 77.000	741.500 -58.500 683.000	\$-4,504.50	\$52,591.00
		2					
0843	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000 260.000	636.000 60.000 696.000	\$15,600.00	\$180,960.00
		2					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: lalvarez

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA1701291-0

Estimate Number: 0024

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0008429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0120 MSE WALLS							
0853	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	250.000	248.000		
				260.000	2.000		
					250.000	\$520.00	\$65,000.00
		3					
Category Amount:						\$193,231.98	\$1,787,753.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	84,911.690		
				1.000	16,935.720		
					101,847.410	\$16,935.72	\$101,847.41
		ASPHALT CEMENT PRICE ADJUSTMENT					
Category Amount:						\$16,935.72	\$101,847.41
Project Total Amount:						\$1,047,489.50	\$15,851,175.29