

Estimate Summary By Project

Contract ID: B3CBA1701397-1

Estimate Number: 0013

Pay Period: 01/23/2019

to 02/16/2019

Contract Location:

VARIOUS LOCATIONS IN DISTRICTS 2, 3 AND 4.

Time Allowed: 1095 Days

Elapsed Calender Days: 517 Days

Percent Time: 47.21

District: 0

Area: 00

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
P. O. Box 268

Date Let: 07/21/2017

Date Awarded: 07/21/2017

Date Contract Executed: 09/15/2017

Date Notice to Proceed: 09/18/2017

Date Work Began: 12/01/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/16/2020

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$9,193,270.00

Original Contract Amount \$9,193,270.00

Funds Available \$7,818,446.08

Percent Complete 14.95%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015524	\$9,193,270.00	\$9,193,270.00	\$7,818,446.08	14.95%	\$42,636.72

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1701397-1

Estimate Number: 0013

Pay Period: 01/23/2019

to 02/16/2019

Project Number: 0015524 DESIGN-BUILD BRIDGE REPLACEMENT - VARIOU

Federal State Project Number: 0015524

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,374,823.92	\$1,332,187.20	\$42,636.72
Total Earnings	\$1,374,823.92	\$1,332,187.20	\$42,636.72
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,374,823.92	\$1,332,187.20	\$42,636.72
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,374,823.92	\$1,332,187.20	

Total Payable:	\$42,636.72
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B3CBA1701397-1

Estimate Number: 0013

Pay Period: 01/23/2019

to 02/16/2019

Project Number 0015524

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGES							
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1425948.000	.190 .003 .193	\$4,277.84	\$275,207.96
		STRUCTURE ID: 091-0032-0 (DODGE COUNTY)					
0015	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1322405.000	.158 .016 .174	\$21,158.48	\$230,098.47
		STRUCTURE ID: 093-5006-0 (DOOLY COUNTY)					
0020	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1637007.000	.102 .006 .108	\$9,822.04	\$176,796.76
		STRUCTURE ID: 071-0050-0 (COLQUITT COUNTY)					
0030	999-2015	CONSTRUCTION COMPLETE	LS	1.000 1475672.000	.110 .005 .115	\$7,378.36	\$169,702.28
		STRUCTURE ID: 101-5003-0 (ECHOLS COUNTY)					

Category Amount:	\$42,636.72	\$851,805.47
Project Total Amount:	\$42,636.72	\$1,374,823.92