

Rpt-ID: RCPEsprj

Georgia

Date: 06/18/2020

User: c0004468

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0034

Pay Period: 05/20/2020

to 06/04/2020

Contract Location:

US 78/SR 10 AT SR 124 AND AT HENRY CLOWER BLVD

Time Allowed: 868 **Days**

Elapsed Calender Days: 868 **Days**

Percent Time: 100.00

District: 1

Area: 02

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 06/16/2017

Date Awarded: 06/16/2017

Date Contract Executed: 08/14/2017

Date Notice to Proceed: 08/16/2017

CONYERS GA 30012-0155

Date Work Began: 11/06/2017

Phone: (770)922-8660

Date Time Stopped: 12/31/2019

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,918,284.29

Original Contract Amount \$13,518,036.43

Funds Available \$550,422.60

Percent Complete 96.05%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006439	\$13,918,284.29	\$13,518,036.43	\$550,422.60	96.05%	\$79,780.50

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0034

Pay Period: 05/20/2020

to 06/04/2020

Project Number: 0006439 US 78/SR 10 - CONTINUOUS FLOW INTERSECTIOI

Federal State Project Number: CSSTP-0006-00(439)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,367,861.69	\$13,288,081.19	\$79,780.50
Total Earnings	\$13,367,861.69	\$13,288,081.19	\$79,780.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,367,861.69	\$13,288,081.19	\$79,780.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,367,861.69	\$13,288,081.19	

Total Payable:	\$79,780.50
-----------------------	--------------------

Rpt-ID: RCPEsprj

Georgia

Date: 06/18/2020

User: c0004468

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0034

Pay Period: 05/20/2020

to 06/04/2020

Project Number 0006439

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	210-0100	GRADING COMPLETE -	LS	1.000	.970		
				2659350.000	.030		
		CSSTP-0006-00(439)			1.000	\$79,780.50	\$2,659,350.00
Category Amount:						\$79,780.50	\$2,659,350.00
Project Total Amount:						\$79,780.50	\$13,367,861.69