

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0036

Pay Period: 06/23/2020

to 07/08/2020

Contract Location:

US 78/SR 10 AT SR 124 AND AT HENRY CLOWER BLVD

Time Allowed: 868 Days

Elapsed Calender Days: 868 Days

Percent Time: 100.00

District: 1

Area: 02

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 06/16/2017

Date Awarded: 06/16/2017

Date Contract Executed: 08/14/2017

Date Notice to Proceed: 08/16/2017

CONYERS GA 30012-0155

Date Work Began: 11/06/2017

Phone: (770)922-8660

Date Time Stopped: 12/31/2019

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,918,284.29

Original Contract Amount \$13,518,036.43

Funds Available \$549,003.19

Percent Complete 96.06%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006439	\$13,918,284.29	\$13,518,036.43	\$549,003.19	96.06%	\$1,056.02

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0036

Pay Period: 06/23/2020

to 07/08/2020

Project Number: 0006439 US 78/SR 10 - CONTINUOUS FLOW INTERSECTIOI

Federal State Project Number: CSSTP-0006-00(439)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,369,281.10	\$13,368,225.08	\$1,056.02
Total Earnings	\$13,369,281.10	\$13,368,225.08	\$1,056.02
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,369,281.10	\$13,368,225.08	\$1,056.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,369,281.10	\$13,368,225.08	

Total Payable:	\$1,056.02
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0036

Pay Period: 06/23/2020
to 07/08/2020

Project Number 0006439

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	149,031.040		
				1.000	1,056.020		
		ASPHALT CEMENT PRICE ADJUSTMENT			150,087.060	\$1,056.02	\$150,087.06
Category Amount:						\$1,056.02	\$150,087.06
Project Total Amount:						\$1,056.02	\$13,369,281.10