

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2020

User: 01079428

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0026

Pay Period: 02/25/2020
to 03/31/2020

Contract Location:

3.8 MI CONST.& WIDE CR984@US80/SR17/SR26&EXTEND&

Time Allowed: 1502 Days

Elapsed Calender Days: 923 Days

Percent Time: 61.45

District: 5

Area: 05

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
1845 TOWN CENTER BLVD., STE. 200

Date Let: 07/21/2017

Date Awarded: 07/21/2017

Date Contract Executed: 09/14/2017

Date Notice to Proceed: 09/21/2017

FLEMING ISLAND FL 32003-3359

Date Work Began: 01/08/2018

Phone: (904)378-7175

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$48,882,225.22

Original Contract Amount \$48,337,619.46

Funds Available \$26,007,219.30

Percent Complete 45.83%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007259	\$25,285,705.59	\$24,926,477.06	\$13,211,652.19	47.75%	\$63,768.48
522790-	\$23,596,519.63	\$23,411,142.40	\$12,795,567.11	45.77%	\$378,521.03

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2020

User: 01079428

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0026

Pay Period: 02/25/2020
to 03/31/2020

Project Number: 0007259 JIMMY DELOACH PKWY (CR 984) - ROADWAY CON

Federal State Project Number: CSSTP-0007-00(259)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$11,674,233.80	\$11,610,465.32	\$63,768.48
Total Earnings	\$11,674,233.80	\$11,610,465.32	\$63,768.48
Stockpiled Materials	\$399,819.60	\$399,819.60	\$0.00
Gross Earnings	\$12,074,053.40	\$12,010,284.92	\$63,768.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,074,053.40	\$12,010,284.92	
Total Payable:			\$63,768.48

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2020

User: 01079428

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0026

Pay Period: 02/25/2020
to 03/31/2020

Project Number: 522790- JIMMY DELOACH EXTENSION - ROADWAY CONST

Federal State Project Number: STP00-0218-01(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$10,727,526.02	\$10,349,004.99	\$378,521.03
Total Earnings	\$10,727,526.02	\$10,349,004.99	\$378,521.03
Stockpiled Materials	\$73,426.50	\$73,426.50	\$0.00
Gross Earnings	\$10,800,952.52	\$10,422,431.49	\$378,521.03
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,800,952.52	\$10,422,431.49	
		Total Payable:	\$378,521.03

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2020

User: 01079428

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0026

Pay Period: 02/25/2020
to 03/31/2020

Project Number 0007259

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.710		
				213000.000	.015		
		CSSTP-0007-00(259)			.725	\$3,195.00	\$154,425.00
0030	207-0203	FOUND BKFILL MATL, TP II	CY	1,568.000	1,173.594		
				100.000	22.301		
					1,195.895	\$2,230.10	\$119,589.50
0156	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	37.000	28.214		
				1400.000	8.786		
					37.000	\$12,300.40	\$51,800.00
Category Amount:						\$17,725.50	\$325,814.50
Category Number: 0060 TEMPORARY EROSION CONTROL							
0163	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		.000	1,078.815		
				18.000	117.000		
					1,195.815	\$2,106.00	\$21,524.67
		Supplemental to add missing pay item					
		Temp Slope Drain pay item added					
Category Amount:						\$2,106.00	\$21,524.67
Category Number: 0010 ROADWAY							
0166	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,859.000	1,514.120		
				53.000	104.000		
					1,618.120	\$5,512.00	\$85,760.36
0191	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	74.000	.000		
				160.000	72.000		
					72.000	\$11,520.00	\$11,520.00
0231	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	8.000	2.000		
				1300.000	1.000		
					3.000	\$1,300.00	\$3,900.00
0336	668-2100	DROP INLET, GP 1	EA	14.000	6.000		
				4400.000	.500		
					6.500	\$2,200.00	\$28,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2020

User: 01079428

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0026

Pay Period: 02/25/2020
to 03/31/2020

Project Number 0007259

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0356	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000 7600.000	.000 1.000 1.000	\$7,600.00	\$7,600.00
0365	668-4412	STORM SEWER MANHOLE, TP 2, ADDL DEPTH, (LF		7.000 350.000	.000 6.940 6.940	\$2,429.00	\$2,429.00
0366	668-8011	SAFETY GRATE, TP 1	SF	32.000 64.000	.000 14.875 14.875	\$952.00	\$952.00
0371	668-8012	SAFETY GRATE, TP 2	SF	64.000 77.000	63.336 7.704 71.040	\$593.21	\$5,470.08
Category Amount:						\$32,106.21	\$146,231.44
Category Number: 0050 PERMANENT EROSION CONTROL							
0686	700-7000	AGRICULTURAL LIME	TN	180.000 75.000	88.825 24.575 113.400	\$1,843.13	\$8,505.00
0691	700-8000	FERTILIZER MIXED GRADE	TN	23.000 650.000	12.311 .669 12.980	\$434.85	\$8,437.00
Category Amount:						\$2,277.98	\$16,942.00
Category Number: 0060 TEMPORARY EROSION CONTROL							
0711	163-0232	TEMPORARY GRASSING	AC	96.000 400.000	30.904 4.915 35.819	\$1,966.00	\$14,327.60
0716	163-0240	MULCH	TN	1,635.000 70.000	645.973 69.555 715.528	\$4,868.85	\$50,086.96

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2020

User: 01079428

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0026

Pay Period: 02/25/2020
to 03/31/2020

Project Number 0007259

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0776	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,298.000 0.940	20.000 100.000 120.000	\$94.00	\$112.80
0781	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,280.000 1.760	2,948.000 960.000 3,908.000	\$1,689.60	\$6,878.08
0840	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	18.000 52.720	8.000 3.000 11.000	\$158.16	\$579.92
0846	167-1500	WATER QUALITY INSPECTIONS	MO	25.000 480.830	17.000 1.000 18.000	\$480.83	\$8,654.94
0856	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	24,560.000 3.580	16,434.000 82.500 16,516.500	\$295.35	\$59,129.07
Category Amount:						\$9,552.79	\$139,769.37
Project Total Amount:						\$63,768.48	\$11,674,233.80

Rpt-ID: RCPEsprj

Georgia

Date: 04/01/2020

User: 01079428

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0026

Pay Period: 02/25/2020
to 03/31/2020

Project Number 522790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0029	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		96,500.000 61.660	16,420.479 2,177.739 18,598.218	\$134,279.39	\$1,146,766.12
0040	150-1000	TRAFFIC CONTROL -	LS	1.000 225000.000	.649 .043 .692	\$9,675.00	\$155,700.00
		STP00-0218-01(001)					
Category Amount:						\$143,954.39	\$1,302,466.12
Category Number: 0020 PERMANENT EROSION CONTROL							
0190	700-7000	AGRICULTURAL LIME	TN	54.000 75.000	1.690 21.040 22.730	\$1,578.00	\$1,704.75
0195	700-8000	FERTILIZER MIXED GRADE	TN	40.000 650.000	5.819 .526 6.345	\$341.90	\$4,124.25
Category Amount:						\$1,919.90	\$5,829.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
0205	163-0232	TEMPORARY GRASSING	AC	162.000 400.000	31.937 4.209 36.146	\$1,683.60	\$14,458.40
0210	163-0240	MULCH	TN	648.000 70.000	285.257 46.095 331.352	\$3,226.65	\$23,194.64
0260	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 480.830	17.000 1.000 18.000	\$480.83	\$8,654.94

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2020

User: 01079428

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0026

Pay Period: 02/25/2020
to 03/31/2020

Project Number 522790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0270	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,100.000 3.580	28,761.000 267.750 29,028.750	\$958.55	\$103,922.93
Category Amount:						\$6,349.63	\$150,230.91
Category Number: 0060 BRIDGES							
0349	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT (001)	LS	1.000 193000.000	.000 .166 .166	\$32,038.00	\$32,038.00
0375	511-3000	SUPERSTR REINF STEEL, BR NO - 2 LT (001)	LS	1.000 36500.000	.010 .089 .099	\$3,248.50	\$3,613.50
Category Amount:						\$35,286.50	\$35,651.50
Category Number: 0010 ROADWAY							
0420	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		34,100.000 1.760	6,953.000 6,735.000 13,688.000	\$11,853.60	\$24,090.88
0455	207-0203	FOUND BK FILL MATL, TP II	CY	770.000 100.000	532.878 62.398 595.276	\$6,239.80	\$59,527.60
0480	550-4130	FLARED END SECTION 30 IN, SIDE DRAIN	EA	2.000 1350.000	.000 4.000 4.000	\$5,400.00	\$5,400.00
0520	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	60.000 100.000	60.000 60.000 120.000	\$6,000.00	\$12,000.00
0560	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	22.920 1400.000	9.000 13.920 22.920	\$19,488.00	\$32,088.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2020

User: 01079428

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0026

Pay Period: 02/25/2020
to 03/31/2020

Project Number 522790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1197	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,000.000 3.770	1,912.500 36.000 1,948.500	\$135.72	\$7,345.85
1202	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,180.000 3.770	702.000 345.000 1,047.000	\$1,300.65	\$3,947.19
1292	643-4000	WOVEN WIRE FENCE LF		21,329.000 6.600	.000 10,241.000 10,241.000	\$67,590.60	\$67,590.60
1367	165-0050	MAINTENANCE OF SILT RETENTION BARRIER LF		1,350.000 2.260	1,910.000 835.000 2,745.000	\$1,887.10	\$6,203.70
1397	511-1000	BAR REINF STEEL LB		58,239.000 0.390	46,672.003 21,526.000 68,198.003	\$8,395.14	\$26,597.22
Category Amount:						\$128,290.61	\$244,791.04
Category Number: 0060 BRIDGES							
1432	511-3000	SUPERSTR REINF STEEL, BR NO - 1 RT (001)	LS	1.000 54500.000	.000 .127 .127	\$6,921.50	\$6,921.50
1437	511-3000	SUPERSTR REINF STEEL, BR NO - 2 RT (001)	LS	1.000 54500.000	.010 .089 .099	\$4,850.50	\$5,395.50
1442	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2 LT (001)	LS	1.000 271000.000	.024 .094 .118	\$25,474.00	\$31,978.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2020

User: 01079428

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0026

Pay Period: 02/25/2020
to 03/31/2020

Project Number 522790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0060 BRIDGES					
1447	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.024		
				271000.000	.094		
					.118	\$25,474.00	\$31,978.00
		2 RT (001)					
Category Amount:						\$62,720.00	\$76,273.00
Project Total Amount:						\$378,521.03	\$10,727,526.02