

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: 01079428

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0039

Pay Period: 03/31/2021
to 04/30/2021

Contract Location:

3.8 MI CONST.& WIDE CR984@US80/SR17/SR26&EXTEND&

Time Allowed:

1502 Days

Elapsed Calender Days:

1318 Days

Percent Time:

87.75

District: 5

Area: 05

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
1845 TOWN CENTER BLVD., STE. 200

Date Let:

07/21/2017

Date Awarded:

07/21/2017

Date Contract Executed:

09/14/2017

Date Notice to Proceed:

09/21/2017

Date Work Began:

01/08/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2021

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$48,882,225.16

Original Contract Amount \$48,337,619.46

Funds Available \$11,431,092.25

Percent Complete 76.46%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007259	\$25,349,705.92	\$24,926,477.06	\$5,331,864.05	78.97%	\$440,143.16
522790-	\$23,532,519.24	\$23,411,142.40	\$6,099,228.20	74.08%	\$107,649.68

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: 01079428

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0039

Pay Period: 03/31/2021
to 04/30/2021

Project Number: 0007259 JIMMY DELOACH PKWY (CR 984) - ROADWAY CON

Federal State Project Number: CSSTP-0007-00(259)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,016,201.75	\$19,576,058.59	\$440,143.16
Total Earnings	\$20,016,201.75	\$19,576,058.59	\$440,143.16
Stockpiled Materials	\$1,640.12	\$1,640.12	\$0.00
Gross Earnings	\$20,017,841.87	\$19,577,698.71	\$440,143.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,017,841.87	\$19,577,698.71	
Total Payable:			\$440,143.16

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: 01079428

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0039

Pay Period: 03/31/2021
to 04/30/2021

Project Number: 522790- JIMMY DELOACH EXTENSION - ROADWAY CONST

Federal State Project Number: STP00-0218-01(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,359,864.54	\$17,252,214.86	\$107,649.68
Total Earnings	\$17,359,864.54	\$17,252,214.86	\$107,649.68
Stockpiled Materials	\$73,426.50	\$73,426.50	\$0.00
Gross Earnings	\$17,433,291.04	\$17,325,641.36	\$107,649.68
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,433,291.04	\$17,325,641.36	
		Total Payable:	\$107,649.68

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: 01079428

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0039

Pay Period: 03/31/2021
to 04/30/2021

Project Number 0007259

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0121	441-0301	CONC SPILLWAY, TP 1	EA	27.000 2200.000	.000 6.000 6.000	\$13,200.00	\$13,200.00
0126	441-0748	CONCRETE MEDIAN, 6 IN	SY	3,091.000 56.000	1,306.511 435.545 1,742.056	\$24,390.52	\$97,555.14
Category Amount:						\$37,590.52	\$110,755.14
Category Number: 0040 BRIDGES							
0644	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 LT (259)	LS	1.000 302000.000	.079 .878 .957	\$265,156.00	\$289,014.00
0645	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT (259)	LS	1.000 302000.000	.079 .105 .184	\$31,710.00	\$55,568.00
0653	511-3000	SUPERSTR REINF STEEL, BR NO - 1 LT (259)	LS	1.000 61500.000	.062 .800 .862	\$49,200.00	\$53,013.00
0654	511-3000	SUPERSTR REINF STEEL, BR NO - 1 RT (259)	LS	1.000 61500.000	.062 .045 .107	\$2,767.50	\$6,580.50
Category Amount:						\$348,833.50	\$404,175.50
Category Number: 0050 PERMANENT EROSION CONTROL							
0671	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,978.000 70.000	2,192.217 539.725 2,731.942	\$37,780.75	\$191,235.94
0676	603-7000	PLASTIC FILTER FABRIC	SY	3,636.000 3.250	2,181.328 550.613 2,731.941	\$1,789.49	\$8,878.81

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: 01079428

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0039

Pay Period: 03/31/2021
to 04/30/2021

Project Number 0007259

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 PERMANENT EROSION CONTROL							
0681	700-6910	PERMANENT GRASSING	AC	48.000 1550.000	19.455 1.645 21.100	\$2,549.75	\$32,705.00
0686	700-7000	AGRICULTURAL LIME	TN	180.000 75.000	249.057 19.840 268.897	\$1,488.00	\$20,167.28
0691	700-8000	FERTILIZER MIXED GRADE	TN	23.000 650.000	20.887 1.277 22.164	\$830.05	\$14,406.60
0696	700-8100	FERTILIZER NITROGEN CONTENT	LB	2,366.000 3.500	913.784 264.200 1,177.984	\$924.70	\$4,122.94
0706	716-2000	EROSION CONTROL MATS, SLOPES	SY	60,320.000 1.300	31,866.430 1,099.000 32,965.430	\$1,428.70	\$42,855.06
Category Amount:						\$46,791.44	\$314,371.63
Category Number: 0060 TEMPORARY EROSION CONTROL							
0711	163-0232	TEMPORARY GRASSING	AC	96.000 400.000	62.922 3.640 66.562	\$1,456.00	\$26,624.80
0716	163-0240	MULCH	TN	1,635.000 70.000	969.335 72.810 1,042.145	\$5,096.70	\$72,950.15
Category Amount:						\$6,552.70	\$99,574.95
Category Number: 0010 ROADWAY							
0966	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		15.000 500.000	8.250 .750 9.000	\$375.00	\$4,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: 01079428

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0039

Pay Period: 03/31/2021
to 04/30/2021

Project Number 0007259

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9012	441-3999	CONCRETE V GUTTER	LF	.000	6,242.000		
				8.870	.000		
					6,242.000	\$0.00	\$55,366.54
		Supplemental Agreement for Valley Gutter Addition Add Valley Gutter Pay Item					
Category Amount:						\$375.00	\$59,866.54
Category Number: 0040 BRIDGES							
9016	520-2216	PILING, PSC, 16 IN SQ	LF	.000	127.460		
				79.500	.000		
					127.460	\$0.00	\$10,133.07
		Adding pay item for pile cut off. Adding pile cut off pay item.					
Category Amount:						\$0.00	\$10,133.07
Category Number: 0010 ROADWAY							
9018	402-3113	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	364.070		
				81.463	.000		
					364.070	\$0.00	\$29,658.23
		Asphalt Reduction for Air Voids Add Pay Item					
9019	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	448.430		
				72.200	.000		
					448.430	\$0.00	\$32,376.65
		Ashphalt Pay Reduction for Gradation ADD Pay item					
Category Amount:						\$0.00	\$62,034.88
Project Total Amount:						\$440,143.16	\$20,016,201.75

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2021

User: 01079428

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0039

Pay Period: 03/31/2021
to 04/30/2021

Project Number 522790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	150-1000	TRAFFIC CONTROL -	LS	1.000	.961		
				225000.000	.025		
		STP00-0218-01(001)			.986	\$5,625.00	\$221,850.00
0165	668-2100	DROP INLET, GP 1	EA	39.000	32.750		
				4400.000	2.000		
					34.750	\$8,800.00	\$152,900.00
Category Amount:						\$14,425.00	\$374,750.00
Category Number: 0020 PERMANENT EROSION CONTROL							
0185	700-6910	PERMANENT GRASSING	AC	54.000	.000		
				1550.000	1.970		
					1.970	\$3,053.50	\$3,053.50
0190	700-7000	AGRICULTURAL LIME	TN	54.000	190.189		
				75.000	3.690		
					193.879	\$276.75	\$14,540.93
0195	700-8000	FERTILIZER MIXED GRADE	TN	40.000	12.120		
				650.000	1.028		
					13.148	\$668.20	\$8,546.20
0200	700-8100	FERTILIZER NITROGEN CONTENT	LB	2,700.000	307.470		
				3.500	115.700		
					423.170	\$404.95	\$1,481.10
Category Amount:						\$4,403.40	\$27,621.73
Category Number: 0030 TEMPORARY EROSION CONTROL							
0205	163-0232	TEMPORARY GRASSING	AC	162.000	70.834		
				400.000	.344		
					71.178	\$137.60	\$28,471.20
0210	163-0240	MULCH	TN	648.000	605.867		
				70.000	71.790		
					677.657	\$5,025.30	\$47,435.99

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2021

User: 01079428

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0039

Pay Period: 03/31/2021
to 04/30/2021

Project Number 522790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0225	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		39.000 182.020	33.000 2.250 35.250	\$409.55	\$6,416.21
Category Amount:						\$5,572.45	\$82,323.40
Category Number: 0010 ROADWAY							
0435	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	634.000 70.000	241.723 296.556 538.279	\$20,758.92	\$37,679.53
0495	441-0301	CONC SPILLWAY, TP 1	EA	47.000 2200.000	10.000 10.000 20.000	\$22,000.00	\$44,000.00
0500	441-0302	CONC SPILLWAY, TP 2	EA	2.000 2400.000	.000 1.000 1.000	\$2,400.00	\$2,400.00
1222	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		37,500.000 5.250	32,620.871 6,666.190 39,287.061	\$34,997.50	\$206,257.07
1232	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	4.280 725.000	5.350 2.936 8.286	\$2,128.60	\$6,007.35
1407	603-7000	PLASTIC FILTER FABRIC	SY	805.000 3.250	241.722 296.556 538.278	\$963.81	\$1,749.40
Category Amount:						\$83,248.83	\$298,093.35
Project Total Amount:						\$107,649.68	\$17,359,864.54