

Estimate Summary By Project

Contract ID: B3CBA1701611-0

Estimate Number: 0002

Pay Period: 05/08/2018

to 06/01/2018

Contract Location:

2.84 MILL SR6 BEGIN@ BUTNER RD& EXTEND W. OF N. COI

Time Allowed: 296 Days
Elapsed Calender Days: 267 Days
Percent Time: 90.20

District: 7

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 07/21/2017
Date Awarded: 07/21/2017
Date Contract Executed: 09/06/2017
Date Notice to Proceed: 09/08/2017
Date Work Began: 04/02/2018
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 06/30/2018

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,529,558.00
Original Contract Amount \$2,529,558.00
Funds Available \$458,964.06
Percent Complete 81.86%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005574	\$2,529,558.00	\$2,529,558.00	\$458,964.06	81.86%	\$423,343.45

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1701611-0

Estimate Number: 0002

Pay Period: 05/08/2018

to 06/01/2018

Project Number: M005574 SR 6 - WIDENING & RESF

Federal State Project Number: M005574

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,070,593.94	\$1,647,250.49	\$423,343.45
Total Earnings	\$2,070,593.94	\$1,647,250.49	\$423,343.45
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,070,593.94	\$1,647,250.49	\$423,343.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,070,593.94	\$1,647,250.49	

Total Payable: \$423,343.45

Estimate Summary By Project

Contract ID: B3CBA1701611-0

Estimate Number: 0002

Pay Period: 05/08/2018

to 06/01/2018

Project Number M005574

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 327200.000	.250 .651 .901	\$213,007.20	\$294,807.20
		M005574					
0010	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		2,000.000 93.500	1,685.130 473.570 2,158.700	\$44,278.80	\$201,838.45
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,600.000 113.000	1,711.100 308.510 2,019.610	\$34,861.63	\$228,215.93
0020	413-0750	TACK COAT	GL	10,213.000 1.750	10,019.000 998.000 11,017.000	\$1,746.50	\$19,279.75
0025	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	170,220.000 2.150	83,403.917 44,306.089 127,710.006	\$95,258.09	\$274,576.51
0095	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		18,151.000 69.750	13,861.350 43.070 13,904.420	\$3,004.13	\$969,833.30
0100	407-0010	ASPHALT-RUBBER JOINT AND CRACK SEAL, TP LF		21,120.000 2.100	24,217.000 14,851.000 39,068.000	\$31,187.10	\$82,042.80
Category Amount:						\$423,343.45	\$2,070,593.94
Project Total Amount:						\$423,343.45	\$2,070,593.94