

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2019

User: C0004164

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0016

Pay Period: 10/01/2019
to 10/31/2019

Contract Location:

SR 10 AT FORT GORDON NEW ACP/GATE 6 AND EXTENDIN

Time Allowed: 1065 Days

Elapsed Calender Days: 548 Days

Percent Time: 51.46

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 03/16/2018

Date Awarded: 03/16/2018

Date Contract Executed: 04/12/2018

Date Notice to Proceed: 05/02/2018

Date Work Began: 06/27/2018

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2021

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,229,708.54

Original Contract Amount \$14,184,548.36

Funds Available \$10,482,988.46

Percent Complete 30.83%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013248	\$15,229,708.52	\$14,184,548.34	\$10,482,988.44	31.17%	\$823,263.87

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2019

User: C0004164

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0016

Pay Period: 10/01/2019
to 10/31/2019

Project Number: 0013248 SR 10 - PLMX RESF, WIDENING

Federal State Project Number: 0013248

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,694,882.52	\$3,871,618.65	\$823,263.87
Total Earnings	\$4,694,882.52	\$3,871,618.65	\$823,263.87
Stockpiled Materials	\$51,837.56	\$51,837.56	\$0.00
Gross Earnings	\$4,746,720.08	\$3,923,456.21	\$823,263.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,746,720.08	\$3,923,456.21	

Total Payable: **\$823,263.87**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2019

User: C0004164

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0016

Pay Period: 10/01/2019

to 10/31/2019

Project Number 0013248

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	205-0001	UNCLASS EXCAV	CY	184,000.000 4.850	103,502.000 9,717.778 113,219.778	\$47,131.22	\$549,115.92
0050	150-1000	TRAFFIC CONTROL - 0013248	LS	1.000 178100.000	.489 .019 .508	\$3,383.90	\$90,474.80
0110	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,050.000 59.000	.000 3,155.470 3,155.470	\$186,172.73	\$186,172.73
0115	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		26,890.000 53.000	.000 5,889.360 5,889.360	\$312,136.08	\$312,136.08
0120	310-1101	GR AGGR BASE CRS, INCL MATL	TN	77,175.000 23.750	18,576.220 3,857.160 22,433.380	\$91,607.55	\$532,792.78
0160	413-0750	TACK COAT	GL	25,640.000 2.050	.000 737.000 737.000	\$1,510.85	\$1,510.85
Category Amount:						\$641,942.33	\$1,672,203.16
Category Number: 0020 DRAINAGE							
0180	668-2100	DROP INLET, GP 1	EA	100.000 1780.000	23.250 13.500 36.750	\$24,030.00	\$65,415.00
0205	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	3.000 1300.000	.000 1.000 1.000	\$1,300.00	\$1,300.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2019

User: C0004164

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0016

Pay Period: 10/01/2019
to 10/31/2019

Project Number 0013248

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0230	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	43.940 903.000	14.430 3.590 18.020	\$3,241.77	\$16,272.06
0235	668-8011	SAFETY GRATE, TP 1	SF	149.750 41.500	14.000 28.000 42.000	\$1,162.00	\$1,743.00
0255	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,657.000 32.000	3,372.500 1,566.500 4,939.000	\$50,128.00	\$158,048.00
0260	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,863.000 40.250	1,169.310 559.500 1,728.810	\$22,519.88	\$69,584.60
0280	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	181.000 78.500	.000 94.500 94.500	\$7,418.25	\$7,418.25
Category Amount:						\$109,799.90	\$319,780.91
Category Number: 0030 EROSION CONTROL							
0410	700-6910	PERMANENT GRASSING	AC	50.000 834.000	7.024 .987 8.011	\$823.16	\$6,681.17
0415	700-7000	AGRICULTURAL LIME	TN	150.000 311.000	3.598 .304 3.902	\$94.54	\$1,213.52
0420	700-8000	FERTILIZER MIXED GRADE	TN	35.000 513.000	6.146 .580 6.726	\$297.54	\$3,450.44

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2019

User: C0004164

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0016

Pay Period: 10/01/2019
to 10/31/2019

Project Number 0013248

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0455	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,000.000 0.180	1,898.000 40.000 1,938.000	\$7.20	\$348.84
0460	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		127.000 364.000	28.500 11.250 39.750	\$4,095.00	\$14,469.00
0495	716-2000	EROSION CONTROL MATS, SLOPES	SY	35,000.000 0.960	20,588.394 3,261.133 23,849.527	\$3,130.69	\$22,895.55
0500	711-0100	TURF REINFORCING MATTING, TP 1	SY	10,820.000 3.850	7,980.434 2,444.986 10,425.420	\$9,413.20	\$40,137.87
0510	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 6790.000	13.000 1.000 14.000	\$6,790.00	\$95,060.00
0515	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		7,040.000 8.300	1,899.313 197.025 2,096.338	\$1,635.31	\$17,399.61
0525	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	6,040.000 0.180	1,176.000 .000 1,176.000	\$0.00	\$211.68
0535	999-3110	DETENTION POND	EA	1.000 19900.000	.000 1.000 1.000	\$19,900.00	\$19,900.00
		STA 60+50					

Category Amount:

\$46,186.64

\$221,767.68

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2019

User: C0004164

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0016

Pay Period: 10/01/2019
to 10/31/2019

Project Number 0013248

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0565	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,450.000	.000		
				16.000	1,425.000		
					1,425.000	\$22,800.00	\$22,800.00
Category Amount:						\$22,800.00	\$22,800.00
Category Number: 0020 DRAINAGE							
0615	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000	3.000		
				2240.000	.750		
					3.750	\$1,680.00	\$8,400.00
Category Amount:						\$1,680.00	\$8,400.00
Category Number: 0030 EROSION CONTROL							
0705	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		560.000	630.000		
				14.250	60.000		
					690.000	\$855.00	\$9,832.50
Category Amount:						\$855.00	\$9,832.50
Project Total Amount:						\$823,263.87	\$4,694,882.52