

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2020

User: C0004164

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0020

Pay Period: 02/01/2020
to 02/29/2020

Contract Location:

SR 10 AT FORT GORDON NEW ACP/GATE 6 AND EXTENDIN

Time Allowed:

1065 Days

Elapsed Calender Days:

669 Days

Percent Time:

62.82

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

03/16/2018

Date Awarded:

03/16/2018

Date Contract Executed:

04/12/2018

Date Notice to Proceed:

05/02/2018

Date Work Began:

06/27/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2021

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,580,183.30

Original Contract Amount \$14,184,548.36

Funds Available \$8,512,336.47

Percent Complete 45.36%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013248	\$15,580,183.28	\$14,184,548.34	\$8,512,336.45	45.36%	\$848,764.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2020

User: C0004164

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0020

Pay Period: 02/01/2020
to 02/29/2020

Project Number: 0013248 SR 10 - PLMX RESF, WIDENING

Federal State Project Number: 0013248

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,067,846.83	\$6,219,082.63	\$848,764.20
Total Earnings	\$7,067,846.83	\$6,219,082.63	\$848,764.20
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,067,846.83	\$6,219,082.63	\$848,764.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,067,846.83	\$6,219,082.63	

Total Payable: **\$848,764.20**

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2020

User: C0004164

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0020

Pay Period: 02/01/2020

to 02/29/2020

Project Number 0013248

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	205-0001	UNCLASS EXCAV	CY	184,000.000 4.850	114,412.028 606.222 115,018.250	\$2,940.18	\$557,838.51
0050	150-1000	TRAFFIC CONTROL - 0013248	LS	1.000 178100.000	.601 .048 .649	\$8,548.80	\$115,586.90
0105	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		14,500.000 66.250	.000 5,746.680 5,746.680	\$380,717.55	\$380,717.55
0110	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,050.000 59.000	5,017.390 2,326.490 7,343.880	\$137,262.91	\$433,288.92
0115	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		26,890.000 53.000	12,465.570 181.570 12,647.140	\$9,623.21	\$670,298.42
0120	310-1101	GR AGGR BASE CRS, INCL MATL	TN	77,175.000 23.750	40,086.730 383.040 40,469.770	\$9,097.20	\$961,157.04
0125	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,480.000 76.250	.000 394.370 394.370	\$30,070.71	\$30,070.71
0130	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		5,650.000 6.700	.000 500.000 500.000	\$3,350.00	\$3,350.00
0160	413-0750	TACK COAT	GL	25,640.000 2.050	2,021.000 3,196.000 5,217.000	\$6,551.80	\$10,694.85

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2020

User: C0004164

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0020

Pay Period: 02/01/2020

to 02/29/2020

Project Number 0013248

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0165	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,400.000	.000		
				52.000	1,828.710		
					1,828.710	\$95,092.92	\$95,092.92
Category Amount:						\$683,255.28	\$3,258,095.82
Category Number: 0020 DRAINAGE							
0255	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,657.000	5,466.600		
				32.000	25.000		
					5,491.600	\$800.00	\$175,731.20
Category Amount:						\$800.00	\$175,731.20
Category Number: 0030 EROSION CONTROL							
0435	163-0240	MULCH	TN	1,200.000	219.535		
				287.000	3.462		
					222.997	\$993.59	\$64,000.14
0455	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,000.000	2,114.000		
				0.180	144.000		
					2,258.000	\$25.92	\$406.44
0465	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	127.000	26.000		
				155.000	8.000		
					34.000	\$1,240.00	\$5,270.00
0485	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	345.000	111.812		
				32.750	6.711		
					118.523	\$219.79	\$3,881.63
0490	603-7000	PLASTIC FILTER FABRIC	SY	366.000	717.771		
				4.400	6.711		
					724.482	\$29.53	\$3,187.72
0495	716-2000	EROSION CONTROL MATS, SLOPES	SY	35,000.000	25,992.073		
				0.960	852.889		
					26,844.962	\$818.77	\$25,771.16

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2020

User: C0004164

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0020

Pay Period: 02/01/2020
to 02/29/2020

Project Number 0013248

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0510	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 6790.000	18.000 1.000 19.000	\$6,790.00	\$129,010.00
0520	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		252.000 370.000	48.000 .750 48.750	\$277.50	\$18,037.50
0525	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	6,040.000 0.180	2,646.000 802.000 3,448.000	\$144.36	\$620.64
Category Amount:						\$10,539.46	\$250,185.23
Category Number: 0020 DRAINAGE							
0590	600-0001	FLOWABLE FILL	CY	115.000 280.000	27.000 8.000 35.000	\$2,240.00	\$9,800.00
Category Amount:						\$2,240.00	\$9,800.00
Category Number: 0040 SIGNING AND MARKING							
0765	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	18,085.000 5.150	8,790.000 5,310.000 14,100.000	\$27,346.50	\$72,615.00
0780	682-9950	DIRECTIONAL BORE - 5 IN	LF	8,645.000 13.750	4,095.000 2,655.000 6,750.000	\$36,506.25	\$92,812.50
Category Amount:						\$63,852.75	\$165,427.50

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2020

User: C0004164

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0020

Pay Period: 02/01/2020
to 02/29/2020

Project Number 0013248

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	88,076.710		
					88,076.710	\$88,076.71	\$88,076.71
		ASPHALT CEMENT PRICE ADJUSTMENT					
					Category Amount:	\$88,076.71	\$88,076.71
					Project Total Amount:	\$848,764.20	\$7,067,846.83