

Rpt-ID: RCPESPRJ

Georgia

Date: 12/09/2020

User: C0004164

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0029

Pay Period: 11/01/2020
to 11/30/2020

Contract Location:

SR 10 AT FORT GORDON NEW ACP/GATE 6 AND EXTENDIN

Time Allowed:

1065 Days

Elapsed Calender Days:

944 Days

Percent Time:

88.64

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

03/16/2018

Date Awarded:

03/16/2018

Date Contract Executed:

04/12/2018

Date Notice to Proceed:

05/02/2018

Date Work Began:

06/27/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2021

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,592,288.27

Original Contract Amount \$14,184,548.36

Funds Available \$4,266,473.16

Percent Complete 72.64%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013248	\$15,592,288.25	\$14,184,548.34	\$4,266,473.14	72.64%	\$329,111.16

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/09/2020

User: C0004164

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0029

Pay Period: 11/01/2020
to 11/30/2020

Project Number: 0013248 SR 10 - PLMX RESF, WIDENING

Federal State Project Number: 0013248

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$11,325,815.11	\$10,996,703.95	\$329,111.16
Total Earnings	\$11,325,815.11	\$10,996,703.95	\$329,111.16
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$11,325,815.11	\$10,996,703.95	\$329,111.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,325,815.11	\$10,996,703.95	

Total Payable: **\$329,111.16**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/09/2020

User: C0004164

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0029

Pay Period: 11/01/2020

to 11/30/2020

Project Number 0013248

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0050	150-1000	TRAFFIC CONTROL -	LS	1.000	.876		
				178100.000	.079		
					.955	\$14,069.90	\$170,085.50
		0013248					
0105	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		14,500.000 66.250	6,584.350 2,479.650 9,064.000	\$164,276.81	\$600,490.00
0110	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,050.000 59.000	13,104.760 -279.210 12,825.550	\$-16,473.39	\$756,707.45
0115	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		26,890.000 53.000	24,610.940 780.080 25,391.020	\$41,344.24	\$1,345,724.06
0120	310-1101	GR AGGR BASE CRS, INCL MATL	TN	77,175.000 23.750	77,291.630 409.020 77,700.650	\$9,714.23	\$1,845,390.44
0160	413-0750	TACK COAT	GL	25,640.000 2.050	9,089.000 1,108.000 10,197.000	\$2,271.40	\$20,903.85
0165	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,400.000 52.000	4,618.840 384.670 5,003.510	\$20,002.84	\$260,182.52
Category Amount:						\$235,206.03	\$4,999,483.82
Category Number: 0020 DRAINAGE							
0180	668-2100	DROP INLET, GP 1	EA	100.000	66.750		
				1780.000	10.750		
					77.500	\$19,135.00	\$137,950.00
Category Amount:						\$19,135.00	\$137,950.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/09/2020

User: C0004164

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0029

Pay Period: 11/01/2020
to 11/30/2020

Project Number 0013248

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0415	700-7000	AGRICULTURAL LIME	TN	150.000 311.000	8.183 .500 8.683	\$155.50	\$2,700.41
0420	700-8000	FERTILIZER MIXED GRADE	TN	35.000 513.000	14.522 .860 15.382	\$441.18	\$7,890.97
0430	163-0232	TEMPORARY GRASSING	AC	25.000 600.000	45.415 2.503 47.918	\$1,501.80	\$28,750.80
0435	163-0240	MULCH	TN	1,200.000 287.000	290.809 1.446 292.255	\$415.00	\$83,877.19
0450	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	20,000.000 5.550	13,683.575 158.250 13,841.825	\$878.29	\$76,822.13
0455	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		10,000.000 0.180	3,025.000 216.000 3,241.000	\$38.88	\$583.38
0465	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	127.000 155.000	193.000 6.000 199.000	\$930.00	\$30,845.00
0475	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	18.000 91.000	20.000 1.000 21.000	\$91.00	\$1,911.00
0510	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 6790.000	26.000 1.000 27.000	\$6,790.00	\$183,330.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/09/2020

User: C0004164

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1800852-0

Estimate Number: 0029

Pay Period: 11/01/2020

to 11/30/2020

Project Number 0013248

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0030	EROSION CONTROL				
0525	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	6,040.000	7,154.000		
				0.180	234.000		
					7,388.000	\$42.12	\$1,329.84
Category Amount:						\$11,283.77	\$418,040.72
Category Number:		0010	ROADWAY				
9100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	.000		
		L & H LIME		53.100	1,195.600		
					1,195.600	\$63,486.36	\$63,486.36
		RECYL AC 19MM SP,GP 1 OR 2 90% PAY FACTOR					
Category Amount:						\$63,486.36	\$63,486.36
Project Total Amount:						\$329,111.16	\$11,325,815.11