

Estimate Summary By Project

Contract ID: B3CBA1801344-0

Estimate Number: 0002

Pay Period: 09/01/2019

to 10/01/2019

Contract Location:

US 80/SR 26/SR 17 WILKES ST (CS446) W OF SR 17 (E)

Time Allowed: 289 **Days**

Elapsed Calender Days: 412 **Days**

Percent Time: 142.56

District: 5

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 06/22/2018

Date Awarded: 06/22/2018

Date Contract Executed: 06/22/2018

Date Notice to Proceed: 08/16/2018

MACON GA 31210-1155

Date Work Began: 08/05/2019

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2019

Surety Co: GREAT AMERICAN INSURANCE COMPANY

Current Contract Amount \$1,963,369.00

Original Contract Amount \$1,963,369.00

Funds Available \$380,131.08

Percent Complete 82.19%

Counties:

Chatham Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005768	\$1,963,369.00	\$1,963,369.00	\$380,131.08	80.64%	\$519,422.67

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1801344-0

Estimate Number: 0002

Pay Period: 09/01/2019

to 10/01/2019

Project Number: M005768 US 80/SR 26/SR 17 - MILL & PLMX RESF

Federal State Project Number: M005768

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,613,618.92	\$1,086,539.25	\$527,079.67
Total Earnings	\$1,613,618.92	\$1,086,539.25	\$527,079.67
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,613,618.92	\$1,086,539.25	\$527,079.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$30,381.00)	(\$22,724.00)	(\$7,657.00)
Total:	\$1,583,237.92	\$1,063,815.25	

Total Payable: \$519,422.67

Estimate Summary By Project

Contract ID: B3CBA1801344-0

Estimate Number: 0002

Pay Period: 09/01/2019

to 10/01/2019

Project Number M005768

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 133229.750	.250 .542 .792	\$72,210.52	\$105,517.96
		M005768					
0010	231-1250	MISCELLANEOUS CONSTRUCTION, UNPAVED R EA EWAYS		35.000 325.000	.000 31.000 31.000	\$10,075.00	\$10,075.00
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		19,425.000 71.250	12,551.570 4,968.040 17,519.610	\$353,972.85	\$1,248,272.21
0025	413-0750	TACK COAT	GL	11,310.000 2.500	6,555.000 2,382.000 8,937.000	\$5,955.00	\$22,342.50
0030	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	235,675.000 0.860	146,967.574 52,635.228 199,602.802	\$45,266.30	\$171,658.41
0070	647-6200	LOOP DETECTOR, 6 FT X 6 FT, BIPOLE	EA	20.000 800.000	7.000 12.000 19.000	\$9,600.00	\$15,200.00
0075	647-6300	LOOP DETECTOR, 6 FT X 40 FT, QUADRUPOLE	EA	16.000 1000.000	6.000 30.000 36.000	\$30,000.00	\$36,000.00
Category Amount:						\$527,079.67	\$1,609,066.08
Project Total Amount:						\$527,079.67	\$1,613,618.92