

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2019

User: krender

Department of Transportation

Page 1 of 2

Estimate Summary By Project

Contract ID: B3CBA1801498-0

Estimate Number: 0004

Pay Period: 07/25/2019
to 08/29/2019

Contract Location:

SR 32 W. MILL, INLAY & PLMX RESF.ON SR32 W.DEWY AVE

Time Allowed: 274 Days

Elapsed Calender Days: 268 Days

Percent Time: 97.81

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 08/17/2018

Date Awarded: 08/17/2018

Date Contract Executed: 10/30/2018

Date Notice to Proceed: 10/31/2018

Date Work Began: 05/08/2019

Date Time Stopped: 07/25/2019

Date Accepted: 07/26/2019

Adjusted Completion Date: 07/31/2019

Phone:

Escrow Agent:

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$401,447.45

Original Contract Amount \$401,447.45

Funds Available \$26,857.97

Percent Complete 93.31%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005293	\$401,447.45	\$401,447.45	\$26,857.97	93.31%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2019

User: krender

Department of Transportation

Page 2 of 2

Estimate Summary By Project

Contract ID: B3CBA1801498-0

Estimate Number: 0004

Pay Period: 07/25/2019
to 08/29/2019

Project Number: M005293 SR 32 WEST - MILLING, INLAY & PLMX RESF

Federal State Project Number: M005293

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$374,589.48	\$374,589.48	\$0.00
Total Earnings	\$374,589.48	\$374,589.48	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$374,589.48	\$374,589.48	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$374,589.48	\$374,589.48	
		Total Payable:	\$0.00