

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2022

User: pmcwhort

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1801525-0

Estimate Number: 0036

Pay Period: 06/01/2022
to 11/30/2022

Contract Location:

0.307 CONSTRUCT BRIDGE & APPR. SR48 & EAST FORK LI

Time Allowed:

1648 Days

Elapsed Calender Days:

1466 Days

Percent Time:

88.96

District: 6

Area: 04

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
P. O. BOX 437

Date Let:

08/17/2018

Date Awarded:

08/17/2018

Date Contract Executed:

11/21/2018

Date Notice to Proceed:

11/26/2018

Date Work Began:

01/16/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2023

CHARLESTON

TN 37310-0437

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$8,341,764.59

Original Contract Amount \$7,479,554.60

Funds Available \$1,266,866.84

Percent Complete 84.81%

Counties:

Chattooga

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0005530	\$8,341,764.59	\$7,479,554.60	\$1,266,866.84	84.81%	\$21,178.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2022

User: pmcwhort

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1801525-0

Estimate Number: 0036

Pay Period: 06/01/2022
to 11/30/2022

Project Number: 0005530 SR 48 - BRIDGE REPLACEMENT

Federal State Project Number: 0005530

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,074,897.75	\$7,053,719.45	\$21,178.30
Total Earnings	\$7,074,897.75	\$7,053,719.45	\$21,178.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,074,897.75	\$7,053,719.45	\$21,178.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,074,897.75	\$7,053,719.45	

Total Payable: **\$21,178.30**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2022

User: pmcwhort

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1801525-0

Estimate Number: 0036

Pay Period: 06/01/2022
to 11/30/2022

Project Number 0005530

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0295	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		1.000 350.000	.750 .250 1.000	\$87.50	\$350.00
Category Amount:						\$87.50	\$350.00
Category Number: 0010 ROADWAY							
0375	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		10.000 750.000	.750 .250 1.000	\$187.50	\$750.00
0490	702-0579	LEUCOTHOE FONTANESIANA - DROOPING LEUCOTHOE, 5 GAL	EA	344.000 76.000	132.000 79.000 211.000	\$6,004.00	\$16,036.00
0495	702-0888	QUERCUS MICHAUXII - SWAMP CHESTNUT OAK, 2 IN CAL	EA	16.000 520.000	8.000 5.000 13.000	\$2,600.00	\$6,760.00
0500	702-0908	QUERCUS SHUMARDII - SHUMARD OAK, 2 IN CAL	EA	1.000 520.000	.500 .300 .800	\$156.00	\$416.00
0505	702-0909	QUERCUS STELLATA - POST OAK, 2 IN CAL	EA	12.000 520.000	6.000 4.000 10.000	\$2,080.00	\$5,200.00
0510	702-0052	ANDROPOGON VIRGINICUS - BROOMSEDGE BLUESTEM, 1 GAL	EA	454.000 13.200	240.000 144.000 384.000	\$1,900.80	\$5,068.80
0515	702-0522	KALMIA LATIFOLIA - MOUNTAIN LAUREL, 3 GAL	EA	258.000 53.500	5.000 3.000 8.000	\$160.50	\$428.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/30/2022

User: pmcwhort

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1801525-0

Estimate Number: 0036

Pay Period: 06/01/2022
to 11/30/2022

Project Number 0005530

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0520	702-0922	RHODODENDRON CAROLINIANUM -	EA	70.000	46.000		
				55.000	25.000		
					71.000	\$1,375.00	\$3,905.00
		CAROLINA RHODODENDRON, 3 GAL					
0525	702-0161	C. SEESILILFOLIUM -	EA	1,555.000	784.000		
				14.100	470.000		
					1,254.000	\$6,627.00	\$17,681.40
		LONGLEAF WOODOATS, 1 GAL					
Category Amount:						\$21,090.80	\$56,245.20
Project Total Amount:						\$21,178.30	\$7,074,897.75