

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2023

User: pmcwhort

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1801525-0

Estimate Number: 0037

Pay Period: 12/01/2022
to 05/31/2023

Contract Location:

0.307 CONSTRUCT BRIDGE & APPR. SR48 & EAST FORK LI

Time Allowed:

1648 Days

Elapsed Calender Days:

1648 Days

Percent Time:

100.00

District: 6

Area: 04

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
P. O. BOX 437

Date Let:

08/17/2018

Date Awarded:

08/17/2018

Date Contract Executed:

11/21/2018

Date Notice to Proceed:

11/26/2018

Date Work Began:

01/16/2019

Date Time Stopped:

05/31/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2023

CHARLESTON

TN 37310-0437

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$8,341,764.59

Original Contract Amount \$7,479,554.60

Funds Available \$1,245,480.24

Percent Complete 85.07%

Counties:

Chattooga

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0005530	\$8,341,764.59	\$7,479,554.60	\$1,245,480.24	85.07%	\$21,386.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2023

User: pmcwhort

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1801525-0

Estimate Number: 0037

Pay Period: 12/01/2022
to 05/31/2023

Project Number: 0005530 SR 48 - BRIDGE REPLACEMENT

Federal State Project Number: 0005530

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,096,284.35	\$7,074,897.75	\$21,386.60
Total Earnings	\$7,096,284.35	\$7,074,897.75	\$21,386.60
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,096,284.35	\$7,074,897.75	\$21,386.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,096,284.35	\$7,074,897.75	
		Total Payable:	\$21,386.60

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2023

User: pmcwhort

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1801525-0

Estimate Number: 0037

Pay Period: 12/01/2022
to 05/31/2023

Project Number 0005530

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0130	163-0300	CONSTRUCTION EXIT	EA	4.000	4.750		
				4170.000	1.250		
					6.000	\$5,212.50	\$25,020.00
Category Amount:						\$5,212.50	\$25,020.00
Category Number: 0010 ROADWAY							
0370	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		690.000	350.250		
				26.000	116.750		
					467.000	\$3,035.50	\$12,142.00
0490	702-0579	LEUCOTHOE FONTANESIANA -	EA	344.000	211.000		
				76.000	53.000		
					264.000	\$4,028.00	\$20,064.00
		DROOPING LEUCOTHOE, 5 GAL					
0495	702-0888	QUERCUS MICHAUXII -	EA	16.000	13.000		
				520.000	3.000		
					16.000	\$1,560.00	\$8,320.00
		SWAMP CHESTNUT OAK, 2 IN CAL					
0500	702-0908	QUERCUS SHUMARDII -	EA	1.000	.800		
				520.000	.200		
					1.000	\$104.00	\$520.00
		SHUMARD OAK, 2 IN CAL					
0505	702-0909	QUERCUS STELLATA -	EA	12.000	10.000		
				520.000	2.000		
					12.000	\$1,040.00	\$6,240.00
		POST OAK, 2 IN CAL					
0510	702-0052	ANDROPOGON VIRGINICUS -	EA	454.000	384.000		
				13.200	96.000		
					480.000	\$1,267.20	\$6,336.00
		BROOMSEDGE BLUESTEM, 1 GAL					
0515	702-0522	KALMIA LATIFOLIA -	EA	258.000	8.000		
				53.500	2.000		
					10.000	\$107.00	\$535.00
		MOUNTAIN LAUREL, 3 GAL					

Rpt-ID: RCPEsprj

Georgia

Date: 06/07/2023

User: pmcwhort

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1801525-0

Estimate Number: 0037

Pay Period: 12/01/2022
to 05/31/2023

Project Number 0005530

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0520	702-0922	RHODODENDRON CAROLINIANUM -	EA	70.000	71.000		
				55.000	11.000		
					82.000	\$605.00	\$4,510.00
		CAROLINA RHODODENDRON, 3 GAL					
0525	702-0161	C. SEESILILFOLIUM -	EA	1,555.000	1,254.000		
				14.100	314.000		
					1,568.000	\$4,427.40	\$22,108.80
		LONGLEAF WOODOATS, 1 GAL					
Category Amount:						\$16,174.10	\$80,775.80
Project Total Amount:						\$21,386.60	\$7,096,284.35