

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: c0008243

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Contract Location:

SR 67 - WIDENING, RECONSTR & BRIDGE REHAB

Time Allowed: 700 Days

Elapsed Calender Days: 548 Days

Percent Time: 78.29

District: 5

Area: 04

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 08/17/2018

Date Awarded: 08/17/2018

Date Contract Executed: 10/27/2018

Date Notice to Proceed: 10/31/2018

MACON GA 31210-1155

Date Work Began: 11/10/2018

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/29/2020

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$41,323,126.15

Original Contract Amount \$37,998,445.93

Funds Available \$14,139,841.99

Percent Complete 65.78%

Counties:

Bulloch

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522460-	\$41,323,126.15	\$37,998,445.93	\$14,139,841.99	65.78%	\$988,629.75

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: c0008243

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Project Number: 522460- SR 67 - WIDENING, RECONSTR & BRIDGE REHAB

Federal State Project Number: 522460-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$27,183,284.16	\$26,194,654.41	\$988,629.75
Total Earnings	\$27,183,284.16	\$26,194,654.41	\$988,629.75
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$27,183,284.16	\$26,194,654.41	\$988,629.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,183,284.16	\$26,194,654.41	

Total Payable: **\$988,629.75**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: c0008243

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Project Number 522460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TRAFFIC CONTROL							
0001	150-1000	TRAFFIC CONTROL -	LS	1.000	.840		
				625000.000	.044		
					.884	\$27,500.00	\$552,500.00
		522460-					
Category Amount:						\$27,500.00	\$552,500.00
Category Number: 0010 ROADWAY							
0006	208-0100	IN PLACE EMBANKMENT	CY	187,066.040	212,554.100		
				6.400	3,082.800		
					215,636.900	\$19,729.92	\$1,380,076.16
0021	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	400,667.000	342,784.074		
				18.750	24,144.667		
					366,928.741	\$452,712.51	\$6,879,913.89
0031	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	12,216.000	.000		
				17.750	1,040.000		
					1,040.000	\$18,460.00	\$18,460.00
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		90,835.000	70,308.050		
				63.000	4,729.210		
					75,037.260	\$297,940.23	\$4,727,347.38
0066	413-0750	TACK COAT	GL	86,478.000	15,986.000		
				2.830	148.000		
					16,134.000	\$418.84	\$45,659.22
Category Amount:						\$789,261.50	\$13,051,456.65
Category Number: 0050 DRAINAGE							
0096	500-3101	CLASS A CONCRETE	CY	162.470	147.240		
				918.350	7.370		
					154.610	\$6,768.24	\$141,986.09
0106	511-1000	BAR REINF STEEL	LB	163,193.300	180,901.300		
				1.280	483.000		
					181,384.300	\$618.24	\$232,171.90

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: c0008243

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Project Number 522460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0121	441-3999	CONCRETE V GUTTER	LF	2,587.000 28.850	4,913.430 1,289.850 6,203.280	\$37,212.17	\$178,964.63
Category Amount:						\$44,598.65	\$553,122.62
Category Number: 0010 ROADWAY							
0231	634-1200	RIGHT OF WAY MARKERS	EA	301.000 131.000	220.000 -220.000 .000	\$-28,820.00	\$0.00
Category Amount:						\$-28,820.00	\$0.00
Category Number: 0030 EROSION CONTROL							
0361	163-0240	MULCH	TN	4,123.000 104.800	179.520 23.280 202.800	\$2,439.74	\$21,253.44
Category Amount:						\$2,439.74	\$21,253.44
Category Number: 0050 DRAINAGE							
0486	668-2100	DROP INLET, GP 1	EA	106.000 2662.540	97.500 6.000 103.500	\$15,975.24	\$275,572.89
Category Amount:						\$15,975.24	\$275,572.89
Category Number: 0030 EROSION CONTROL							
0521	700-6910	PERMANENT GRASSING	AC	217.000 995.600	60.402 19.105 79.507	\$19,020.94	\$79,157.17
0531	700-7000	AGRICULTURAL LIME	TN	651.000 68.120	166.550 37.470 204.020	\$2,552.46	\$13,897.84

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: c0008243

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Project Number 522460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0541	700-8000	FERTILIZER MIXED GRADE	TN	196.000 602.600	59.100 21.610 80.710	\$13,022.19	\$48,635.85
0551	700-8100	FERTILIZER NITROGEN CONTENT	LB	10,850.000 2.880	.000 1,503.600 1,503.600	\$4,330.37	\$4,330.37
0561	713-0300	COCONUT FIBER BLANKET, WATERWAYS	SY	1,463.000 2.040	.000 392.333 392.333	\$800.36	\$800.36
0581	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1048.000	15.000 1.000 16.000	\$1,048.00	\$16,768.00
0586	711-0100	TURF REINFORCING MATTING, TP 1	SY	146,903.000 3.410	6,676.443 8,200.000 14,876.443	\$27,962.00	\$50,728.67
Category Amount:						\$68,736.32	\$214,318.26
Category Number: 0010 ROADWAY							
0601	201-1500	CLEARING & GRUBBING -	LS	1.000 3423400.000	.973 .010 .983	\$34,234.00	\$3,365,202.20
522460-							
Category Amount:						\$34,234.00	\$3,365,202.20
Category Number: 0050 DRAINAGE							
0611	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	10,019.000 46.640	1,528.978 324.750 1,853.728	\$15,146.34	\$86,457.87
Category Amount:						\$15,146.34	\$86,457.87

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: c0008243

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Project Number 522460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE NO. 1 - OVER WOODCOCK BRANCH							
0656	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	308.000 52.400	.000 302.000 302.000	\$15,824.80	\$15,824.80
Category Amount:						\$15,824.80	\$15,824.80
Category Number: 0050 DRAINAGE							
0706	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		24.000 697.830	20.000 2.000 22.000	\$1,395.66	\$15,352.26
0711	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	544.000 36.890	528.000 56.000 584.000	\$2,065.84	\$21,543.76
Category Amount:						\$3,461.50	\$36,896.02
Category Number: 0010 ROADWAY							
0741	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 144624.000	.720 .060 .780	\$8,677.44	\$112,806.72
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-117,636.050 -14,248.020 -131,884.070	\$-14,248.02	(\$131,884.07)
		(IN#1)					
9996	550-3100	ELLIPTICAL SAFETY END SECTION -	EA	.000 1460.560	4.000 4.000 8.000	\$5,842.24	\$11,684.48
		14"X23" Elliptical S.E.S. SA					
Category Amount:						\$271.66	\$-7,392.87
Project Total Amount:						\$988,629.75	\$27,183,284.16