

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0034

Pay Period: 01/06/2023

to 06/05/2023

Contract Location:

SR 67 - WIDENING, RECONSTR & BRIDGE REHAB

Time Allowed: 1523 Days

Elapsed Calender Days: 706 Days

Percent Time: 46.36

District: 5

Area: 04

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 08/17/2018

Date Awarded: 08/17/2018

Date Contract Executed: 10/27/2018

Date Notice to Proceed: 10/31/2018

Date Work Began: 11/10/2018

Date Time Stopped: 10/05/2020

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2022

DUNCAN SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$41,323,125.52

Original Contract Amount \$37,998,445.93

Funds Available \$8,309,379.69

Percent Complete 79.89%

Counties:

Bulloch

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522460-	\$41,323,125.53	\$37,998,445.93	\$8,309,379.70	79.89%	\$44,340.00

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0034

Pay Period: 01/06/2023

to 06/05/2023

Project Number: 522460- SR 67 - WIDENING, RECONSTR & BRIDGE REHAB

Federal State Project Number: 522460-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$33,013,745.83	\$32,969,405.83	\$44,340.00
Total Earnings	\$33,013,745.83	\$32,969,405.83	\$44,340.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$33,013,745.83	\$32,969,405.83	\$44,340.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,013,745.83	\$32,969,405.83	

Total Payable: \$44,340.00

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0034

Pay Period: 01/06/2023

to 06/05/2023

Project Number 522460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TRAFFIC CONTROL							
950	150-1000	TRAFFIC CONTROL - Traffic Control for Traffic Signal	LS	.000 77000.000	.900 .100 1.000	\$7,700.00	\$77,000.00
Category Amount:						\$7,700.00	\$77,000.00
Category Number: 0010 ROADWAY							
951	210-0100	GRADING COMPLETE - Grading Complete for Traffic Signal	LS	.000 141500.000	.900 .100 1.000	\$14,150.00	\$141,500.00
955	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME 25mm for Traffic Signal		.000 126.900	346.810 .000 346.810	\$0.00	\$44,010.19
956	402-3113	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME 12.5mm for Traffic Signal		.000 158.750	458.690 .000 458.690	\$0.00	\$72,817.04
958	500-9999	CLASS B CONC, BASE OR PVMT WIDENING Class B widening for Traffic Signal	CY	.000 564.000	3.500 .000 3.500	\$0.00	\$1,974.00
960	441-0104	CONC SIDEWALK, 4 IN 4" sidewalk for Traffic Signal	SY	.000 99.900	40.000 .000 40.000	\$0.00	\$3,996.00
963	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2 TP2 Curb and Gutter for Traffic Signal	LF	.000 34.900	396.000 .000 396.000	\$0.00	\$13,820.40
966	668-5000	JUNCTION BOX Junction box for Traffic Signal	EA	.000 4050.000	1.000 .000 1.000	\$0.00	\$4,050.00

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0034

Pay Period: 01/06/2023

to 06/05/2023

Project Number 522460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
975	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000 183000.000	.900 .100 1.000	\$18,300.00	\$183,000.00
		Traffic Signal Install at Denmark Nevils Rd					
Category Amount:						\$32,450.00	\$465,167.63
Category Number: 0030 EROSION CONTROL							
977	700-6910	PERMANENT GRASSING	AC	.000 4190.000	.000 1.000 1.000	\$4,190.00	\$4,190.00
		Permanent Grass for Traffic Signal					
Category Amount:						\$4,190.00	\$4,190.00
Project Total Amount:						\$44,340.00	\$33,013,745.83